DIST.

ENEDETTI, R.L

NJAMIN A ERMAN, H.S RANCH, D.B. ARNIVAL. GJ AVIS, J.G. ERRERA, D.W.

ANNI, B.J. ARMAN, L. K EALY, T.J

IEDAHL, T HLBIG, J.G

DEKER, E.H.

IRBY, W.A. UESTER, A.W. EE, E.M.

AANN, H.P JARX, G.E

RILEY, J.H. SANDLIN, N.B

SHEPLER RI

STEWART, D.I SULLIVAN, M.T

SWANSON, E.P.

WILSON, J. M. ZANE, J. O. necenna

PHELL

WILKINSON, R.B. WILLIAMS, S. JORC

MCDONALD, M.M. ACKENNA, F.G

MONTROSE J.K MORGAN, R.V. POTTER, G.L. PIZZUTO, V.M

EG&G ROCKY FLATS

20539

FG&G ROCKY FLATS, INC. ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

May 4, 1993

93-RF-5394

Frazer Lockhart **Environmental Restoration Division** DOE.RFO

OPERABLE UNIT 4 INTERAGENCY AGREEMENT MILESTONE EXTENSION FOR PHASE I RFI/RI REPORTS - EML-215-93

E. M. Lee Itr (93-RF-5332) to F. R. Lockhart, same subject, April 29, 1993 Ref:

EG&G Rocky Flats, Inc. has evaluated comments submitted by the Colorado Department of Health (CDH) and Environmental Protection Agency (EPA) for Technical Memorandum (TM) No. 4 Human Health Risk Assessment Exposure Scenarios in support of OU 4 Phase I RFI/RI program. The comments submitted by the regulatory agencies are extensive in nature, and TM 4 will require a major modification. However, the majority of the regulatory agency comments are technically and/or programmatically acceptable and should be incorporated into the TM.

EG&G initiated and submitted TM 4 early due to the possibilities of unforseen problems associated with the OU 4 Phase I RFI/RI Baseline Risk Assessment program. Therefore, this TM 4 is not currently on the critical path for the OU 4 Phase I RFI/RI schedule. Our request for extension of the Interagency Agreement (IAG) milestone dates for the OU 4 Phase I RFI/RI reports to April 19, 1994 (draft) and September 17, 1994 (final) is still feasible in view of the regulatory agency comments for TM 4. However, our projected milestones for submitting the revised TM 4 and TM 5 (Description of Models for the Human Health Risk Assessment) will be delayed. To comply with CDH's comments on TM 4, the document will require revision which will delay submission to CDH and EPA until May 28, 1993. Again, adherence to the regulators' comments will not have an adverse schedule impact on the overall OU 4 Phase I RFI/RI program or schedule.

EG&G Rocky Flats recommends transmitting the current OU 4 Phase I RFI/RI IAG milestone extension schedule to EPA and CDH which reflects submitting the draft report on May 19, 1994 and the final report on September 17, 1994.

If you have any questions or concerns pertaining to this matter, please contact R. T. Ogg of my staff at extension 8608.

CLASSIFICATION:

CORRES CONTROL

TRAFFIC

UCNI		
UNCLASSIFIED		
CONFIDENTIAL	T	
SECRET		1

AUTHORIZED CLASSIFIER SIGNATURE

YEMPH FROM RELIER Markon-Justan

IN REPLY TO REP CC NO:

DATE CHICC.

C.M. Luc

E. M. Lee

Program Manager

Solar Ponds Remediation Program

RTO:bep

Orig. and 1 cc: F. R. Lockhart

ADMIN RECORD

ACT	TION	ITEM	STATUS
\supset	OPEN	ı 🗇	CLOSED
	-] PA	RTIAL

I TR APPROVALS:

ORIG & TYPIST INITIALS

RF-46469 (Rev. 9'92)

