

FEB 08 1994

and background of the "Programmatic Approach" is included in Enclosure 1. In general, the "Programmatic Approach" for conducting CMS/FS studies assumes that a series of interim "working" meetings will be held for DOE to present interim/draft results from the FS to EPA and CDH for comment. The approach then assumes that a Draft CMS/FS report can be reviewed by EPA and CDH in 20 days. In effect, this approach shortens the assumed duration between a Draft and Final CMS/FS report.

For your convenience, a detailed GANT chart for conducting the CMS/FS study is included as Enclosure 2. This chart is based on the "Programmatic Approach" model. Please note the interim meetings and the 20 day review time for the Draft CMS/FS report by EPA and CDH reflected in this schedule. It should also be noted from the chart that the DOE review times for the draft and final reports are also due in 20 days.

Enclosure 3 shows the proposed milestone dates for eight Table 6 IA Milestones for OU-1. The first column of Enclosure 2 shows the original dates or the previously approved extension dates for the eight Table 6 IA milestones. The second column shows the proposed schedule for these milestones. The submittal dates for the Draft and Final CMS/FS reports are November 7, 1994, and February 8, 1995, respectively. If you have any questions regarding this material, please contact Jen Pepe of my staff at 966-2184.

Sincerely,


Martin McBride
Acting Assistant Manager for
Environmental Restoration

Enclosure

M. Hestmark & G. Baughman
94-DOE-00164

3

FEB 08 1994

cc w/enclosure:
A. Rampertaap, EM-453
J. Ciocco, EM-453
S. Grace ERD, RFO
T. Reeves, ERD, RFO
R. Houk, EG&G
W. Busby, EG&G
G. Kleeman, EPA
J. Schieffelin, CDH
J. Swanson, CDH

Enclosure 1

Background Discussion of IA Schedule Impacts

Previous Extension Request

The October 7, 1993, DOE letter (Ref: 93-DOE-10200) requested extension of 8 Interagency Agreement (IA) milestones. This DOE letter requested an extension for the submittal of the draft and final Corrective Measures Study/Feasibility Study (CMS/FS) reports to March 24, 1994, and September 20, 1994, respectively, indicating that sufficient time would be required to transfer critical information between the Baseline Risk Assessment (BRA) in the Resource Conservation and Recovery Act Facility Investigation/Remedial Investigation (RFI/RI) report and Technical Memorandum (TM) No. 10. The letter further requested subsequent extensions for the Draft Proposed Plan (PP), Final PP, Draft Responsiveness Summary (RS), Final RS, Draft Corrective Action Decision/Record of Decision (CAD/ROD) and Final CAD/ROD. These extensions were requested because the IA milestone for submittal of the Final RFI/RI Report had been extended from January 4, 1993, to November 15, 1993.

Stop Work Order

The August 12, 1993, Environmental Protection Agency (EPA) letter concurred that work would be stopped on the schedules for Operable Units 1 through 7 on efforts to prepare Baseline Risk Assessments and prepare the RFI/RI reports. The Colorado Department of Health (CDH) letter dated October 22, 1993, acknowledged the DOE October 7, 1993, extension request (Ref: 93-DOE-10200) for OU-1, and stated that the agencies would delay action on this request until the work stoppage on OU-1 was rescinded.

The work stoppage for OU-1 was rescinded via the CDH letter dated October 21, 1993, and signed for concurrence by DOE on November 3, 1993. Based on this letter, the work stoppage for OU-1 was 135 days (June 21, 1993, to November 3, 1993). As of the date of this letter, the DOE extension request had not been acted on by the agencies.

CDH Review of Technical Memoranda No. 10

The Draft TM 10 (Development of Remedial Action Objectives) was submitted to the agencies on August 27, 1993, (Ref: 93-DOE-10202). This draft was submitted despite the work stoppage which had been imposed on the BRA for the RFI/RI report. As of the date of this letter, DOE had not received written comments on TM 10 from CDH. The EPA comments on TM 10 were received November 17, 1993. It should be noted that DOE has proceeded with work to address the EPA comments and that initial work is being conducted to screen remediation alternatives. This work, however, is proceeding with a certain amount of risk, and approval of TM 10 is becoming a very critical path item for progression of work on the CMS/FS.

Programmatic Approach for CMS/FS Studies

On December 23, 1993, January 6, and January 13, 1994, meetings were held with personnel from EPA, CDH, DOE, and EG&G. The purpose of these meetings were for DOE and EG&G to present a draft model which outlines a detailed programmatic

approach for conducting CMS/FS studies at Rocky Flats. There are three major advantages to developing this detailed programmatic approach in concurrence with the regulators:

1. CMS/FS studies will be conducted using similar logistic procedures and approaches across all OUs, resulting in greater efficiency.
2. Potential problems associated with procedures, review times, legal determinations, etc. may be easily identified before hand and potentially avoided
3. It may be possible to compress an FS schedule depending on the particular circumstances for the OU.

Although the CMS/FS process for OU-1 is in progress, DOE feels that it would be beneficial to follow the proposed "Programmatic Approach" for finishing the CMS/FS process for this OU. This would aid DOE, EG&G, EPA and CDH in testing, modifying and further developing this approach. Potential logistic problems which may exist would be identified by using OU-1 as the test case. This could only improve the efficiency with which the CMS/FS studies are conducted for the other OUs at Rocky Flats.

Enclosure 2

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUR	EARLY START	EARLY FINISH
88828C1070	SUBCONTRACTOR DEVELOPS INTERNAL WORK PLAN	18	3JUN92A	26JUN92A
88828C1000	FEASIBILITY STUDY START	0	11AUG93	
88828C1170	SITENIDE TREATABILITY STUDIES DATA	1	11AUG93	11AUG93
88828C1060	IDENTIFY COLLECT AND DELIVER RI DATA TO SUBCONT	4	11AUG93	16AUG93
88828C1100	REVIEW AND ASSESS POTENTIAL ARAR	5	11AUG93	17AUG93
88828C1180	DRAFT BRA	8	11AUG93	20AUG93
88828C1080	CONDUCT RI DATA SUFFICIENCY REVIEW	4	17AUG93	20AUG93
88828C2268	UPDATE OF ARARs DATA	80	18AUG93	10DEC93
88828C1140	DEVELOP RARs	4	23AUG93	26AUG93
88828C1490	APPROVAL OF FINAL BRA	82	23AUG93	17DEC93
88828C1150	DEVELOP GRA	4	27AUG93	1SEP93
88828C1155	DEVELOP PRGs	4	25SEP93	8SEP93
88828C1210	DEVELOP DRAFT IM #10	4	9SEP93	14SEP93
88828C1220	EGG REVIEW AND COMMENT IM #10	4	15SEP93	20SEP93
88828C1290	EG&G AND DOE REVIEW AND COMMENT DRAFT IM#10	4	21SEP93	24SEP93
88828C1300	INCORPORATE COMMENTS & PRODUCE DRAFT FINAL IM#10	4	27SEP93	30SEP93
88828C1305	EPA/CDH REVIEW OF IM#10	34	10CT93	17NOV93
88828C1320	COMMENT RESOLUTION ON IM#10	20	18NOV93	17DEC93
88828C1180	DEVELOP COMP LIST OF TECH	5	20DEC93	3JAN94
88828C1500	REVISE IM#10	23	20DEC93	27JAN94
88828C1230	CONDUCT INITIAL SCREENING OF TECH	5	4JAN94	10JAN94
88828C1260	DEVELOP ALTERNATIVE LIST	5	11JAN94	17JAN94
88828C1275	MEETING WITH EPA/CDH	1	18JAN94	18JAN94
88828C1380	SCREEN ALTERNATIVES	5	19JAN94	25JAN94
88828C1390	DEVELOP IM#11	18	26JAN94	18FEB94
88828C1510	SUBMIT IM#10 TO EPA/CDH	1	28JAN94	28JAN94
88828C1400	DELIVER TASK 9 DRAFT IM#11	1	21FEB94	21FEB94
88828C1403	EG&G REVIEW OF IM#11	5	22FEB94	28FEB94
88828C1406	INCORPORATE COMMENTS	5	1MAR94	7MAR94
88828C1410	DOE REVIEW & COMMENT ON PRELIMINARY DRAFT IM#11	20	8MAR94	5APR94

TREATABILITY/FEASIBILITY STUDY

1993 1994 1995

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUR	EARLY START	EARLY FINISH	TREATABILITY/FEASIBILITY STUDY	
					1993	1994
88828C1420	INCORPORATE DOE COMMENTS	10	6APR94	19APR94		
88828C1440	FINAL DOE REVIEW ON DRAFT TH#11	5	20APR94	26APR94		
88828C1450	INCORPORATE COMMENTS	5	27APR94	3MAY94		
88828C1460	DELIVER TH#11 TO EGS/DOE, EPA/CDH	1	4MAY94	4MAY94		
88828C1462	EPA/CDH REVIEW OF TH#11	10	5MAY94	18MAY94		
88828C1464	MEETING WITH EPA/CDH	1	19MAY94	19MAY94		
88828C1466	COMMENT RESOLUTION	10	20MAY94	3JUN94		
88828C2270	ANALYZE ALTERNATIVES AGAINST 9 CRITERIA (TASK 10)	20	6JUN94	1JUL94		
88828C2290	NEPA REVIEW OF ALTERNATIVES	20	6JUN94	1JUL94		
88828C2272	COMPARATIVE ANALYSIS OF ALTER AGAINST 9 CRITERIA	10	5JUL94	18JUL94		
88828C2274	MEETING WITH EPA/CDH	1	19JUL94	19JUL94		
88828C2276	PREPARE RECOMMENDED RAP	7	20JUL94	28JUL94		
88828C2300	PREPARE PRELIMINARY DRAFT CMS/FS - EA REPORT	20	29JUL94	25AUG94		
88828C2320	EG&G/DOE REVIEW OF PREL. DRAFT CMS/FS-EA REPORT	20	26AUG94	23SEP94		
88828C2330	ADDRESS COMMENTS & PREPARE DRAFT CMS/FS-EA RPT	10	26SEP94	7OCT94		
88828C2340	RE-SUBMIT DRAFT CMS/FS-EA REPORT TO DOE	0		7OCT94		
88828C2350	FINAL DOE REVIEW OF CMS/FS-EA REPORT	20	10OCT94	4NOV94		
88828C2170	SUBMIT DRAFT CMS/FS-EA REPORT TO EPA/CDH	5	7NOV94	11NOV94		
88828C4000	PREPARE PRELIMINARY DRAFT PROPOSED PLAN	15	7NOV94	29NOV94		
88828C2180	EPA/CDH REVIEW OF DRAFT CMS/FS-EA REPORT	20	14NOV94	13DEC94		
88828C4010	DOE REVIEW PRELIMINARY DRAFT PROPOSED PLAN	20	30NOV94	4JAN95		
88828C2190	PREPARE DRAFT FINAL CMS/FS-EA RPT	15	14DEC94	11JAN95		
88828C4020	INCORPORATE COMMENTS	10	5JAN95	18JAN95		
88828C2200	DOE REVIEW DRAFT FINAL CMS/FS-EA REPORT	20	12JAN95	8FEB95		
88828C4022	FINAL DOE REVIEW DRAFT PROPOSED PLAN	10	19JAN95	1FEB95		
88828C4025	INCORPORATE COMMENTS	5	2FEB95	8FEB95		
88828C2210	DOE TRANSMITTAL OF DRAFT FINAL CMS/FS-EA REPORT	0		8FEB95		
88828C4030	SUBMIT DRAFT PROPOSED PLAN	0		8FEB95		

Enclosure 3

Proposed IA Milestone Schedule

IA Deliverable	IA Table 6 Milestone Date	Proposed Schedule
Draft CMS/FS	11-Feb-94 *	7-Nov-94 **
Final CMS/FS	3-Aug-94 *	8-Feb-94 **
Draft PP	27-Sep-93	8-Feb-94
Final PP	4-Jan-94	18-May-94
Draft RS	6-May-94	28-Aug-95
Final RS	3-Aug-94	25-Nov-95
Draft CAD/ROD	3-Aug-94	25-Nov-95
Final CAD/ROD	1-Nov-94	23-Feb-96

CMS/FS - Corrective Measures Study/Feasibility Study

PP - Proposed Plan

RS - Responsiveness Summary

CAD/ROD - Corrective Action Decision/Record of Decision

* An extension to the original Table 6 milestone date was granted April 2, 1993.

** Proposed Schedule based on the CMS/FS "Programmatic Approach" model and the IA Schedule Assumptions. A detailed gant chart is attached for the proposed CMS/FS study. This schedule assumes that the Draft CMS/FS Report can be reviewed by EPA and CDH in 20 days. It also assumes 20 days for DOE review prior to the submittal of the draft and final reports. An expedited or concurrent review by DOE would result in an early finish date for the CMS/FS report.