

JAN 6 1995

amendment should be completed by January 26, 1995 The DOE is working diligently toward helping the parties achieve this date

Sincerely,

A handwritten signature in cursive script, appearing to read "Steven W. Slaten".

Steven W Slaten
IAG Project Coordinator
Environmental Restoration

Enclosure

cc w/Enclosure
J Ahlquist, EM-452, HQ
C Gesalman, EM-452, HQ
M Silverman, OOM, RFFO
J Roberson, AMER, RFFO
F Lockhart, ER, RFFO
R Sarter, ER, RFFO
T Howell, OCC, RFFO
J McGraw, EPA
M Hestmark, EPA
T Looby, CDPHE
S Suger, EG&G
B Peterman, EG&G
Administrative Record

ENCLOSURE 1

Restructured Industrial Area Proposed Milestones

Completion of D&D Deferred IA IHSS Report	4/10/95
Completion of Draft NFA ROD (First group of NFA IHSSs)	11/20/95
Completion of IA IM/IRA Programmatic Upgrades	6/03/96
Completion of Draft IA Results on Non-Intrusive Field Work Report	10/23/96
Completion of Draft IA Surface Water and Sediment Report	1/23/97

ID	Task Name	Duration	Start	Finish	1995	1996	1997	1998	1999	2000	2001	2002
1	D&D DEFERRAL	119d	10/13/94	4/10/95	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
2	PREPARE D&D RECOMMENDATION	59d	10/13/94	1/16/95								
3	REVIEW & COMMENT RESOLUTION	60d	1/17/95	4/10/95								
4	MILESTONE COMPLETION OF D&D DEFERRED IA IHSS REPO	0d	4/10/95	4/10/95								
5	NO FURTHER ACTION	275d	3/1/95	4/4/96								
6	STATISTICAL ANALYSIS DA&C	30d	3/1/95	4/11/95								
7	COPHE RISK ANALYSIS	40d	3/22/95	5/17/95								
8	FINAL NFA DETERMINATION	0d	5/17/95	5/17/95								
9	PREPARE NFA JUSTIFICATION DOCUMENT	40d	5/18/95	7/14/95								
10	REVIEW NFA JUSTIFICATION DOCUMENT	15d	7/17/95	8/4/95								
11	COMMENT RESPONSE PREPARATION	30d	8/7/95	9/18/95								
12	APPROVAL OF NFAJ	0d	9/18/95	9/18/95								
13	PREPARE DRAFT NFA ROD	45d	9/19/95	11/20/95								
14	MILESTONE COMPLETION OF DRAFT NFA ROD (1st GROUP	0d	11/20/95	11/20/95								
15	PUBLIC COMMENT	60d	11/21/95	2/22/96								
16	RESPONSE AND FINAL ROD	30d	2/23/96	4/4/96								
17	ISSUE APPROVED ROD	0d	4/4/96	4/4/96								
18	IND AREA IMIRA PROCESS	375d	11/28/94	6/3/96								
19	IMIRA DOC APPROVED	0d	11/28/94	11/28/94								
20	IMIRA IMPLEMENTATION	372d	12/1/94	6/3/96								
26	MILESTONE COMPLETION OF IA IMIRA PROGRAMATIC UPGRADE	0d	6/3/96	6/3/96								
29	IHSS MATERIAL REMOVAL	134d	11/16/94	6/6/95								
32	RADIATION SURVEYS AFTER MATERIAL REMOVAL	113d	2/23/95	8/3/95								
80	OUTSIDE TANK HPGa Survey	169d	7/20/94	3/24/95								
99	OUTSIDE TANK Nal Survey	29d	1/27/95	3/8/95								
115	OUTSIDE TANK Nal Survey for RFI Inv	29d	3/27/95	5/5/95								
131	IA Surface Water & Sed FSP TM	170d	8/1/94	4/6/95								
145	SURFACE SAMPLES under Sediment TM	247d	4/7/95	4/3/96								
151	IA SUMMARY SURFACE WATER & SED TM	128d	11/20/95	5/29/96								
164	MILESTONE COMPLETION OF DRAFT IA SW & SED SAMPLING R	0d	1/23/96	1/23/96								
165	TM DATA COMPILATION	584d	7/19/93	11/1/95								
221	INDUSTRIAL AREA EE FIELDWORK	173d	4/3/95	12/7/95								
230	MILESTONE IA EE TM TO REGULATORS	0d	12/7/95	12/7/95								
231	NON-INTRUSIVE SURFACE SAMPLING	232d	10/24/94	9/29/95								

ID	Task Name	Duration	Start	Finish																
					1995		1996		1997		1998		1999		2000		2001		2002	
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1524	Incorporate Comments & Finalize Document	31d	9/19/02	10/31/02																
1525	SUBMIT Revisions to Final Document	0d	10/31/02	10/31/02																
1526	Document Processing & Transmittal	5d	11/1/02	11/7/02																
1527	Release & Final Approval	0d	11/7/02	11/7/02																