

00558 RF 94

DUE  
DATE



Department of Energy



000022262

ROCKY FLATS OFFICE  
P.O. BOX 928  
GOLDEN, COLORADO 80402-0928

FEB 08 1994

94-DOE-00164

ACTION

DIST LTR ENC

BENEDETTI, R.L.		
BENJAMIN, A.		
BERMAN, H.S.		
CARNIVAL, G.J.		
COPP, R.D.		
CORDOVA, R.C.		
DAVIS, J.G.		
FERRERA, D.W.		
FRANZ, W.A.		
HANNI, B.J.		
HEALY, T.J.		
HEDAHL, T.G.		
HILBIG, J.G.		
HUTCHINS, N.M.		
KIRBY, W.A.		
KUESTER, A.W.		
MAHAFFEY, J.W.		
MAHN, H.P.		
MARX, G.E.		
McKENNA, F.G.		
MORGAN, R.V.		
PIZZUTO, V.M.		
POTTER, G.L.		
SANDLIN, N.B.		
SATTERWHITE, D.G.		
SCHUBERT, A.L.		
SETLOCK, G.H.		
SULLIVAN, M.T.		
SWANSON, E.R.		
WILKINSON, R.B.		
WILSON, J.M.		

Mr. Martin Hestmark  
U. S. Environmental Protection Agency, Region VIII  
ATTN: Rocky Flats Project Manager, 8HWM-FF  
999 18th Street, Suite 500  
Denver, Colorado 80202-2405

Mr. Gary Baughman  
Hazardous Waste Facilities Unit Leader  
Colorado Department of Health  
4300 Cherry Creek Drive South  
Denver, Colorado 80222-1530

Gentlemen:

The purpose of this letter is to clarify recent activities which have impacted Interagency Agreement (IA) Table 6 milestones for Operable Unit (OU) No. 1 and to provide an extension request based on the Department of Energy's (DOE) position regarding these impacts. This request is based on Part 42, Paragraph 222 of the IA. The DOE believes that the series of events discussed in this letter constitutes good causes. There are four main constituents which were considered in compiling this extension request:

1. A previous DOE extension request dated October 7, 1993, (Ref: 93-DOE-10200) has not been acted on by the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH).
2. There was a stop work order which was applied to the Baseline Risk Assessment (BRA) on Operable Unit No. 1 between June 21, and November 3, 1993.
3. The Draft Technical Memo (TM) No. 10, *Development of Remedial Action Objectives*, was submitted to the agencies on August 27, 1993, however, official comments on this TM had not been received from CDH as of February 1, 1994.
4. DOE would like to incorporate recent efforts by DOE, EG&G, EPA and CDH to develop a consistent, programmatic approach for conducting Corrective Measures Studies/Feasibility Studies (CMS/FS) across all OUs at Rocky Flats.

These items have caused inextricable schedule impacts and were discussed on the staff level in a meeting on January 28, 1994, between DOE, EPA, and CDH personnel. The discussion of the above items in a meeting, prior to DOE submitting a formal extension request, was suggested by CDH personnel so that these items could be clarified.

For background purposes, Enclosure 1 contains a detailed discussion of the above items and their potential impacts on the IA milestone schedule for OU-1.

Although many of the above constituents were considered, this extension request is primarily based on the use of the "Programmatic Approach" for conducting CMS/FS studies, and on the discussions of the January 28, 1994, meeting. A detailed discussion

FEB 11 10 53 AM '94  
 RECEIVED  
 COMMUNICATIONS SECTION

~~Busby WIX~~  
~~Stiger SIX~~  
~~Houk RIX~~

CORRES CONTROL	x	x
PATS/T130G		
ADMIN RECORD/080	X	2

Reviewed for Addressee  
Corres. Control RFP

2-11-94  
DATE BY

Ref Ltr. #

DOE ORDER # 5400-1

DOCUMENT CLASSIFICATION  
REVIEW WAIVER PER  
CLASSIFICATION OFFICE

ADMIN RECORD

FEB 08 1994

and background of the "Programmatic Approach" is included in Enclosure 1. In general, the "Programmatic Approach" for conducting CMS/FS studies assumes that a series of interim "working" meetings will be held for DOE to present interim/draft results from the FS to EPA and CDH for comment. The approach then assumes that a Draft CMS/FS report can be reviewed by EPA and CDH in 20 days. In effect, this approach shortens the assumed duration between a Draft and Final CMS/FS report.

For your convenience, a detailed GANT chart for conducting the CMS/FS study is included as Enclosure 2. This chart is based on the "Programmatic Approach" model. Please note the interim meetings and the 20 day review time for the Draft CMS/FS report by EPA and CDH reflected in this schedule. It should also be noted from the chart that the DOE review times for the draft and final reports are also due in 20 days.

Enclosure 3 shows the proposed milestone dates for eight Table 6 IA Milestones for OU-1. The first column of Enclosure 2 shows the original dates or the previously approved extension dates for the eight Table 6 IA milestones. The second column shows the proposed schedule for these milestones. The submittal dates for the Draft and Final CMS/FS reports are November 7, 1994, and February 8, 1995, respectively. If you have any questions regarding this material, please contact Jen Pepe of my staff at 966-2184.

Sincerely,



Martin McBride  
Acting Assistant Manager for  
Environmental Restoration

Enclosure

M. Hestmark & G. Baughman  
94-DOE-00164

3

FEB 08 1994

cc w/enclosure:  
A. Rampertaap, EM-453  
J. Ciocco, EM-453  
S. Grace ERD, RFO  
T. Reeves, ERD, RFO  
R. Houk, EG&G  
W. Busby, EG&G  
G. Kleeman, EPA  
J. Schieffelin, CDH  
J. Swanson, CDH

## **Enclosure 1**

### **Background Discussion of IA Schedule Impacts**

#### **Previous Extension Request**

The October 7, 1993, DOE letter (Ref: 93-DOE-10200) requested extension of 8 Interagency Agreement (IA) milestones. This DOE letter requested an extension for the submittal of the draft and final Corrective Measures Study/Feasibility Study (CMS/FS) reports to March 24, 1994, and September 20, 1994, respectively, indicating that sufficient time would be required to transfer critical information between the Baseline Risk Assessment (BRA) in the Resource Conservation and Recovery Act Facility Investigation/Remedial Investigation (RFI/RI) report and Technical Memorandum (TM) No. 10. The letter further requested subsequent extensions for the Draft Proposed Plan (PP), Final PP, Draft Responsiveness Summary (RS), Final RS, Draft Corrective Action Decision/Record of Decision (CAD/ROD) and Final CAD/ROD. These extensions were requested because the IA milestone for submittal of the Final RFI/RI Report had been extended from January 4, 1993, to November 15, 1993.

#### **Stop Work Order**

The August 12, 1993, Environmental Protection Agency (EPA) letter concurred that work would be stopped on the schedules for Operable Units 1 through 7 on efforts to prepare Baseline Risk Assessments and prepare the RFI/RI reports. The Colorado Department of Health (CDH) letter dated October 22, 1993, acknowledged the DOE October 7, 1993, extension request (Ref: 93-DOE-10200) for OU-1, and stated that the agencies would delay action on this request until the work stoppage on OU-1 was rescinded.

The work stoppage for OU-1 was rescinded via the CDH letter dated October 21, 1993, and signed for concurrence by DOE on November 3, 1993. Based on this letter, the work stoppage for OU-1 was 135 days (June 21, 1993, to November 3, 1993). As of the date of this letter, the DOE extension request had not been acted on by the agencies.

#### **CDH Review of Technical Memoranda No. 10**

The Draft TM 10 (Development of Remedial Action Objectives) was submitted to the agencies on August 27, 1993, (Ref: 93-DOE-10202). This draft was submitted despite the work stoppage which had been imposed on the BRA for the RFI/RI report. As of the date of this letter, DOE had not received written comments on TM 10 from CDH. The EPA comments on TM 10 were received November 17, 1993. It should be noted that DOE has proceeded with work to address the EPA comments and that initial work is being conducted to screen remediation alternatives. This work, however, is proceeding with a certain amount of risk, and approval of TM 10 is becoming a very critical path item for progression of work on the CMS/FS.

#### **Programmatic Approach for CMS/FS Studies**

On December 23, 1993, January 6, and January 13, 1994, meetings were held with personnel from EPA, CDH, DOE, and EG&G. The purpose of these meetings were for DOE and EG&G to present a draft model which outlines a detailed programmatic

approach for conducting CMS/FS studies at Rocky Flats. There are three major advantages to developing this detailed programmatic approach in concurrence with the regulators:

1. CMS/FS studies will be conducted using similar logistic procedures and approaches across all OUs, resulting in greater efficiency.
2. Potential problems associated with procedures, review times, legal determinations, etc. may be easily identified before hand and potentially avoided
3. It may be possible to compress an FS schedule depending on the particular circumstances for the OU.

Although the CMS/FS process for OU-1 is in progress, DOE feels that it would be beneficial to follow the proposed "Programmatic Approach" for finishing the CMS/FS process for this OU. This would aid DOE, EG&G, EPA and CDH in testing, modifying and further developing this approach. Potential logistic problems which may exist would be identified by using OU-1 as the test case. This could only improve the efficiency with which the CMS/FS studies are conducted for the other OUs at Rocky Flats.

Enclosure 2

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUR	EARLY START	EARLY FINISH
88828C1070	SUBCONTRACTOR DEVELOPS INTERNAL WORK PLAN	18	3JUN92A	26JUN92A
88828C1000	FEASIBILITY STUDY START	0	11AUG93	
88828C1170	SITENIDE TREATABILITY STUDIES DATA	1	11AUG93	11AUG93
88828C1060	IDENTIFY COLLECT AND DELIVER RI DATA TO SUBCONT	4	11AUG93	16AUG93
88828C1100	REVIEW AND ASSESS POTENTIAL ARAR	5	11AUG93	17AUG93
88828C1180	DRAFT BRA	8	11AUG93	20AUG93
88828C1080	CONDUCT RI DATA SUFFICIENCY REVIEW	4	17AUG93	20AUG93
88828C2268	UPDATE OF ARARs DATA	80	18AUG93	10DEC93
88828C1140	DEVELOP RAOS	4	23AUG93	26AUG93
88828C1490	APPROVAL OF FINAL BRA	82	23AUG93	17DEC93
88828C1150	DEVELOP GRA	4	27AUG93	15SEP93
88828C1155	DEVELOP PRGS	4	2SEP93	8SEP93
88828C1210	DEVELOP DRAFT IM #10	4	9SEP93	14SEP93
88828C1220	EGG REVIEW AND COMMENT IM #10	4	15SEP93	20SEP93
88828C1290	EG&G AND DOE REVIEW AND COMMENT DRAFT IM#10	4	21SEP93	24SEP93
88828C1300	INCORPORATE COMMENTS & PRODUCE DRAFT FINAL IM#10	4	27SEP93	30SEP93
88828C1305	EPA/CDH REVIEW OF IM#10	34	10CT93	17NOV93
88828C1320	COMMENT RESOLUTION ON IM#10	20	18NOV93	17DEC93
88828C1180	DEVELOP COMP LIST OF TECH	5	20DEC93	3JAN94
88828C1500	REVISE IM#10	23	20DEC93	27JAN94
88828C1230	CONDUCT INITIAL SCREENING OF TECH	5	4JAN94	10JAN94
88828C1260	DEVELOP ALTERNATIVE LIST	5	11JAN94	17JAN94
88828C1275	MEETING WITH EPA/CDH	1	18JAN94	18JAN94
88828C1380	SCREEN ALTERNATIVES	5	19JAN94	25JAN94
88828C1390	DEVELOP IM#11	18	26JAN94	18FEB94
88828C1510	SUBMIT IM#10 TO EPA/CDH	1	28JAN94	28JAN94
88828C1400	DELIVER TASK 9 DRAFT IM#11	1	21FEB94	21FEB94
88828C1403	EG&G REVIEW OF IM#11	5	22FEB94	28FEB94
88828C1406	INCORPORATE COMMENTS	5	1MAR94	7MAR94
88828C1410	DOE REVIEW & COMMENT ON PRELIMINARY DRAFT IM#11	20	8MAR94	5APR94

1993 1994 1995  
TREATABILITY/FEASIBILITY STUDY



## Enclosure 3

### Proposed IA Milestone Schedule

IA Deliverable	IA Table 6 Milestone Date	Proposed Schedule
Draft CMS/FS	11-Feb-94 *	7-Nov-94 **
Final CMS/FS	3-Aug-94 *	8-Feb-94 **
Draft PP	27-Sep-93	8-Feb-94
Final PP	4-Jan-94	18-May-94
Draft RS	6-May-94	28-Aug-95
Final RS	3-Aug-94	25-Nov-95
Draft CAD/ROD	3-Aug-94	25-Nov-95
Final CAD/ROD	1-Nov-94	23-Feb-96

CMS/FS - Corrective Measures Study/Feasibility Study

PP - Proposed Plan

RS - Responsiveness Summary

CAD/ROD - Corrective Action Decision/Record of Decision

\* An extension to the original Table 6 milestone date was granted April 2, 1993.

\*\* Proposed Schedule based on the CMS/FS "Programmatic Approach" model and the IA Schedule Assumptions. A detailed gant chart is attached for the proposed CMS/FS study. This schedule assumes that the Draft CMS/FS Report can be reviewed by EPA and CDH in 20 days. It also assumes 20 days for DOE review prior to the submittal of the draft and final reports. An expedited or concurrent review by DOE would result in an early finish date for the CMS/FS report.