



Department of Energy

**Ohio Field Office
Fernald Area Office**

P. O. Box 538705
Cincinnati, Ohio 45253-8705
(513) 648-3155



2298

JUN 15 1999

Mr. James A. Saric, Remedial Project Director
U.S. Environmental Protection Agency
Region V-SRF-5J
77 West Jackson Boulevard
Chicago, Illinois 60604-3590

DOE-0843-99

Mr. Thomas Schneider, Project Manager
Ohio Environmental Protection Agency
401 East 5th Street
Dayton, Ohio 45402-2911

Dear Mr. Saric and Mr. Schneider:

LEACHATE MANAGEMENT CONTINGENCY PLAN FOR THE ON-SITE DISPOSAL FACILITY

In accordance with the Leachate Management Contingency Plan for the On-Site Disposal Facility, 20110-PL-002, Rev. 1, Section 4, this letter is to notify the Agencies of the termination of the implementation of the Contingency Plan as of May 29, 1999.

The Contingency Plan was initiated on February 1, 1999 (Reference DOE-0395-99).

The total amount of leachate transferred from Cells 1 and 2 was 1,204,420 gallons during this period.

The enclosed tables summarize the quantities transferred.

Sincerely,

Johnny W. Reising
Fernald Remedial Action
Project Manager

FEMP:Jalovec

Enclosures

000001

FEBRUARY 1999		
DAY	GALLONS TRANSFERRED	COMMENTS
1	4,500	
2	18,000	
3	18,500	
4	23,000	
5	23,000	
6	25,800	
7	46,000	Rain 0.4 inches
8	18,500	
9	29,100	
10	19,000	
11	-----	Air Testing Leachate Lines
12	7,000	Air Testing Leachate Lines
13	13,500	
14	12,000	
15	-----	Air Testing Leachate Lines
16	14,000	
17	16,800	
18	22,400	
19	22,400	
20	13,500	
21	-----	Sunday
22	16,800	No Flow from Cell 2
23	14,000	
24	22,400	
25	-----	Hydro Testing Line
26	2,800	Hydro Testing Line
27	2,800	Hydro Testing Line
28	22,400	Hydro Testing Line
Monthly Total:	428,200	

MARCH 1999

DAY	GALLONS TRANSFERRED	COMMENTS
1	22,400	
2	5,600	Video line today
3	2,800	Video line today
4	25,200	
5	28,000	
6	13,700	
7	12,500	
8	-----	Pump truck stuck off road
9	-----	Snow Storm
10	12,500	
11	12,500	
12	10,000	
13	-----	Air testing excavation 3 to MH3
14	-----	Hydrotesting line 6" line MH1 to MH3
15	10,000	
16	15,000	
17	-----	Seal weep holes for testing
18	-----	Hydrotesting line excavation 3 to MH3
19	16,800	
20	22,400	
21	-----	Sunday
22	-----	Bill Richardson tour today
23	28,000	
24	28,000	
25	19,600	
26	14,000	
27	25,200	
28	-----	Sunday
29	22,400	
30	16,800	
31	14,000	
Monthly Total:	377,400	

APRIL 1999		
DAY	GALLONS TRANSFERRED	COMMENTS
1	16,800	
2	-----	Good Friday
3	-----	Holiday
4	-----	Easter
5	28,000	
6	19,600	
7	25,200	
8	8,400	Late start
9	15,000	
10	13,500	
11	-----	Sunday
12	22,500	
13	15,000	
14	15,000	
15	17,500	
16	10,000	
17	10,000	
18	-----	Sunday
19	10,000	
20	1,520	Leachate cleanout water
21	-----	Test MH1 to 2 weep hole plugs not
22	-----	Testing MH1 to 2 failed 6" pipe
23	-----	MH2 to 3 6" pipe held weep holes
24	20,000	
25	-----	Sunday
26	20,000	
27	10,000	Maintenance of sump pump
28	-----	Cleaning manholes due to bad atmosphere
29	-----	Cleaning manholes due to bad
30	-----	Working on fixed end seal MH3
Monthly Total:	278,020	000005

2298

MAY 1999

DAY	GALLONS TRANSFERRED	COMMENTS
1	-----	Planned testing
2	-----	Sunday
3	5,000	
4	7,500	
5	2,500	Pump truck not operating after 1 st
6	-----	All three trucks in maintenance
7	-----	All three trucks in maintenance
8	-----	All three trucks in maintenance
9	-----	All three trucks in maintenance
10	15,000	
11	5,000	Excavation at lift station
12	-----	Work at lift station
13	-----	Work at MH 3
14	15,000	
15	12,000	
16	-----	Sunday
17	-----	Repair work on lines from MH 1 to 3
18	-----	Repair work on lines from MH 1 to 3
19	-----	Repair work on lines from MH 1 to 3
20	-----	Repair work on lines from MH 1 to 3
21	-----	Repair work on lines from MH 1 to 3
22	-----	Repair work on lines from MH 1 to 3
23	-----	Repair work on lines from MH 1 to 3
24	11,200	
25	25,200	
26	8,400	
27	14,000	
28	-----	Installing spool pieces in MH 1, 2, 3
29		System Re-energized
30		
31		
Monthly Total:	120,800	
GRAND TOTAL	1,204,420	

000006