PARSONS ENGINEERING SCIENCE, INC.

1700 Broadway Spite 900 • Europe Flourison d029c. • (303) 821-8100 • Fax (303) 831-8208

April 26, 1995 SP307:042695.02



000064524

Mr. Tim Kramer EG&G Rocky Flats, Inc. Rocky Flats Environmental Technology Site P.O. Box 464, Building 080 Golden, Colorado 80402-0464

Subject:

MTS 343756 GG

OU4 Solar Ponds IM/IRA

Response to EG&G Comments on the OU4 IM/IRA 60% Design Review

Dear Mr. Kramer:

Parsons ES met with EG&G on April 10, 1995 to review the 60% OU4 IM/IRA design. Enclosed are responses to the written comments that we received. Meeting minutes were issued to acknowledge comments that were received verbally. Parsons ES will modify the drawings, specifications, and design basis in accordance with the responses to these comments.

Please call me at 764-8811 or pager 687-2551 if you have any questions.

Sincerely,

Philip A. Nixon

Project Manager: Solar Pond IM/IRA

cc:

A. Ledford, EG&G

W. Edmonson

S. Stenseng

R. Anhold, EG&G

D. Kennedy

R. Wilkinson

S. Cole

R. Lux

Central Files

D. Creek

R. McConn

(I:\PROJECTS\722446\CORRESP\04269502.WPF\04/28/95)

ADMIN RECCRD



MEMORANDUM

Date: 4 April 1995

To: Tom Greengard From: Jim Nelson

Subject: OU4 Solar Evaporation Pond IM/IRA Project

Following is a list of comments on the OU4 SEP Project.

pg.13 (Design Document): Runoff Erosion Resistance - Stormwater runoff is to be calculated as a percentage of a 100,000 year event.

-Where are the calculations and equations? Document states that analysis WILL be performed, does this mean that to date no calculations or analysis has been performed?

-What work was done to assure that semi-arid conditions would persist for the entire 1000 year period?

-How was the value for a 100,000 year event obtained?

pg.13 (Design Document): Wind Erosion Resistance - Calculations determining the yearly soil loss would be extended over a 1000 year period.

-Where are the calculations and equations? Document states that analysis WILL be performed, does this mean that to date no calculations or analysis has been performed?

-Is taking a yearly total and extending it over the entire 1000 year period statistically viable or defensible?

pg.6 (Design Document): Soil Erosion Resistance - Calculations determining the yearly soil loss would be extended over a 1000 year period.

-Where are the calculations and equations? Document states that analysis WILL be performed, does this mean that to date no calculations or analysis has been performed?

-Again, are the yearly calculations extended over 1000 years and is an assumption of only semi-arid conditions for the entire period defensible?

pg.16 (Design Document): HELP model calculations were not included in the documents. The source for the 100-year storm event was not sited.

pg.13,17 (Design Document) and Drawing Number 51045-123 -Thickness for angular pea gravel

text = 6 inches drawing = 2 inches

-Thickness for angular rip rap

text - not given

drawing = 30 inches total (12 inches upper layer, 18

RESPONSE to SAIC COMMONTS BRIAD GREGOLIARE MOND A APRIL 95

(OUMBUT

RESHOUSE

RUDOFF EROSION RESISTANCE (ACCULATIONS THIS BOOK COMPLETONS) PRECIPITATION/TEMPORATURE (1000 / BAR PORTION),
EVALUATED BY HELP MODEL.

Mino Erosion Reservance Completo-Will Be 115000 WITH 90% Dolla Soil Erosion Reservances Analysis is THE TEST ALLICAMEN UNDER CORRECT SCOPE OF WORK.

HELP Moder CARCULATION COmploTE - will BE includes in 20% 15900 RIP RAP/PBA GRAVER THEHOSO WILL BE COUDISTANT WITH 90% ISSUE REFERENCE FINAL SELECTIONS

HEALTH AND SAFETY DOCUMENT COMMENTS/RESOLUTION

Final Project Title 011-4 SOLAR EVAP PONDS' IM/184-Auth./HWO No. 9896/8 EO No. 37270 EO Dist. Date 1/4 Reviewers Name 4EN MOHR Org. HESDESIGN REWEN Date Reviewed 4-6-95 Phone No. 4757

Final
FCO
Concurrent
Other

-							
	No.	Rafaranco Pagc/Para/ Dwg, etc.	Comments Show Actual Proposed Revording If Possible	ر د د	n B J	Proposed Resolution (include page or draving number comment was incorporated in) or Justification for Rejection	Date
	~:	02240-4 2,2.1	CHANGE ELEV. OF S300FT TO 6000 FT.	*		will be made consistent bissul	
	-		SEE 16010-2 2,1.2,				,
	13	2. 13941-9	NOTE #9 ON DWG, 5/045-172 DOES NOT AGREE WITH	*		Dinasians will be removed from specification	,
			DIMENSIONS (4' WIDE K3'HIGH)				
	w.	16401-2 PART?	ADD NOTE TO PROVIDE MISDS.	×		Will be added to schmithal	
— ——		2.7.1	SERVATIVE.				
	*	DWG.	ON SECTIONS "A" AND "C" SHOW X	×		1 1 2 4 diled	
-	<u> </u>	51045-163	LOCATOR TAPE 4BOVE				
			PIPE, SAME FOR SFOTINIS "C" AND				
. !	-	•	"D" ON 2015, 5/045-166A,				

HES DESIGN REVIEW

HEALTH AND SAFETY DOCUMENT COMMENTS/RESOLUTION

Chaak One Raviaw 60% Final Project Title <u>OU-4 SOLAR EVAP PONDS 'M | IRA</u> Auth./HWO No. <u>9896/8</u> EO No. <u>37270</u> EO Diet. Date <u>Al</u> Reviewers Name <u>KEN MOHR</u> Org. <u>445 DES/GN R</u> Date Reviewed <u>4-6-95</u> Phone No. <u>4757</u>

Concurrent

	L		Ī			**************************************
Referenco Pagc/Para/ Show Actual Proposed Dwg, etc.		Comments Show Actual Proposed Revording If Possible	< 0 0	= 35	A R Proposed Resolution (include C E page or drawing number comment C J was incorporated in) or Justification for Rejection	Date
DWG, EXTEND LOCATO	# EXTEND LOCA	EXTEND LOCATOR TAPE OVER X END OF STANDPIPE IN DETAILS	×		Will be partioned it located	
182.	182.					
-						

DOCUMENT COMMENTS / RESOLUTIONS (C/R form) Page [

Jo |

Doc	Document Type: DMP. FCO Other: GES	7ES	
PRC	PROJECT TITLE OU-4 SOLAR EVAP. (BAIDS IM/IRA H	REVIEWER'S NAME (print) R. P. Campbe !!	
MC.			
·)E:	PROPOSED COMMENT DISPOSITION:	
*	Page/Para/ Dwg #, etc Show actual proposed rewording, If possible	C B Plans to incorporate comment, COM	COMMEN
-	1 Basis 14	Asserted Daries	USEL
(2.1.7 and who will	7	
7	11.1 State		
	be growted rather t	PRANDONER TRANK MAY	
	May. 50 8C. 02:050 Specifies	TECOTO DO COM	1
	4	100 000	-
4	2.2.11.3 Procedures in Section 14,2.2.9.1		1.
	15-11et 1 +2 new to be included. Constine		
	tion Subcontractor will not		}
	Marie Section It		
3	2.2.14 thru. Address items that the design	Samo)	
	exts +		
	will be met. This is the		
	Des		
FULL i from n its imp	FULL CONCURRENCE: I have reviewed the document referenced above from my organization's discipline-specific point of view, concur fully with its implementation, and hereby grant my organization's approval.	FINAL COMMENT DISPOSITION BY DEM: I have made final disposition for all comments not resolved to the satisfaction of the reviewer. Technical justification for the disposition of these	
All con	All comments and concerns I may have had about this document have been resolved to my satisfaction	comments is attached.	
	מבינים ניין פפונים מכווסווי	Design Engineering Manager (12)	

Date__

Design Engineering Manager (print)

DEM's Signature

Date __

Reviewer's Signature

i,

Page 2 of 5

DOCUMENT COMMENTS / RESOLUTIONS (C/R form) **Continuation Sheet**

COMMENT CLOSED DATE to actor 2002200 450 10gg OR technical justification for rejection PROPOSED COMMENT DISPOSITION: STBCLF1C. to include REVIEWER'S NAME (print) R.f. Campbell CABMAILED WI Plans to Incorporate comment, FROM J. 10cm/sec in Spec J85611 MALCINE ANTONIO 40 SGRIBS 148 1740 766 BB } **X** Susse Mry てらく Mer R tregions 1886 œш¬ **∢**∪∪ Erusiu-Kesistan 5a~ 4:14es - 90% 4rove Jan 1. Hrosyhows cales - 90% seed mix with RFETS Resistance tor 90% Title # Show actual proposed rewording, if possible Landf:11 pro Dos & design 0 3 COMMENTS: "COVER IS and Wind Erosion Stability Toomuch use " Cover 2 Sanitary Runoff Specification detailed そのたら 401 with Kave Conceptual Slope Calcs الم) ie 2.4.1 Verify 2003 New 7654 40<u>1</u> be REFERENCE: Page/Para/ Dwg #, etc. PROJECT TITLE Serve 2.4.1 2,3 9 9 5

DES-251/3 2(2) 9/25/92

Page 3 of 5

DOCUMENT COMMENTS / RESOLUTIONS (C/R form) Continuation Sheet

	PRO	PROJECT TITLE _	RE	VIEW	REVIEWER'S NAME (print) R.P. Carp 1, ell	
		BEFERENCE			PROPOSED COMMENT DISPOSITION:	DATE
	*	Page/Para/ Dwg #, etc.	COMMENTS: Show actual proposed rewording, if possible	KEN.	Plans to incorporate comment, OR technical justification for rejection	COMMENT
X	12	5.0-11)	Change System Codefory to 4		Will Comply	
		ا کمه			/ 1	
		0.9	Made 14, See 3/10/95			
			Res of COEM DES-223			
			- Not required for protection			
			bf workers			
			-delete dissertation on how			
			to select system codegory			
			اک			
			مه کا له له			
X	5	AR A.	I disagree that a		+ Arovoix A will BE	
		-	" Significant nuclear		DOZETZED FROM DOWNGMIT	
			7			
			-Is AppendixA needed as			
_			part of Tille I Juston			
			,			

DOCUMENT COMMENTS / RESOLUTIONS (C/R form)
Continuation Sheet

Page 4 of 5

PR	PROJECT TITLE		EVIE	REVIEWER'S NAME (print) R. P. Canples (
	REFERENCE			PROPOSED COMMENT DISPOSITION:	DATE
*	Page/Para/ Dwg #, etc.	COMMENTS: Show actual proposed rewording, if possible	∢ ∪∪	Plans to incorporate comment, E OR technical justification for rejection	COMMEN
프	APP B	Did geofethical engineer			
	Beotech	recommend any monitoring		HIM BE PERFORMED UNDER POST-	,
	Report	of slupe such as inclinameter		Closura Manitorizza Fistes.	
		Since slope stability and offerd			
		of seeps has been an ondoing			
		concern - on drawings			
		Showld include discussion			
		in design basis			
15	General	No dis Gussian of manitoring		- ERM-	
		٤,			
	·	+			
9	Sprecies	New Spec 02225 for		Mill BB GOBNA (TER W/90%	
	•	Asphalt Concrete			
	<u>C</u>	New Spec 02235 for		1) BB SUBMITTED 1/90%	
		Asphalt membrane			
		- overall specs look good			
		-			

DOCUMENT COMMENTS / RESOLUTIONS (C/R form)
Continuation Sheet

Page 5 of 5

PRO	PROJECT TITLE _	ď	EVIE	WEI	REVIEWER'S NAME (print) R.P. Cane bell	
	REFERENCE				PROPOSED COMMENT DISPOSITION:	DATE
*	Page/Para/ Dwg #, etc.	COMMENTS: Show actual proposed rewording, if possible	∢ ∪∪	ŒW7	Plans to Incorporate comment, OR technical justification for rejection	CLOSED
8	Design Basis	No mention of growt		2	90% will propage, awarm amount	
	0	entombinent of debris			16N 13 ASI	
6	Drawings	Q.		1	- ERM	
	5/1-54015	3000				
	771-	, کا				
		,				
2	75h-	What do these drawings		_		
	-433	The same of the contraction		-		
	15)-	resord / relocation		\vdash		
2	۲۲۱ -	New More information on		1	- ERW	
		building - include verdor out				
-		sheets				
25	General	Include ant sheets for		1	-ERM	
		manitoring instrumentation				
		ر ا				
23	General	Detail Review of Jawings			- ERM	
		not completed yet. Also				
		اعار المار	ا لـ ا	7		
		E. be 1-2 weeks before	 ပ	,		
DES-261/	DES-261/3 2(2) 9/26/92	oleted.				

DOCUMENT COMMENTS / RESOLUTIONS (C/R form)

Page 1 of 3

PR(SJECT TITLE O		EVIEV	VER	REVIEWER'S NAME (print) Tin Krange	
WC	F/EJO# 18	WCF/EJO# 1896/18 BUILDING # SITE O	эндар	VIZA.	Hd	8505
	REFERENCE:	078/01			PROPOSED COMMENT DISPOSITION:	DATE
34:	Page/Para/ Dwg #, etc	COMMENTS: Show actual proposed rewording, If possible	≺ ∪∪	с ш ¬	Plans to Incorporate comment, OR technical justification for rejection	COMMENT
		See Affected!		-		
	·					
				_		
				_		
FULL from its im	CONCURRENCE my organization's plementation, and	FULL CONCURRENCE: I have reviewed the document referenced above from my organization's discipline-specific point of view, concur fully with its implementation, and hereby grant my organization's approval.	HIS DIS	VAL C	FINAL COMMENT DISPOSITION BY DEM: I have made final disposition for all comments not resolved to the satisfaction of the reviewer. Technical justification for the disposition of these	nal Ion of
All cc been	All comments and concerns I ma been resolved to my satisfaction.	All comments and concerns I may have had about this document have been resolved to my satisfaction.	COI	mmer sfgn	comments Is attached. Design Engineering Manager (print)	,
Revio	Reviower's Signature	. Dale	DE	M's	DEM's Signature Date_	

-7	
2.2.4 Fo	undetions goins in no matter what (?)
2.2.5 RI	=P -> RFETS
2.2.8	704 -> 904 (?)
2.2.15 D	: Herat then our contraction from GST?
2.4,1.1	(alled
2,4.1.2	'an' instead of 'cold'
2,4.1.2 5	
24,2.6	ps 22, lest pare - " and discharged to"
2,4.2.6	Py 28 1.46 C/sec = 0.0479 A/rec
J. 0. P.	2 Retn., 6 ctm DOE Ordn, 5400, 3 - 5400, 4
Teble 7.2 2.	Sib credible (?)
Appalix B 19	5 1324-4 REETSsted of REP
· · · · · · · · · · · · · · · · · · ·	extra
App-lit A	Delite 'Appalin 8' Tith sheet
Applie	3.0 pg 2 Tierre or Terre ?

REPONSE TO TUN KRAMIER COMMONIA

Commons

2.2.4

2.2.5

1.2.8

2215

2.4.1.1

24.1.2

2.4.2.6

3.0

TABLE 7.2

Hobanoix 13

t) blanoix E

Appendix & 3.0

Rasponsa

FOUNDATIONS WILL BE CRUSHED to 2" OR LESS

14.11 MODIFY to 909

ILIII MODIFY to 909

FROM RESTS SOCURITY FOR DILLOWS

Common Noon DURTHER CARRETTEN (CALLED)

Will comply

Will comply

I'll comply

Common Joses Frather CLARIFICATION

Will Comply

Will Comply

Propose oposima is Turas

6-en-4	Sub-thely state provide 15-30 prior to construction - All Construction or sout that particular section?
02050 1.1.3	wy 10' (?)
02050 3.2.1	Sub contractor or Contractor (1.1.3 (2))
22150-2	2.1.2 fm10 ~ len? Pm10 ~ snotu?
02150	3.1.3 (1) RCRA - RCA
07200-9	12.1.11 (2) Propostu mix. egop, correseted notel - pordack, strase
	3.3.11 See 2.1.11 (2)
02210-	4 Menbran # 0.05"
02240-5	2.31 50 fort-cardler - minimum? nominal?
0 2830-3	2-1.1 44" (?)

02930-7 3.2.1 Subcontractor maintainfor 1 year?

13941-3 SOP GT. 24 OKr

ROSPONOS to Tun Kermor Comments

Commont

02050 3.2.1

02050 1.1.3

02150- 2.1.2

02150 3.1.3.

02200-9 21.11

02200-7 3.3.11

02210-9

0224D -5

02830-3 2.1.1

02930-7 3.2.1

13941.3

Rooponise

WILL CHANGE TO READ AT A DISTANCE SPECIFICED TO RETS.

CHANCE SUBCONTRACTOR to CONTRACTOR

PMIO OR LOSS - WILL MODIFY TOXT

TEM will BO MODIFION to RUND 'RCA'

Will Comply

W. M Comply

Will Comply

TEXT to BE WOOLFIED to ROAD NOMINAL

"44 miches, will be removed from TEXT AND will only 135 shown on THE FRANCISMS

EGIG to my entrance contrator maintenance

- ERM-

<u> </u>	
_ 2_	
3	_
	•
C	j
4	
\cap	
/ RESOLUTIONS (C/R fc	-
<i></i>	:
€.)
10	١
U,	1
_	•
-	
	١
	,
-	•
-	
)
	ī
-	Į
)
-	
u.)
7 1	8
1.1.	i
\sim	•
11	
_	
_	· · · · · · · · · · · · · · · · · · ·
-	
U.	,
1	_
	•
	,
4	•
11	ľ
	l
_	:
	•
_	
_	
	:
MMC	:
Ö)
	:
COO)
00	;
TCOL	
VT CO!	:)
NT COI	.)
ENTCOL	.)
ENT CO!	
MENT CO!	
MENT CO!	
JMENT COI	
UMENT COI	
CUMENT CO!	
CUMENT CO!	
OCUMENT COI	
OCUMENT COP	
DOCUMENT COMMENTS / RESOI LITIONS (C/R form	

0

Page__

Do	Document Type:	DMP. TECO Other: GES	ES			
PR	OJECT TITLE F/EJO# 12	M/IRA TE	EVIEV	REVIEWER'S NAME (print) R. C. AND ORGANIZATION SPOCM	Home # 8405	11247
	REFERENCE			AMENT D	10N:	
*	Page/Para/ Dwg #, etc		₹ 00	Plans to Incorporate comment, OR technical justification for rejection		COMMENT CLOSED
		Place see comments highlighted				
		a pays				
		Tion. Non his				
			_			
FUL from its in	CONCURRENC my organization	FULL CONCURRENCE: I have reviewed the document referenced above from my organization's discipline-specific point of view, concur fully with its implementation, and hereby grant my organization's approval.	H dis	FINAL COMMENT DISPOSITION BY DEM: I have made final disposition for all comments hot resolved to the satisfaction of the reviewer. Technical justification for the disposition of these	ave made final the salisfaction lisposition of th	of lese
All c	omments and co	All comments and concerns I max have had about this document have	<u>-</u>	comments is attached.		

Dalo_

Design Engineering Manager (print)

been resolved to my satisfaction

Reviower's Signature 3.1.27-31) \$2592 Incorporating DMR \$2021

DEM's Signature

- 5) Designate items that require salvage, storage, reuse, and/or relocation.
- 1.2 REFERENCE DOCUMENTS

None.

1.3 SUBMITTALS - who approves

1.3.1 Procedures

The Subcontractor shall submit a demolition schedule and work plan to the Contractor for approval not less than 15 working days prior to start of the work. The work plan and schedule shall include proposed demolition start dates and durations, equipment to be used, and proposed protective measures. Demolition of utilities work plan shall include:

- A list of the utility or utilities to be exposed in each excavation.
- Status of each utility (i.e., active or inactive) with verification documentation.
- are we expecting subcontractor to perform such Documentation on physical site location with verification. ie sob will not be permitted to work
- Subcontractor's list of required personnel and equipment for each excavation.
- Description of Subcontractor's penetration method for pressure relief and/or draining of each utility.
- Containment/collection method and procedure for draining each utility.
- Contingency plan to cover leaking utilities, contaminated materials or other unexpected occurences during excavation and construction activities. jevel what?
- Location and method of storage for excavated material.
- Methods and procedures for the determination of the level and type of contamination in the excavated material.
- Description of work to be accomplished on each utility (i.e., removal, abandonment, and grouting) including materials, methods, and procedures.
- Method and procedure for the backfill of each excavation.
- The Subcontractor shall review the utilities removal logic diagram (Figure 1) prior to completing a utility demolition work plan to field determine the disposition of each utility.

022/722446/215C. WPB

02050-2

March 15,1995, 4:11pm

when four who we need to do this now, in the subcontract

The Contractor will designate items that require salvage, storage, reuse, and/or relocation. Items damaged in removal shall be repaired and refinished, or replaced by the Subcontractor with new matching items, as required by the Contractor.

PART 3 EXECUTION

3.1 DEMOLITION

The Subcontractor shall perform all work in an orderly manner and shall avoid damaging equipment, property, or construction not being demolished. The Subcontractor shall keep all roads, sidewalks, and parking areas that are not part of this project usable at all times.

3.2 UTILITIES

3.2.1 Existing Utilities

The Subcontractor shall not disturb or damage existing utilities that are to remain in place. Special precautions shall be taken by the Subcontractor to avoid the disturbance or interference with site operations. The Subcontractor will provide lockout/tagout for electrical utilities within 10 feet of excavations.

3.2.2 <u>Utilities Requiring Excavation, Removal, and Relocation</u>

- 1) The following materials are expected to be encountered during the utilities excavation, removal, and relocation:
 - a) Cement asbestos piping (CAP)
 - b) Vitrified clay pipe (VCP)
 - c) Cast iron pipe (CI)
 - d) Steel pipe (STL)
 - e) 'Stainless steel piping (SS)
 - f) Polyvinylchoride pipe (PVC)
 - g) Corrugated metal pipe (CMP)
 - h) Rigid steel electrical conduit
 - i) Polyvinylchloride (PVC) electrical conduit

022/722446/215C.WPF

02050-5

February 16,1995, 9:52am

procedures, and that will adequately protect the operator and minimize exposure of workers and others to contaminated material.

2.2 ITEMS SALVAGED FOR REUSE, STORAGE, OR RELOCATION

The Contractor will designate items that require salvage, storage, reuse, and/or relocation.

When there are I bed thin?

PART 3 EXECUTION

3.1 GENERAL

3.1.1 Site Inspection

The Subcontractor shall inspect the site to determine the nature, location, size, and extent of vegetative material, debris, and obstructions to be removed or preserved, as specified herein.

3.1.2 Traffic

The Subcontractor shall conduct clearing, grubbing, and regrading operations to ensure minimum interference with roads, walks, and adjacent facilities. The Subcontractor shall not close or obstruct roads, walks, or adjacent operational facilities without permission from the Contractor.

3.1.3 Protection of Existing Structures and Facilities

The Subcontractor shall provide protection necessary to prevent damage to existing structures and facilities which are to remain in place. The Subcontractor shall protect structures and facilities on adjoining properties. The Subcontractor shall restore or replace damaged property to original condition. Items damaged in removal shall be repaired and refinished, or replaced by the Subcontractor with new matching items and as required by the Contractor.

3.1.4 Salvageable Items

The Subcontractor shall carefully remove items indicated by the Contractor or on the drawings to be salvaged, and shall deliver the items for storage to locations designated by the Contractor. Items damaged in removal shall be repaired and refinished, or replaced by the Subcontractor with new matching items as required by the Contractor.

02110-3

3.1.5 Vegetative Materials

The Subcontractor shall save and protect from construction damage, all vegetative materials (trees, shrubs, grass, and other vegetation) beyond the limits of required clearing, grubbing, and regrading. The Subcontractor shall restore or replace damaged vegetative materials to original condition and as required by the Contractor.

3.1.6 Protection of Monuments and Other Permanent Surface Features

The Subcontractor shall locate and mark existing monuments and markers before construction operations commence and shall protect monuments and markers during construction. The subcontractor shall restore or replace damaged monuments and markers to original condition and as required by the Contractor.

3.2 CLEARING, GRUBBING, AND REGRADING

3.2.1 Clearing and Grubbing

The Subcontractor shall clear the site of trees, shrubs, and other vegetation, except for those indicated by the Contractor to be saved and protected. The Subcontractor shall completely remove stumps, roots, and other debris protruding through the ground surface.

3.2.2 Removal of Improvements

The Subcontractor shall remove existing above-grade and below-grade improvements as indicated on the drawings and in accordance with Section 02050 of these specifications.

3.2.3 Regrading

The Subcontractor shall regrade areas to obtain original existing grade unless indicated otherwise on the drawings, or as directed by the Contractor.

3.2.4 Reclamation Seeding, Mulching, and Fertilizing

The Subcontractor shall seed, mulch, and fertilize disturbed areas in accordance with Section 02930 of these specifications.

3.3 DISPOSAL OF WASTE AND DEBRIS MATERIALS

3.3.1 Burning

022/722446/170.WPF

The use of burning at the project site for the disposal of refuse and debris shall not be permitted.

20

02110-4

February 16, 1995, 10:07am

3.3.2 Organic Material

Organic materials including grass, trees, shrubs, stumps, roots, and other organic debris removed due to clearing activities shall be stockpiled by the Subcontractor and as approved by the Contractor. The Subcontractor shall construct stockpiles with surface water runoff controls and in accordance with Section 02140 of these specifications. The Subcontractor shall protect stockpiles to prevent wind erosion.

3.3.3 Crates, Equipment, and Debris

Crates, drums, equipment, and debris located in the area to be cleared shall be relocated by the Subcontractor as directed by the Contractor.

3.3.4 Disposal

The Subcontractor shall remove all materials not designated for reuse or salvage. These materials shall be disposed of as indicated by the Contractor.

DIVISION 1

3.4 DAMAGED AREAS

The Subcontractor shall confine clearing, grubbing, and regrading operations to within those areas required for utility installation or as directed by the Contractor. Any areas outside the designated areas that are damaged or disturbed by the Subcontractor's operations shall be reclaimed by the Subcontractor. Reclamation shall be in accordance with Section 02930 of these specifications.

3.5 ACCEPTANCE

Clearing, grubbing, and regrading not in accordance with the requirements of this specification shall be repaired and/or replaced by the Subcontractor at the Subcontractor's expense. The Subcontractor shall submit a description of the repair and/or replacement methods to the Contractor for approval before use. Acceptance criteria for repaired and/or replaced clearing, grubbing, and regrading shall be in accordance with the original requirements of this specification.

END OF SECTION

PART 2 PRODUCTS

2.1 EQUIPMENT AND MATERIAL REQUIREMENTS

2.1.1 Equipment

- 1) All equipment and tools used by the Construction Subcontractor to perform the work shall be subject to inspection by the Contractor before the work is started and shall be maintained in satisfactory working condition at all times.
- 2) The Subcontractor's equipment shall be adequate and be capable of dewatering and controlling water prior to and throughout construction as required in this specification and the drawings.

2.1.2 Materials

- 1) All materials shall be furnished by the Subcontractor and shall be subject to approval by the Contractor.
- 2) Maintenance, repairs and replacement of materials damaged by the Subcontractor shall be the responsibility of the Subcontractor.
- 3) Materials used for dewatering and controlling stormwater are left to the discretion of the Subcontractor but must be clearly specified in the Dewatering Plan and the Stormwater Control Plan and are subject to approval by the Contractor

PART 3 EXECUTION

3.1 GENERAL

3.1.1 All standing water shall be sampled by the Subcontractor before removal and disposal.

Chemical analysis shall be provided by the Subcontractor in the orisite laboratory.

Need to supply test results to Surface Water Division

3.1.2 The Subcontractor shall perform all construction work in areas free from standing water. Suitable water control measures shall be constructed at all locations where construction work may be affected by ponded water, piped water, stormwater, or groundwater at the time of the work.

3.1.3 The Subcontractor shall keep excavations free of water at all times. Surface water around the periphery of all excavation areas shall be diverted from entering the excavation by construction of temporary ditches, berms, or other means of control. All ponded areas shall be dewatered by either surface flow exits or by pumping. The Subcontractor shall have portable pumps with adequate capacity to expeditiously remove

022/722446/173C.WPF

February 16, 1995, 10:09am

we a copy of this to submit.

3.3 INSPECTIONS AND REPAIRS

- 1) The Subcontractor shall inspect temporary water control structures and materials on a daily basis and shall record inspection findings on the daily work log.
- 2) The Subcontractor shall provide means to control surface water from flowing into unauthorized areas.
- 3) The Subcontractor shall remove debris and sediment build-up from the temporary control structures as required to maintain the intended flow path as approved in the Stormwater Control Plan.
- 4) Should an overflow or breach condition be encountered or any other damage observed, repair and/or replacement of the damaged area shall be <u>implemented immediately</u> by the Subcontractor.
- 5) Acceptance criteria for repaired and/or replaced temporary water control structures shall be in accordance with the requirements of this section and as set forth in the approved Stormwater Control Plan.
- 3.4 DISTRIBUTION AND DISPOSAL OF WATER COLLECTED DURING CONSTRUCTION

3.4.1 Noncontaminated Stormwater Runoff

- 1) Surface water flows diverted from around the construction areas shall be routed in a controlled manner to a point of discharge approved by the Contractor.
- 2) Areas approved to receive diverted stormwater runoff are as follows:
 - a. The 60-inch CMP culvert north of SEP 207 C.
 - b. The 48-inch CMP culvert east of SEP 207 B center, and
 - c. Any area approved by the Contractor.

3.4.2 Contaminated Water

The Subcontractor shall be responsible for the collection and transportation of the contaminated water to the Contractor's designated treatment facility. The transportation distance shall be one mile. The Subcontractor shall notify the Contractor before transporting the contaminated water.

022/722446/173C.WPF

February 16, 1995, 10:09am

Occupational Safety and Health Administration

Code of Federal Regulations, Part 1926, Subparts P and G.

U.S. Department of Transportation Federal Highway Administration

FP-85 703.06 Aggregate for Subbase, Base, or Surface Courses; Cold Asphaltic Concrete Payements and Road Mixed Asphaltic Concrete Payements.

1.3 SUBMITTALS

1.3.1 Test Reports

The Subcontractor shall submit test results data as specified herein. Reports will be presented in accord with all reference documents.

1.3.2 Procedures

The Subcontractor shall submit a Quality Control (QC) System Manual, as set forth in Section 1.4 of this specification, and demonstrate construction placement methods in accordance with this specification for Contractor approval.

1.3.3 Certifications

Prior to final acceptance of the work specified herein, the Subcontractor shall submit a letter to the Contractor verifying conformance to the requirements identified in this specification.

1.3.4 Records

The Subcontractor shall submit to the Contractor all field and laboratory records from surveying, layout, laboratory, and field inspection activities.

1.4 QUALITY ASSURANCE

The Subcontractor shall prepare, maintain, and use a written QC System Manual for the work performed. The QC System Manual shall include requirements to ensure the application of the latest design documents and for incorporation of approved changes. As a minimum, the Subcontractor shall develop and maintain appropriate records that verify the quality and acceptance of materials, application of approved procedures, and appropriate approval signatures for acceptance of work performed.



Nominal Square Opening Sieve Size	Percent Passing
No. 10 No. 30 No. 40 No. 50 No. 100 No. 200	100 60 - 100 40 - 80 15 - 65 0 - 20 < 5

Pre-acceptance QC testing of proposed Backfill Sand shall be in accordance with Section 3.4 of this specification.

PART 3 EXECUTION

3.1 PROTECTION AND SAFETY

- Nord to Med William to 3.1.1 The Subcontractor shall keep all roads, sidewalks, and parking areas that are adjacent or are a part of this project usable at all times. The Subcontractor shall provide all necessary barricades, temporary walkways, lights, signs, signals, etc., for the protection of the workers and the public, as established by the Contractor or the Occupational Safety and Health Administration (OSHA) Construction Safety and Health Regulation 29 CFR, Part 1926, Subpart G, Signs, Signals, and Barricades, whichever is more stringent.
- 3.1.2 For excavations, trenching, and shoring, the Subcontractor shall comply with Section 02222, Excavation, Trenching, and Backfilling.
- The Subcontractor shall provide protection necessary to prevent damage to 3.1.3 existing structures and facilities indicated on the drawings or indicated by the Contractor to remain in place. The Subcontractor shall restore damaged property to original condition, and obtain approval from the Contractor.
- 3.1.4 The Subcontractor shall secure all borrow and laydown areas.
- 3.1.5 The Subcontractor shall mark or otherwise indicate the location, and protect existing monuments and markers before construction operations commence. The Subcontractor shall be responsible for the marking and/or protection of all necessary objects.
- 3.1.6 During installation operations, a representative of the Subcontractor shall be present at all times to observe and identify any areas requiring investigation. The Subcontractor shall notify the Contractor immediately upon the discovery of any deviations from this specification.



- Topography plat of final surface for each of the engineer cover layers: c)
- Topography plat of final surface of the engineered cover; d)
- A final survey plat showing the topography of the engineered cover and e) the surrounding project site (including the regraded hillside north of the cover, all access roads, all beams, ditches and swales, the reclaimed construction area east of the engineered cover, and all new and/or altered structures and utilities;

All topography plats shall be based upon the Rocky Flats grid and all project benchmarks. In addition to the above noted submittals, all plats shall also be submitted in electronic format.

3) The Subcontractor shall not proceed with placement of an overlying layer or with subsequent work phases until the Surveyor has completed its survey measurements and the data have been reviewed and accepted by the Contractor.

1.3.2 Certifications

Prior to final acceptance of the work specified herein, the Subcontractor shall submit a letter to the Contractor verifying conformance to the requirements identified in this specification.

1.3.3 Records

The Subcontractor shall submit to the Contractor for information, all field notes from surveying, layout activities. These notes shall be submitted at the end of the project.

1.4 QUALITY ASSURANCE

Periew into answer: is this a conflict in different raints. For diff, das and and each day? The Subcontractor shall be responsible for protecting and maintaining all horizontal and vertical control points during construction.

1.4.1 Accuracy

Optical survey, tape measurement, and electronic measurement shall have a minimum accuracy of ± 0.01 feet in horizontal locations and ± 0.01 feet in elevations or as superseded by criteria set forth in Section 02222 and others of these specifications.

1.4.2 Tolerances

The Subcontractor shall survey all placed materials within the tolerances specified below:



this looks a little.

This looks a D. 3 cuit.

SECTION 02240

SOIL TESTING LABORATORY

The STL intended permanent?

become plats permanent?

Donky property

PART 1 GENERAL

1.1 SCOPE OF WORK

1.1.1 Work Included

The Subcontractor shall furnish a complete Soil Testing Laboratory (STL) of modular type construction. The complete STL shall include all materials, labor, tools, and equipment required to conduct soil testing at the site, and shall be in accordance with all referenced documents of this specification and as shown on the drawings.

1.1.2 Related Work Specified Elsewhere

- 1) Electrical Systems shall be in accordance with Section 16010 of these specifications.
- 2) Basic Electrical Materials & Methods shall be in accordance with Section 16050 of these specifications.
- 3) Overhead Electrical Systems shall be in accordance with Section 16401 of these specifications.
- 4) Grounding shall be in accordance with Section 16450 of these specifications.
- 5) Lighting shall be in accordance with Section 16520 of these specifications.

1.1.3 - Work to be Performed by Others

The Contractor will perform the following work:

- 1) Review and approve the STL design criteria as described by this specification; and
- 2) Approve the location site for the STL.



PART 3 EXECUTION

3.1 PROTECTION AND SAFETY

3.1.1 The Subcontractor shall comply with the rules and regulations of OSHA Construction Safety and Health Regulations 29 CFR, Part 1926, Subpart P, Excavation, Trenching, and Shoring, and shall comply with the Rocky Flats Health and Safety Practices (HSP) Manual, Section HSP-12-08. The Subcontractor shall refer to OSHA Pamphlet 2226, Excavation and Trenching Operations, as an additional aid. The Subcontractor shall comply with the rules and regulations of OSHA Construction Safety and Health Regulations 29 CFR, Part 1926, Subpart G, Signs, Signals and Barricades.

During excavation and trenching operations, a representative of the Subcontractor shall be present at all times to observe and identify any areas requiring investigation. Areas where groundwater saturation is above the defined depth of excavation as shown on the drawings as well as buried debris, undefined pipes or utilities or any soils of peculiar nature that are encountered during excavation and trenching shall be brought

3.2 EXISTING UTILITIES

3.2.1 There are existing utilities buried within the limits of the construction area.

to the immediate attention of the Contractor.

- 1) The Subcontractor shall hand-excavate within 6 horizontal feet or within 12 vertical inches (or as directed by the Contractor) in areas where existing utilities have been identified.
- If excavation is within 10 feet of any existing high voltage or high hazard electrical power utility (whether underground, overhead, or at the side of the excavation), Lockout/Tagout is required. The Subcontractor shall provide 24-hour notice to the Contractor so that the Contractor can arrange for and perform this Lockout/Tagout.

 Palarree HSP remaind for desiration desiration desiration desiration.
- 3.2.2 The Subcontractor shall notify the Contractor immediately of any existing utilities which were not indicated when encountered during excavation.
- 3.2.3 The Subcontractor shall obtain approval from the Contractor before backfilling existing utilities.
- 3.3 GENERAL REQUIREMENTS FOR EXCAVATION
- 3.3.1 The Subcontractor shall be solely responsible for the safety of all temporary cuts and fills. Slope lines indicated on the drawings for temporary cuts do not represent the actual slope to which the excavation must be made to safely perform the work.

28

- a) Backfill compaction to 95 percent of Standard Proctor density shall be required for all trench areas crossing under access roads or areas expected to receive vehicular traffic.
- b) Backfill Compaction to 90 percent of Standard Proctor density shall be required for all other areas outside of the engineered cover that are not designated traffic areas.
- c) Compaction requirements for trench backfill on the engineered cover shall meet the original values specified in Section 02200, Earthwork, for each of the engineered covered components affected.
- d) A minimum of one field compaction test and one density/moisture test shall be required for each 50 linear feet of utility trench for each lift and for each 500 square feet of backfill area. More compaction tests shall be required initially or upon a change in material in order to establish the compaction method and materials.
- e) Moisture content shall be 2 percent (±) of optimum moisture.
- The Subcontractor shall submit laboratory test results for the moisture-density relationships for the pipe bedding, and imported suitable backfill material. These will provide the Contractor with the maximum density and the optimum moisture content for the respective materials to be used in the work.

3.10 INSPECTION

- 3.10.1 The Subcontractor shall be responsible for in-process inspection during performance of all work.
- 3.10.2 In addition to inspection by the Subcontractor, the Contractor reserves the right to inspect all work for compliance with the requirements of this specification.

3.11 ACCEPTANCE

Work not in compliance with this specification, the Subcontractor shall submit a description of the repair and/or replacement methods to the Contractor for approval before use. Acceptance criteria for repaired and/or replaced excavations, trenches, and backfillings shall be in accordance with the original requirements of this specification.

END OF SECTION

- 2.2.5 The supply and exhaust system shall include a High-Efficiency Particulate Air (HEPA) filter system, @99.97% minimum efficiency, to prevent contamination to atmosphere. Filters will also be at the enclosure inlet to prevent movement of contamination within the enclosure to the operating area in the event of a flow reversal.
- 2.2.6 Effluent monitoring capabilities shall be designed into the HEPA filtration system to monitor discharges from the operating enclosure as required by DOE 6430.1A. The determination of the need for effluent monitoring shall be made according to 40 CFR 61, Subpart H, National Emission Standards for Emissions of Radionuclides other than Radon from DOE Facilities. All required monitoring will be performed in accordance with 40 CFR 61, DOE Order 5400.5 and DOE/EH-0173T.

The STL shall have radiological Continuous Air Monitoring (CAM)/sampling capabilities in all locations in accordance with ANSI N42.18, N 13.1, and N323. This design allows for air monitoring to occur in all locations of the STL during usage. The STL shall be constructed with the capability to obtain sample streams from each area within the STL.

2.3 ELECTRICAL

- 2.3.1 Lighting will be with fluorescent fixtures. Lighting levels shall be 50 foot-candles in all areas.
- 2.3.2 The electrical system installation shall be per NFPA 70, National Electrical Safety Code, 1993, and in accordance with the National Electrical Code (NEC) and DOE 6430.1A, Division 16.
- 2.3.3 All equipment shall be installed, tested, and placed in operation in accordance with respective manufacturer's recommendations and in accordance with Sections 16010, 16050, 16401, 16450, and 16520 of these specifications

2.4 FIRE PROTECTION

2.4.1 The fire suppression and alarm systems shall be provided in accordance with NFPA 17, NFPA 70, NFPA 72 and DOE/EV-0043. Activation of any smoke detector or manual fire alarm pull station shall cause a local audible and visual alarm in the STL.

022/722446/315.WPF

- 3.5.6 The Subcontractor shall not place concrete in rainy weather. The Subcontractor shall schedule placement of concrete when the atmospheric temperature in the shade is above 40 degrees Fahrenheit (°F) and rising. Whenever air temperature is 85°F or higher during concrete placement, the Subcontractor shall take special precautions to prevent concrete from drying and setting too rapidly. Procedures to be used to prevent rapid drying and setting shall be the responsibility of the Subcontractor, and shall conform to ACI 305.
- 3.5.7 The Subcontractor shall obtain permission from the Subcontractor before pouring concrete whenever air temperature is below 40°F. Special precautions shall be taken by the Subcontractor to protect concrete from freezing. Freeze protection procedures to be used shall be the responsibility of Subcontractor and shall conform to ACI 306.
- 3.5.8 Tolerances for cast-in-place concrete shall be in accordance with ACI 301 and ACI 347. In case of conflict, ACI 347 shall govern over ACI 301.

3.6 MECHANICAL AGITATION

- 3.6.1 Immediately after concrete is deposited, the Subcontractor shall vibrate the plastic concrete mass in a manner approved by the Contractor that will fill air pockets and work the mixture into corners and around reinforcement bars and supports.
- 3.6.2 The Subcontractor shall provide a vibrator of flexible electric type or approved compressed-air type. The vibrator shall have a minimum 1-1/2 horsepower motor and maintain not less than 9,000 cycles per minute when immersed in concrete.
- 3.6.3 The Subcontractor shall not place the vibrator against reinforcement bars or forms, and shall not use the vibrator to transport concrete within forms.

3.7 FINISHING CONCRETE

- 3.7.1 The Subcontractor shall screed and initial float finish all horizontal concrete surfaces including additional floating and troweling as required to completely embed all aggregate. Initial finish surfaces shall be free of irregularities of either height or depth exceeding 1/4 inch as measured by a 10-foot straight-edge along the surface.
- 3.7.2 Immediately after initial monolithic finish as specified above, the Subcontractor shall brush surfaces with a stiff bristle brush to provide a broomed finish. The Subcontractor shall brush in parallel strokes at right angles to the normal flow of traffic.

3.8 CURING

3.8.1 The Subcontractor shall protect concrete against loss of moisture for at least 7 days. For horizontal surfaces, the Subcontractor shall use sheet material lapped at least 4 inches and

fastened or sealed in place. The Subcontractor shall leave the forms in place for vertical surfaces for a minimum of 24 hours after completing concrete pouring in those forms.

3.8.2 The Subcontractor shall not use a curing compound on a concrete surface to which future concrete will be bonded.

3.9 PATCHING

- 3.9.1 Immediately after removal of forms, the Subcontractor shall remove all fins and loose material.
- 3.9.2 The Subcontractor shall remove from solid concrete all honeycomb, aggregate pockets, and voids over 3/4 inch in diameter.
- 3.9.3 The Subcontractor shall fill chipped holes with epoxy grout or neat cement grout, and shall finish holes flush to adjacent surfaces. Grout shall be in accordance with Section 03600 of these specifications.
- 3.9.4 The Subcontractor shall damp-cure neat cement grout patchwork for 48 hours.
- 3.10 INSPECTION
- 3.10.1 The Subcontractor shall be responsible for in-process inspection during performance of all work. As a minimum, the Subcontractor shall inspect the preparation, placing, mechanical agitation, finishing, curing, and patching of cast-in-place concrete.
- 3.10.2 In addition to inspection by the Subcontractor, the Contractor reserves the right to inspect all work for compliance with the requirements of this specification.
- 3.11 TESTING
- 3.11.1 General

The Subcontractor shall be responsible for performance of all testing. The Subcontractor shall submit test records to the Contractor.

3.11.2 Slump Tests

022/722446/317CAP.WPF

The Subcontractor shall measure and record the slump of concrete at the point of discharge from the mixer in accordance with ASTM C 143. The Subcontractor shall provide one slump test per truckload of concrete.

2

i pravidnosti objektivanje i distrika

- 4) Review and approve results of quality assurance tests for compliance with this specification;
- 5) Document and monitor corrective actions; and
- 6) Perform final inspection and acceptance of the TDR system installation.

1.2 REFERENCE DOCUMENTS

- 1) National Electric Code
- 2) National Electric Manufacturer's Association (NEMA), Standard Enclosure Ratings

These Codes and Standards set minimum requirements which may be exceeded by the Manufacturer or Subcontractor, if demonstrated to the Contractor an equal or superior design or materials are available. In the event of any apparent conflict between standars, codes, or this specification, the Manufacturer or Subcontractor shall advise the Contractor of such conflicts. Conflicts, alternates, or substitutes must be approved by the Contractor in writing to the Subcontractor prior to implementation.

1.3 SUBMITTALS

1.3.1 Material and Equipment Descriptions

The Subcontractor shall submit no later than 30 days prior to commencement of Work to the Contractor a list of materials and equipment incorporated into the Work by the Subcontractor. The materials list shall be supported by sufficient descriptive literature, such as catalog cuts, diagrams, and other data published by the Vendor or Manufacturer, to demonstrate compliance with relevant codes, standards, and specifications.

1.3.1 Procedures

The Subcontractor shall submit to the Contractor specifications, and installation, operation, and maintenance requirements for equipment installed by the Subcontractor, including, materials, cables, fittings, connectors, and other equipment.

1.3.2 Certifications

c:\msoffice\winword\docs\ou4\iebtdr.doc

1) Prior to final acceptance of the work specified herein, the Subcontractor shall submit a letter to the Contractor verifying conformance to the requirements identified in this specification.



2) Prior to installation of any equipment, the Subcontractor shall provide certificates of warranty of all equipment.

1.3.3 Records

The Subcontractor shall submit to the Contractor all records of equipment or material inspection and testing performed by the Subcontractor. Records shall include, but not be limited to, testing performed by Vendor and/or Manufacturer on equipment or materials, prior to or upon delivery.

1.4 QUALITY ASSURANCE

The Subcontractor shall prepare, maintain, and use a written QC manual for the work performed. The QC manual shall include requirements to ensure the application of the latest design documents and for the incorporation of approved changes. At a minimum, the Subcontractor shall develop and maintain appropriate records that verify the quality and acceptance of materials, applications of approved procedures, and appropriate approval signatures for acceptance of work performed.

PART 2 PRODUCTS

2.1 EQUIPMENT AND MATERIALS

2.1.1 Equipment

All equipment and tools used by the Subcontractor to perform the work will be subject to inspection by the Contractor before work is started and shall be maintained in satisfactory working condition at all times. The Subcontractor's equipment shall be adequate for, and have the capability of fulfilling, the requirements specified herein.

2.1.2 <u>Time Domain Reflectometry Wave Guides</u>

The Subcontractor shall provide and install the following components of the TDR system:

- 1) Wave guides shall be heavy-duty buriable type as manufactured by Soilmoisture Equipment Corp., Santa Barbara, California or approved equal.
- 2) Guide rods shall be 20 centimeters in length and shall be constructed entirely of stainless steel.

34

inspection, installation or testing performed by the Subcontractor or Others as specified in Part 3 of this Section.

- 3) Upon delivery of the Inclinometers and associated equipment, the Vendor of the Inclinometers and associated equipment shall certify in writing to the Subcontractor the working condition of the delivered equipment. The Vendor shall furnish at his own expense, all manpower, equipment, materials and incidentals to make such certification, at no additional expense to the Owner, Contractor or Subcontractor.
- 4) Alternates proposed by the Vendor, Manufacturer or Subcontractor must be submitted to the Contractor for approval. The Contractor must approve any alternates in writing to the Vendor, Manufacturer or Subcontractor, prior to being implemented by the Subcontractor.
- 5) The Contractor shall, at his discretion, conduct tests and inspections of Inclinometers and associated equipment throughout Work performed by Subcontractor. Contractor will not be liable for any costs incurred by Subcontractor associated with delays in construction due to such additional testing. Subcontractor will rectify to the satisfaction of Contractor, and at his own expense, any deficiencies identified by Contractor during such additional testing and inspections. Testing performed by Contractor, if any, will be conducted independently of, and in addition to, tests performed by Subcontractor. Required testing to be performed by Subcontractor is described in Part 3.3 of the Section.
- 6) Contractor shall calibrate the inclinometer per Manufacturer's recommended procedures. Calibration will be conducted by Contractor at no additional cost to Subcontractor. Contractor will not be liable for any costs incurred by Subcontractor associated with delays in construction due to calibration.
- 7) The Contractor shall inspect job conditions during the performance of Work by the Subcontractor in accordance with paragraph 3.1 of this section.
- 8) The Contractor shall perform final inspection and testing of the ISSMS equipment prior to final payment to the Subcontractor.

1.2 REFERENCE DOCUMENTS

All construction activities must be in compliance with the following Procedures
c:\msoffice\winword\doc\vout\11922a.ou4

11922 - 2

March 13, 1995

ERM - Rocky Mountain, Inc.



ROSPONSE TO RALPH ALMOUN COMMONTS

Comment / Ser pouse 02050 1.3.1 2430/lat THIS BULLET WILL BE DELETED, UTILITY
DEMUNGS TO BE UPDATED BY EGIG. 02050 1.3.1 SALVAGE SOLVAGE, SURAGE, CANDAIL DISPOSAL HOMS
HAVE BOON DOSIGNATED AND WILL BE unclusors in Specification 02110. 02110-3 2.2 Sue comment As ABOVE RASSOUS ET will wichor ANY VOTUFIABLE 02110-4 3.1.6 EXISTING BONCHILLARS. Will include statement Reduktion Tent Results Be . Submitters to Rocky Frats Surface Notore Division FOR Ducision OF DISPOSITION 02140-3 3.1.1 of wellowner water. 02140-5 3.3 Will include statement THAT WORK LOGS SHALL BE SUBMITTED to the CONTRACTOR DAVIY. 02200-12 3.1.1 HSP MANUAL WILL BOT WELVEST IN THE BID DOLUMONTS. 02222-5 3.1.1, 3.2.2 Klill Comply 3,3,1 4 02222-9 THIS STATEMENT WILL BE ADDED to PART 1.3.1 OF THIS SPECIAL CATTON 02240-1 1.1. THIS SOCTION WILL BE MODIFIED to STATE THAT THIS IS A WOBILE TESTING LAB WITH NO ADORATIC INTENTION OF BECOMING 3(0

COMMENT

02240-5 2.2.6

03300-7 35.7

03300-8 3.11.1

11540-2 131

11540-3 1.4

11922-2 1,2

Raysonso

REQUIRED SECTION OF SUBJECT DOCUMENTS WILL BE PROVIDED to SELECTED BIDDERS.

SECOND SUBCONTRACTOR WILL BE CHANGED TO REAC CONTRACTOR

Hell Comply - submittel socaron will
B5 MODIFIED

RESPONSE REQUIRED BY ERMI
RESPONSE REQUIRED BY ERMI
RESPONSE REQUIRED BY ERM

HEALTH AND SAFETY DOCUMENT COMMENTS/RESOLUTION

Project Title 011-4 SOLAR EVAP PONDS IM 184-Auth./HWO No. 989618 EO No. 37270 EO Dist. Date Note Note org. HES DESIGN REVIEW Date Reviewed 4-6-95 Phone No. 4757

Review Cottone Final FCO Concurrent

Date Closed

other

paga or draving number comment Dinasions will be removed Proposed Resolution (Include Will be vides to sum. Hill Justification for Rejection Will be ned correlate was incorporated in) or from specification × \checkmark < 0 0 DIMENSIONS (4'WIDE X3'HIGH) CHANGE ELEV. OF SOOFT 3. | 16401-2 | ADD NOTE TO PROVIDE MEDS PART 2 FOR PENTACHAGOPHENOL ARE. Show Actual Proposed Rewording If Possible NOTE #9 ON IDWG, 51045-172 SEE 16010-2 21.2, DOES NOT AGREE WITH TO 6000 FT. SERVATIVE. 02240-4 2,2.1 2. 13941-9 2.1.1 Pagc/Para/ Dwg, etc. Reference T e m

HES DESIGN REVIEW

Will be asolid

ON SECTIONS A" AND "C" SHOW X

LOCATOR TAPE ABOVE

51045-163

4. DWG.

SAME FOR SECTIONS "C' AND

"D" ON DUB. 51045-166.A.

3

HEALTH AND SAFETY DOCUMENT COMMENTS/RESOLUTION

Project Title OU-4 SOLAR EVAP PONDS IM IRA
Auth./HWO No. 989618 EO No. 37270 EO Dist. Date
Reviewers Name KEN MOHR Org. H&S DESIGN REVIEW
Date Reviewed 4-6-95 Phone No. 4757

Check One Bldg. From FCO Concurrent

į	1	1		
	Date			
ocner	Proposed Resolution (include page or draving number comment was incorporated in) or Justification for Rejection	Will be performed there		
	a J			
	< 0 0	× (a		
	Comments Show Actual Proposed Rewording If Possible	DWG, EXTEND LOCATOR TAPE OVER X 51045-434 END OF STANDPIPE IN DETAILS	182,	
	Referenco Pago/Para/ Dwg, etc.	51045.434		
	No.	10		

DOCUMENT COMMENTS / RESOLUTIONS (C/R form) Page of 5

Doc	Document Type: DMP. FCO Other: GES	GE	S		
PRC	PROJECT TITLE OU-4 SOLAR EVAP. PALDS IM/IRA	REV	1EW	REVIEWER'S NAME (print) R. P. Campbe !!	
WCF	F/EJO# 189618 BUILDING # SITE	ORC	SAN	ORGANIZATION End Rest Eng PHONE # 9616	
	REFERENCE:			PROPOSED COMMENT DISPOSITION:	
*	Page/Para/ Dwg #, etc Show actual proposed rewording, If possible		C E B	Plans to Incorporate comment, OR technical justification for rejection	COMMENT
_	Design Basy When will modeling be performed	-	-	-	2
	Dac, 2.1.7 and who will		-		
N	2.2.11.1 State May ab	7			
	15-110+ 3 will be growted rather than	7			
	May. Sp &c. 02050 specifies	2	_		
	to growt				
3	2.2.11.3 Procedures in Section 10,2.2.9	<u>E</u> .			
	Ballet 1 +2 xed to be included. Constin	· - >			
	tion Subcontractor will not	\dashv			
	howe Souther The	-	ļ		
5	2.2.14 the Adress Hear that the design		_		
	2.2.17 will do or requirements that		_		
	will be met. This is the				
	design, le "Design does include	¥ ,			
FULL	FULL CONCURRENCE: I have reviewed the document referenced above	_	FINA	FINAL COMMENT DISPOSITION BY DEM: I have made final	
Its Imp	iroin my organization's discipline-specific point of view, concur fully with Its Implementation, and hereby grant my organization's approval.	£	disp the r	disposition for all comments not resolved to the satisfaction of the reviewer. Technical justification for the disposition of these)f S@
All cor	All comments and concerns I may have had about this document have	··. ·· · ·	Com	comments is attached.	
been r	been resolved to my satisfaction.		Desl	Design Engineering Manager (print)	•
Review	Reviewer's Signature Date		DEM	DEM's Signature	
6.1.23-2(1)	6.1.27-3(1) W.2.92 Incorporating DMR 92/021				

Page $\frac{2}{2}$ of $\frac{5}{2}$

DOCUMENT COMMENTS / RESOLUTIONS (C/R form) Continuation Sheet

PRC	PROJECT TITLE	RERE	EVIEV	REVIEWER'S NAME (print) Ref. Composit	
	OUT OF THE PERSON.			PROPOSED COMMENT DISPOSITION:	DATE
*	Page/Para/ Dwg #, etc.	COMMENTS: Show actual proposed rewording, if possible	€ Ш7	Plans to incorporate comment, OR technical justification for rejection	CLOSED
7	2.3	New detailed specification		- may need to include	
		٠, د (more into in year 02200	
		methods etc.		Sec 3.3.11	
9	Gereral	MUCH US			
		\$200 11:W " BOW			
		The offer design of			
		100 00 Day			
		over E.			
		., <,			
2	2.4.1.1	Verify sed mix will RFETS			
		Sanidary			
∞	2.4.1.2	Runoll E	9/		
		and Will Erosion Resistance			
		0,			
0	12.4.1.5	Calcs for sand (110,5 - 90%)			
70	2.4.1.11	Slope Stability cals -90%			
#	2.4.2.6	Specification (or grove) Jan			_
		77.00	(16 cm / sec in spec	
		the dary tree the	2000	70	
		> \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	· ·	1	

(/ DES-251/3 2(2) 9/25/92

DOCUMENT COMMENTS / RESOLUTIONS (C/R form) Page ≥ of 5 Continuation Sheet

	DATE	CLOSED																
REVIEWER'S NAME (print) R.C. Care A.c.(PROPOSED COMMENT DISPOSITION:	Plans to incorporate comment, OR technical justification for rejection																
WER		œw¬		_				-										
VIE		∢ ∪∪	\dashv															
RE		COMMENTS: Show actual proposed rewording, if possible	Change System Codequiy to 4	That's what Mark Asst.	Made :4, See 3/10/95	Res of CUEM DES-223	-Not regulard for profestion	-Delete dissertation on tou	ect system cod	6430	- ⊌	I disayree that a	4	obtent	-	Dark of Tille I doing	4	
PROJECT TITLE	DECEDENCE.	Page/Para/ Dwg #, etc.	5.0-11)	ا کسم	0,0							App A.						
PRO		*	X 72									<u>2</u> ×						

DE8-261/3 2(2) 9/25/92

Page 4 of 5

DOCUMENT COMMENTS / RESOLUTIONS (C/R form) Continuation Sheet

REVIEWER'S NAME (print) R. P. Carrettell PROJECT TITLE

	DEFEDENCE			PROPOSED COMMENT DISPOSITION:	DATE
*	Page/Para/ Dwg #, etc.	COMMENTS: Show actual proposed rewording, if possible	€ ₩¬	Plans to Incorporate comment, OR technical justification for rejection	CLOSED
三	APD B	Did geotechical engineer			
	Geotech				
	Report	of slope such as inclinemeters			
		slope stabi			·
		of seeps has been an ordoing			
		concern - on drawing			
		Showld include decystin			
		in Design basis			
15	General				
		د			
	,	ment			
9	5000	New Spec 02225 for			
		Asphalt Concrede			
		Need spec 02235 for			
		Asphalt membrane			
		- overall specs look good			

() DES-261/3 2(2) 9/25/92

Page 5 of 5

DOCUMENT COMMENTS / RESOLUTIONS (C/R form) Continuation Sheet

PRC	PROJECT TITLE _		≅VIE\	WER	REVIEWER'S NAME (print)	ė
	BEEFBENCE				PROPOSED COMMENT DISPOSITION:	DATE
*	Page/Para/ Dwg #, etc.	COMMENTS: Show actual proposed rewording, if possible	∢ ∪∪	ŒW¬	Plans to incorporate comment, OR technical justification for rejection	CLOSED
90	Desga Basis	No mention of ground				
	5	en tombonent				
0	Drawings	Inaleguate detail for				
	51045	elaterial son				
	<u> </u>	als-how do				
		6ed to shelter				
3	75h-	whose so these stantonys				
	-433	Show as far as welly				
	-431	Person / relocation				
2	<i>رد) -</i>	New more information on				
		building - include vendor cut				
		Sheets				
22	General	Include out sheeds for				
		mon toring ristramentation				
23	General	Detail Review of Jeanings				
		not completed yet. Also				
		need Electrical ItC, Civil +	Col			
			⊕ <i>i</i>			
DES-251	DES-251/3 2(2) 9/25/92	completed.				

DOCUMENT COMMENTS / RESOLUTIONS (C/R form)

Page 1 of 2

Docı	Document Type:	DMP. FCO Other: GES	E5		
PRO	JECT TITLE	PROJECT TITLE OU-4 SOLAR EVAP. PAUDS IM/IRA RE	EVIEW	REVIEWER'S NAME (print) R W 142-42	
WCF	/EJO# 18		HGAN	ORGANIZATION Rad. Eng. PHONE #	
	REFERENCE:	079/0/		PROPOSED COMMENT DISPOSITION:	DATE
*	Page/Para/ Dwg #, etc	COMMENTS: Show actual proposed rewording, If possible	₹ 00	Plans to incorporate comment, OR technical justification for rejection	COMMENT
		SEE DITPUNED ALPRA			
		SUAL MATION			
		,			
FULL (from mits imp	CONCURRENCE Ny organization' Iementation, an	FULL CONCURRENCE: I have reviewed the document referenced above from my organization's discipline-specific point of view, concur fully with its implementation, and hereby grant my organization's approval.	HIN, disp the	FINAL COMMENT DISPOSITION BY DEM: I have made final disposition for all comments not resolved to the satisfaction of the reviewer. Technical justification for the disposition of these comments is attached.	of 880

Reviewer's Signature (1.27-21) 9/2/92 Incorporating DMR 8/2/021

Date_

Design Engineering Manager (print)

All comments and concerns I may have had about this document have been resolved to my satisfaction.)

DEM's Signature_

APPENDIX 1 Page 1 of 1

ALARA EVALUATION

Work Document Type LENGRAL ENJSCHOOLS	PALIXITE
Building Ou-7 Room N/A	
EO# 9896,3	
LOG# <u>94-003</u>	

Date

Signature

n answer of "Yes" to any of the questions below requires work to go through an ALARA Design ADR) unless exempted by a manager in Radiological Engineering. Is the proposed work for building or modifying: Yes 1. A process?	Review
ADR) unless exempted by a manager in Radiological Engineering. Is the proposed work for building or modifying: Yes	Review
ADR) unless exempted by a manager in Radiological Engineering. Is the proposed work for building or modifying: Yes	Review
the proposed work for building or incarrying.	
1. A process?	No
•	V
2. A process line configuration?	1
3. Shield walls?	٧
4. An existing standard for a radioactive component or system?	X
5. Structures or equipment for radioactive material storage?	
6. Structures or equipment in radiologically controlled areas/radiological buffer areas?	
Comments: ALL RAPICLOJIOAL CONTRELS WILL BE APR IN THE SOIL DISTRUBANC PERMIT	este e
IN THE C. DETERMINED	

Printed Name

16/146