

INFORMAL NOTE

- 3035

Date: June 12, 2000

To: Distribution

From: Jyh-Dong Chiou

Subject: Missing Table in May 8, 2000 Submittal of Draft Certification Report for Area 1, Phase II

Attached is Table 3-1, Excavation Quantities and Disposition, which was inadvertently omitted from the draft Certification Report for Area 1, Phase II, Document No. 20710-RP-0016, Revision B, during reproduction. If you have any questions, please call Janet Porter at (513) 648-3035.

TABLE 3-1
EXCAVATION QUANTITIES AND DISPOSITION

Description	Certification Unit (s)	Bank Cubic Yards	Final Disposition
Stockpile NAR-007	A1P2-S3SA-10	3,026	OSDF
Stockpile OSD-007	A1P2-S2SP-04	9,203	OSDF
6-inch Stripping	A1P2-S2SA-01, A1P2-S3SA-01 through 10	8,500	OSDF
Above-WAC Material	A1P2-S3DP-01, A1P2-S3DP-02, A1P2S3HW-01	2,458	SP-7
Oil Saturated Soil	A1P2-S3DP-02	30	OSDF
Digester Sludge	A1P2-S3DP-02, A1P2-S3HW-01	2,758	SP-7
"F" Listed Sludge Cake	A1P2-S3HW-01	120	Envirocare
Utility Excavation Within STP Limits (Meeting WAC)	A1P2-S3DP-01, A1P2-S3DP-02, A1P2S3HW-01	500	OSDF
Process Utility Excavation, Above-WAC	A1P2-S3UT-02	210	SP-7
Impacted Pipe Bedding Material	A1P2-S3UT-01, and A1P2-S3UT-02 through 05	690	OSDF
Above-WAC Pipe Bedding Material	A1P2-S3UT-02	100	SP-7
STP Deep Soil Excavation	A1P2-S3DP-01, A1P2-S3DP-02, A1P2S3HW-01	22,902	OSDF
Concrete and Structure Debris - STP Deep	A1P2-S3DP-01, A1P2-S3DP-02, A1P2S3HW-02	4,351	OSDF
Stabilized Trap Range Contaminated Soil	A1P2-S1TR-01 through 07	5,922	OSDF
Additional FRL at Old OSDF Contractor Support Area	A1P2-S2SA-01	133	OSDF
STP Haul Road	A1P2-S3SA-04	550	OSDF
Total Excavation Quantities		61,453	

2