

478

4-209.8

**OPERABLE UNIT 4 SILOS PROJECT; SUBMISSION OF COMMENT  
RESPONSES ON THE FINAL DESIGN OF THE SILO SUPERSTRUCTURES**

11/14/96


DOE-0165-97  
DOE-FN        EPAS  
4  
RESPONSES



## Department of Energy

Ohio Field Office  
Fernald Area Office

P. O. Box 538705  
Cincinnati, Ohio 45253-8705  
(513) 648-3155



NOV 14 1996

DOE-0165-97

James A. Saric, Remedial Project Director  
U.S. Environmental Protection Agency  
Region V - SRF-5J  
77 West Jackson Boulevard  
Chicago, Illinois 60604-3590

Mr. Tom Schneider, Project Manager  
Ohio Environmental Protection Agency  
401 East 5th Street  
Dayton, Ohio 45402-2911

Dear Mr. Saric and Mr. Schneider:

### OPERABLE UNIT 4 SILOS PROJECT; SUBMISSION OF COMMENT RESPONSES ON THE FINAL DESIGN OF THE SILO SUPERSTRUCTURES

Reference: Letter from Thomas A. Schneider to Johnny Reising, "DOE FEMP MSL 531-0297 Hamilton County Comments - OU4 Silo Superstructure Design for the Silos Project," dated October 18, 1996.

Enclosed are the responses to the Ohio Environmental Protection Agency (OEPA) comments on the *Final Design of the Silo Superstructures for the Operable Unit 4 Silos Project, September 1996, Revision C*. Please note that the only action resulting from these responses is the issuance of a change page to Specification 2270, Erosion Control. This change page is included as an enclosure to this comment response document.

If you have any questions or comments concerning this notification, please contact Nina Akgunduz at (513) 648-3110.

Sincerely,

Johnny W. Reising  
Fernald Remedial Action  
Project Manager

FEMP:Akgunduz

Enclosure: As Stated

**cc w/enc:**

**S. Fauver, EM-425/GTN**  
**G. Jablonowski, USEPA-V, 5HRE-8J**  
**R. Beaumier, TPSS/DERR, OEPA-Columbus**  
**T. Schneider, OEPA-Dayton (3 copies total of enc.)**  
**F. Bell, ATSDR**  
**D. S. Ward, GeoTrans**  
**R. Vandegrift, ODOH**  
**S. McLellan, PRC**  
**T. Hagen, FDF/65-2**  
**J. Harmon, FDF/90**  
**R. Heck, FDF/52-5**  
**AR Coordinator/78**

**cc w/o enc:**

**C. Little, FDF/2**  
**EDC, FDF/52-7**



SECTION 02270  
EROSION CONTROL**PART 1 GENERAL****1.1 SECTION INCLUDES**

- A. Soil erosion and sedimentation control for areas of the Subcontractor's work area which are graded or disturbed as a part of the contract work.
- B. Installation, maintenance, and removal of all temporary erosion control facilities.
- C. Installation of erosion control blankets.

**1.2 RELATED SECTIONS**

- A. Section 01010 - General Requirements.
- B. Section 01011 - Submittals.
- C. Section 02110 - Site Clearing.
- D. Section 02200 - Earthwork.

**1.3 REFERENCE DRAWINGS**

- A. See Section 01012 for the Schedule of Drawings.

**1.4 REFERENCES**

- A. Rainwater and Land Development Manual:
  - 1. Ohio's Standard for Stormwater Management Land Development and Urban Stream Protection - Second Edition 1996.

**1.5 SUBMITTALS**

- A. Provide submittals as required by Section 01011.