

ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE REGULATORY CONTACT RECORD

Date/Time: February 15, 2005 / 9:00 a.m.

Site Contact(s): Chris Gilbreath
Phone: 303-966-7355

Regulatory Contact: Denise Onyskiw
Phone: 303-966-6687

Agency: CDPHE

Purpose of Contact: Building 371 – Embedded Metal

Discussion


During construction activities, concrete was poured around several metal brackets, plates and other miscellaneous items. Unfortunately, removing these embedded items is extremely difficult, if not impossible. Areas of particular difficulty have been walked down with Ms. Onyskiw. The following is a list of miscellaneous embedded metal that has been observed during these walkdowns and the agreement reached with Ms. Onyskiw:

Central Storage Vault (CSV)

- All racks must be removed - Brackets imbedded in walls will be cut off as close as practicable to the wall.
- All metal stairways and catwalks must be removed.
- Large submarine door must be removed; the imbedded door jam may remain.
- Metal plates located in maintenance bays may remain. These plates form a portion of the CSV wall and contain windows and glove ports. The windows and gloves must be removed.
- Railings on which the stacker vehicle traveled may remain since a significant portion of the rail is imbedded in the floor.
- The metal vestibule located on the north end of the repair bay must be removed.
- All electrical conduit and cable must be removed.
- All miscellaneous lifting, hoisting and rigging equipment must be removed.
- Miscellaneous brackets, hardware, and other protrusions extending from floors and walls must be cut off as near as practicable to the wall.
- Miscellaneous door jams and imbedded framing materials may remain.

Basement/Sub-basement Areas

- Miscellaneous brackets, hardware, and other protrusions extending from floors and walls must be cut off as near as practicable to the wall.



- Miscellaneous door jams and imbedded framing materials may remain. However, given that the majority of the basement will be dispositioned as low-level waste, many of these framing materials will be removed during demolition activities.

Other metal will be dispositioned in accordance with the 371 Decommissioning Operations Plan. Ms. Onyskiw agreed with this approach.

Contact Record Prepared By: Chris Gilbreath

Required Distribution:

M. Aguilar, USEPA
 S. Bell, DOE-RFPO
 B. Birk, DOE-RFPO
 C. Deck, K-H Legal
 D. Foss, K-H 707/776/777
 S. Garcia, USEPA
 C. Gilbreath, K-H 771/774
 S. Gunderson, CDPHE
 J. Legare, DOE-RFPO

R. Leitner, K-H 371/374
 J. Mead, K-H ESS
 G. Morgan, DOE-RFPO
 S. Nesta, K-H RISS
 K. North, K-H ESS/MS
 R. Schassburger, DOE-RFPO
 D. Shelton, K-H ESS
 C. Zahm, K-H Legal

Additional Distribution:

D. Onyskiw, CDPHE
 W. Seyfert, DOE
 T. Dieter, K-H
 M. Brown, K-H

2/2