

**ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE  
REGULATORY CONTACT RECORD**

---

**Date/Time.** December 13, 2001

**Site Contact(s):** Kent Dorr

**Phone.** 966-6034

**Regulatory Contact.** Dave Kruchek  
**Phone** 966-6728

**Agency** CDPH&E

---

**Purpose of Contact:** Confirmation of walkdown conducted on December 13, 2001 for Building 881 16 Non-RCRA Fume Hoods

---

**Discussion**

A walkdown was conducted on December 13, 2001, from 1400 hrs to 1500 hrs with the following personnel present

David Kruchek – State of Colorado  
Steven Tower - DOE  
Kent Dorr - KH  
Karl Shuler - RFCSS  
Henry Padron - RFCSS  
Dianne Fisher - RFCSS  
Rod Falter - RFCSS

The purpose of the walk-down was to review the 16 Non-RCRA Fume Hoods that are to be removed/disassembled

Results of the walk-down as follows

- Room 225 - Two (2) Hoods
- Remove hood exhaust lines to flange near floor and blank
- Remove air line from west hood and cap line

David Kruchek gave verbal ok to work

- Room 227 - Three (3) Hoods
- Remove hood exhaust lines near to floor level and cover end with filter type material

- Remove air line from hoods and cap lines
- Disconnect/Remove electrical from hoods

David Kruchek gave verbal ok to work

- Room 245 - One (1) Hood
- Remove flex exhaust duct to room exhaust ducting and blank at room exhaust duct
- Disconnect/Remove electrical from hood

David Kruchek gave verbal ok to work

- Room 114J - One (1) Hood
- Remove exhaust pipe and blank at room exhaust duct

David Kruchek gave verbal ok to work

- Room 199 - One (1) Hood
- Remove exhaust line to room exhaust duct and blank at room exhaust duct
- Disconnect/Remove electrical strip from hood

David Kruchek gave verbal ok to work

- Room 139 - Four (4) Hoods/Exhausts
- Remove exhaust lines to wall and cover end with filter type material
- Remove air and abandon/disconnected water lines (copper lines) in overhead of room

David Kruchek gave verbal ok to work

- Room 138 - Three (3) Hoods/Exhausts
- Remove exhaust lines to wall and cover end with filter type material
- Remove air and abandon/disconnected water lines (copper lines) in overhead of room

David Kruchek gave verbal ok to work

- Room 283 - One (1) Hood
- Remove exhaust ducting to wall and cover with filter type material

David Kruchek gave verbal ok to work

During the removal of these 16 hoods, there is no removal or disturbance of ceiling tiles

As per Industrial Hygiene requirements, equipment that is being removed from a Beryllium Regulated Area, the equipment outer surfaces are spray encapsulated with a material approved by IH&S, or wrapped or bagged in plastic, or containerized (drum/crate) The waste material shall be placed as soon as possible into cargo containers and not left in the hallways

---

**Contact Record Prepared By: Kent A Dorr**

---

**Required Distribution**

R DiSalvo, RFFO  
S MacCleod, RFFO  
J Legare, RFFO  
S Tower, RFFO  
S Gunderson, CDPHE  
D Kruchek, CDPHE  
T Rehder, USEPA

C Albin, RFCSS  
J Dischinger, RFCSS  
H Padron, RFCSS  
D Bryant, K-H  
C Deck, K-H  
S Gianti, K-H  
D Johnson, K-H  
S Knopp, K-H

J Mead, K-H  
K Myers, K-H  
S Nesta, K-H  
K North, K-H  
D Parsons, K-H  
J Robbins, K-H  
G Scott, K-H  
D Shelton, K-H

