

# ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE REGULATORY CONTACT RECORD

---

**Date/Time:** October 17, 2003

**Site Contact(s):** Dyan Foss  
**Phone:** 303-966-7577

**Regulatory Contact:** Dave Kruchek  
**Phone:** 303-692-3328

**Agency:** CDPHE

---

**Purpose of Contact:** Building 881 South Access Door

---

**Discussion:** The Building 881 Project needs to construct an access door on the south side of Building 881 to allow for the removal of equipment from the basement. The work is being conducted in accordance with three packages:

- Removal of the process waste line (PWL) – completed by Envirocon. PWL has been removed
- South Access Door Excavation – currently being implemented by 881 project (provided for information)
- South Access Door Installation – package drafted and undergoing the review process (provided for information)

The work packages were provided to CDPHE along with the routine surveys for Building 11. During the routine status meeting on October 15, the activity was discussed with David Kruchek, and he indicated that he has no objections or concerns with proceeding with south access door activity. However, he would like to receive the routine surveys for the entire room. These surveys will be provided to him prior to initiating the activity and cutting the access door is contingent on the rooming meeting the unrestricted release criteria.

Once the door has been installed, Room 11 will be used as an “airlock” or transfer area for material placed in waste containers. When the door is not in use and/or a container is not in place, plywood doors will cover the opening, and there will be a barrier at the entrance to Room 11. When containers are removed from the new access door, the barrier at the entrance to Room 11 and the portable air movers will be in use. Portable air movers will be used inside Room 11 to ensure air pull through the opening to the environment when containers are being loaded, during the door installation, and during container removal and placement. This process will be documented in an operations procedure. Routine surveys will be conducted to ensure that Room 11 has not become contaminated as a result of the material movements.

---

**Contact Record Prepared By:** Dyan Foss

---

Contact Record 4/10/00  
Rev. 9/23/03



1/2

Required Distribution:

M. Aguilar, USEPA  
S. Bell, DOE-RFFO  
B. Birk, DOE-RFFO  
C. Deck, K-H Legal  
D. Foss, K-H 707/776/777  
C. Gilbreath, K-H 771/774  
S. Gunderson, CDPHE  
L. Kilpatrick, DOE-RFFO  
G. Kleeman, USEPA  
J. Legare, DOE-RFFO

R. Leitner, K-H 371/374  
D. Maxwell, DOE-RFFO  
J. Mead, K-H ESS  
S. Nesta, K-H RISS  
K. North, K-H ESS/MS  
T. Rehder, USEPA  
R. Schassburger, DOE-RFFO  
D. Shelton, K-H ESS  
C. Zahm, K-H Legal

Additional Distribution:

D. Kruchek, CDPHE  
M. Swartz, K-H/RISS  
S. Tower, DOE-RFFO  
B. Upton, K-H/RISS  
D. Parsons, RISS