

Type 1 Facility Closeout Report

Section A. Facility Data

Facility No.	T452E
Facility Descriptor:	Restroom Trailer, 80 square feet
Project:	RISS - Area 1 D&D
Date of Demolition:	May 23, 2002
Additional Information:	Restroom trailer demolished and disposed of as sanitary waste. Utilities were all disconnected to more than three feet below grade prior to structure demolition in accordance with site configuration control procedures. A map of all underground utility disconnect locations will be maintained and submitted to the AR on project completion. Site restoration will be performed during the final land configuration for Rocky Flats.

(Must include information on environmental releases and conditions of site at turnover to Environmental Restoration)

Section B. Final Characterization Data

Reconnaissance Level Characterization Report (concurrence received)	Reconnaissance Level Characterization Report for Buildings 452, S452, T428B, T452A, B, D, E, F and G - Concurrence, Steven H. Gunderson to Joseph A. Legare, dated January 31, 2002, attached.
In-process Characterization	N/A
Pre-Demolition Survey Report (approval received)	N/A
Post-Demolition Survey Report (as necessary)	N/A

Section C. Waste Data (complete categories as appropriate)

Sanitary Disposal

Disposal Site:	Front Range Landfill, Erie, Colorado
Waste Volume (m³):	30 Cubic yards
Waste Weight (tons):	4 tons
Additional Information:	Above grade building debris

Hazardous Disposal

Disposal Site:	Kettleman Hills Facility, Kettleman City, CA or Bethlehem Apparatus Co, Hellertown, PA
Waste Volume (m³):	Minor amounts
Additional Information:	Electronic circuit boards, thermostats, exit signs, batteries, fluorescent light bulbs and any other RCRA hazardous components were removed and taken to the RFCA temporary unit for combination with like waste streams for disposal.

TSCA Waste Disposal

Disposal Site:	Salesco, Phoenix, AZ; Clean Harbors Deer Park, Deer Park, TX; or BFI Tower Rd. Landfill, Commerce City, CO
Waste Volume (m³):	Minor amounts
Additional Information:	PCB ballasts were removed and taken to the RFCA temporary unit for combination with like waste streams for disposal.

Asbestos Waste Disposal

Disposal Site:	
Waste Volume (m³):	N/A
Additional Information:	

Low-Level Waste Disposal

Disposal Site:	
Waste Volume (m³):	N/A
Additional Information:	

Low-Level Mixed Waste Disposal

Disposal Site:	
Waste Volume (m³):	N/A
Additional Information:	

12

Type 1 Facility Closeout Report

Enclosure 17
FEG-023-02
Page 2 of 3

Recycled Material

Recycle Facility:

N/A

Waste Volume (m³):

Additional Information:

Property Disposition

Receiver Locations (*major items only*):

N/A

Volume (m³):

Weight (tons):

Additional Information:

Section D. Approvals

Kaiser-Hill Project Manager

S.M. NESTA
Name/Signature

S.M. NESTA 10/17/02

Date



2/2