## **Type 1 Facility Closeout Report**

Enclosure 18 FEG-023-02 Page 1 of 3

Section A. Facility Data Facility No. T452G **Facility Descriptor:** Office Trailer, 1,440 square feet Project: RISS – Area 1 D&D June 17, 2002 **Date of Demolition:** Additional Information: Double wide office trailer demolished and disposed of as sanitary waste. Concrete trailer supports were removed for concrete recycling. Electrical supply was removed to three feet below grade in accordance with site configuration control procedures. A map of utility disconnect locations will be maintained and submitted to the AR on project completion. No other utilities serviced the trailer. Environmental Restoration will perform removal of surface pads and walkways (concrete and asphalt). Site restoration will be performed during the final land configuration for Rocky Flats. (Must include information on environmental releases and conditions of site at turnover to Environmental Restoration)

| Section B. Final Characterization Data<br>Reconnaissance Level Characterization Report<br>(concurrence received)          | Reconnaissance Level Characterization Report for Buildings 452, S452, T428B, T452A, B, D, E, F and G – Concurrence, Steven H. Gunderson to Joseph A. Legare, dated January 31, |
|---|--|
| In-process Characterization Pre-Demolition Survey Report (approval received) Post-Demolition Survey Report (as necessary) | 2002, attached.  N/A  N/A  N/A   |

| Post-Demolition Survey Report (as ne                    | ecessary) N/A  |  |  |
|---|--|--|--|
| Section C. Waste Data (complete of                      | categories as appropriate)   |  |  |
| Sanitary Disposal                                       |  |  |  |
| Disposal Site:  | Front Range Landfill, Erie, Colorado   |  |  |
| Waste Volume (m <sup>3</sup> ):                         | 160 Cubic yards 35 tons Above grade building debris  |  |  |
| Waste Weight (tons):                                    |  |  |  |
| Additional Information:                                 |  |  |  |
| Hazardous Disposal                                      |  |  |  |
| Disposal Site:  | Kettleman Hills Facility, Kettleman City, CA or Bethlehem Apparatus Co, Hellertown, PA   |  |  |
| Waste Volume (m <sup>3</sup> ):                         | Minor amounts  |  |  |
| Additional Information:                                 | Electronic circuit boards, thermostats, exit signs, batteries, fluorescent light bulbs and any other RCRA hazardous components were removed and taken to the RFCA temporary unit for combination with like waste streams for disposal.   |  |  |
| TSCA Waste Disposal                                     |  |  |  |
| Disposal Site:  | Salesco, Phoenix, AZ; Clean Harbors Deer Park, Deer Park, TX; or BFI Tower Rd. Landfill, Commerce City, CO   |  |  |
| Waste Volume (m <sup>3</sup> ):                         | Minor amounts  |  |  |
| Additional Information:                                 | PCB ballasts were removed and taken to the RFCA temporary unit for combination with like waste streams for disposal.   |  |  |
| Asbestos Waste Disposal<br>Disposal Site:               |  |  |  |
| Waste Volume (m³):<br>Additional Information:           | N/A  |  |  |
| Low-Level Waste Disposal Disposal Site:                 |  |  |  |
| Waste Volume (m <sup>3</sup> ): Additional Information: | N/A  |  |  |
|   |  |  |  |
| Low-Level Mixed Waste Disposal                          |  |  |  |
| Disposal Site:  |  |  |  |
| Waste Volume (m <sup>3</sup> ):                         | N/A  |  |  |
| Additional Information:                                 | * Property of the second secon |  |  |





## **Type 1 Facility Closeout Report**

| Recycled Material                      |   |
|--|---|
| Recycle Facility:                      | RFETS Concrete Recycle 980 Staging pile     |
| Waste Volume (m <sup>3</sup> ):        | 1 cubic meter                               |
| Additional Information:                | Concrete supports and tie downs for trailer |
| Property Disposition                   |   |
| Receiver Locations (major items only): | N/A   |
| Volume (m³):                           |   |
| Weight (tons):                         |   |
| Additional Information:                |   |

|  |                          | <del></del>  |      |
|--|--------------------------|--------------|------|
| Section D. Approvals Kaiser-Hill Project Manager | S.M. NESTA               | smort 10/17/ | 02   |
| izaisci-iiii i tojoci ivimiugor                  |                          |              |      |
|  | Name/Signature           |              | Date |
| _  | 1 (444,47 0 - 0 - 144,47 |              |      |



2/2