

NOTICE

All drawings located at the end of the document.

The following questions and comments related to the B566 Type 2 Project Closeout Report were provided by CDPHE on May 06, 2004. Responses are in bold.

- On page 1, next to last sentence - It states that "The wastewater drained into these tanks and then was pumped to the sanitary drain." I thought the water went to the process waste lines. Please check into this and make corrections or additional discussion as necessary.

The B566 Closeout Report states that wastewater from the tanks located in a pit below room 116 was pumped to the sanitary sewer system. This statement is correct for how the building functioned at the time D/D began. However, prior to 1998 laundry water drained to the tanks and exited via a process waste line to the 732 Pit. When this system was abandoned in 1998, the process waste line was filled with epoxy along the entire span from B566 to the 732 Pit. During demolition of B566 the line was removed to a point approximately 15 feet from the southeast corner of B566, where it remains at a depth greater than 3 feet below grade. When the 732 Pit is removed, a "yet to be determined" length of the line will also be removed leaving an epoxy-filled span between the former locations of B566 and the 732 Pit at a depth greater than 3 feet. The attached B566 Closeout Report Map has been revised to indicate that the process waste line has been isolated approximately 15 feet from the southeast corner.

- Section III (and IX) - The last paragraph states that foundations were removed to 4' below final grade. This is stated again in the 1st paragraph in Section IX, yet there is no description in Section IX to describe the remaining foundations (and basement/process waste pit?)

All slabs and foundations - including the walls of the "basement/process Waste pit" were removed - the only thing that was left in place was the floor of the waste pit, which met unrestricted release criteria, and is over 10 feet below final grade.

- Section X - why is there no information or discussion provided?

The extent of excavation was approximately 15 feet beyond the B566 footprint. The area has been backfilled, graded, and no excavation remains.

- The Map provided needs to show the locations of all remaining infrastructure, including the footers, basement/process waste pit, process waste line, etc.

Revised map is attached. The only remaining infrastructure is the floor of the waste pit, which was not contaminated and is over 10 feet below final grade. The waste pit is in the northwest portion of the map.

Attachment 1
Revised Building 566 Demolition Map

