

ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE REGULATORY CONTACT RECORD

Date/Time: September 28, 2004

Site Contact(s): Karen Wiemelt
Phone: 303-966-9883

Regulatory Contact: Dave Kruchek
Phone: 303-692-3328

Agency: CDPHE

Purpose of Contact: Demolition Procedure for Building 964

Discussion

As per the July 27th Contact Record, the floor of the building is in the process of being saw cut prior to building demolition. During saw cutting, numerous surveys have been taken. No radiological activity has been detected. However, carbon monoxide levels are elevated and are causing a worker safety issue. Given the fact that radiological activity has not been detected, the following approach was agreed to:

1. The contaminated metal siding on the south side of the building, the roof gutter and down spouts, and the netting material on the south eave will be removed and put in LLW containers.
2. The remainder of Building 964 will be demolished with conventional equipment and disposed of as sanitary waste.
3. The floor will continue to be cut into pieces. The pieces will be put in LLW containers. Cutting will be done with a concrete saw with water to keep the surface wet.
4. The foundations will be removed and surveyed prior to disposal.
5. Field surveys of the soil will be conducted after the floor is removed to determine if soil sampling is necessary.

Contact Record Prepared By: K.L. Wiemelt

Required Distribution:

M. Aguilar, USEPA
S. Bell, DOE-RFPO
B. Birk, DOE-RFPO
C. Deck, K-H Legal


R. Leitner, K-H 371/374
J. Mead, K-H ESS
G. Morgan, DOE-RFPO
S. Nesta, K-H RISS

Additional Distribution:

D. Kruchek, CDPHE
J.R. Marschall, K-H RISS
G. Morgan, DOE-RFPO
K. Wiemelt, K-H RISS

Contact Record 4/10/00
Rev. 5/24/04

Page 1 of 2



ADMIN RECORD

IA-A-002345

1
2

D. Foss, K-H 707/776/777
S. Garcia, USEPA
C. Gilbreath, K-H 771/774
S. Gunderson, CDPHE
J. Legare, DOE-RFPO

K. North, K-H ESS/MS
R. Schassburger, DOE-RFPO
D. Shelton, K-H ESS
C. Zahm, K-H Legal