Alia 2 8 1990

Department of Energy

1082 RF 90

d States Government

emorandum

- Rocky Flats Office

DUF DATE

ACTION DIST ALLHOFF, F.I BRANCH, D.B. BREEN, J. H. BRETZKE J.C. BURLINGAME, A.H. CROUCHER, D.W. DAVIS, J.G. EVERED. J.E FERRERA, D.W. FERRIS. L.R. FRANCIS, G. GOODWIN, R. HEALY, آيا. JENS. J. P

KERSH, J.M KIRBY, W.A. MAJESTIC. J.R. MELLEN, J.B. MORGAN, R.V PARNELL, R.F. POTTER G.L. RHOADES, J.L SAFFELL, B.F.

SANFORD, T.H SHANNON, W.M. VAN LEUVEN. D.B. WARNER, B.P. YOUNG, E.R.

BETCHER, D.H. CARNIVAL, G.J. FERRIER, D.R. GILLISON, W.R. HALBEISEN, L.P HARMAN I K HOFFMAN, R.B. KLAMMAN, R.L KREIG, D.M. LOUDENBERG, G.E. NAIMON, E.R. RICHARDELLA. TURNER, H.L VELASQUEZ, R.N WILSON J.M.

CORRES CONTROL > REOMTS MONT FRWM TRACKING

> Reviewed for Addressee Corres. Control RFP

DATE

Ref Ltr. #

AUG 23 1990

ERD:TO:8256

Comments on the Site Specific Health and Safety Plan, 881 Hillside, Phase I-B Construction (4566-90)

J.M. Kersh, Associate General Manager Environmental Restoration and Waste Management EG&G, Rocky Flats, Inc.

The Department of Energy has completed review of the Site Specific Health and Safety Plan for the 881 Hillside, Phase I-B Construction. Overall the document is well done and your staff is to be commended for their efforts. Attached are some minor comments which need to be addressed.

Please feel free to contact me or have your staff contact Tom Olsen of my staff at extension 2762, or Paul Singh on extension 5921, if you have any questions.

> Simonson, Acting Assistant Manager for Environmental Management

Attachment

cc w/Attachment:

R. Schassburger, DOE/RF

J. Koffer, EG&G/RF

T. Greengard, EG&G/RF

M. Arndt, EG&G/RF

EG&U THALE STAIT TAON LONTHESPONDENCE CONTROL

PS aug 06. HJ 37 E

ADMIN RECORD

Comments on Site Specific Health and Safety Plan, 881 Hillside, Phase I-B Construction

- 1. Section 4. Task-specific hazard analysis is presented, but measures for hazard abatement are not (PPE use, engineering controls, etc.).
- 2. Section 5. At least one person trained in first aid and CPR should be on-site at all times.
- 3. Section 6. Level D protection is adequate for beginning work operations for this project, assuming that site conditions are screened prior to starting work. Action levels are specified, but PPE upgrade requirements are not. Level C PPE (at a minimum) should be listed, including respirators and appropriate cartridges.
- 4. Section 8.1. List, for each instrument: what it is used for, calibration, background measurements, action levels, and reporting procedures.
- 5. Section 9.1. Include the site map in the health and safety plan.
- 6. Section 9.3. Include a list of the accepted hand signals to be used for the project.
- 7. Section 9.5/5. Section 5 does not address visitor briefing prior to site access (as stated in Section 9.5).
- 8. Section 11. Typos: some section numbers are specified as "1." instead of "11."