

**Type 1 Facility Closeout Report**

<b>Section A. Facility Data</b>	
Facility No.	T452D
Facility Descriptor:	Office Trailer, 1,440 square feet
Project:	RISS - Area 1 D&D
Date of Demolition:	June 18, 2002
Additional Information:	Double wide office trailer demolished and disposed of as sanitary waste. Concrete trailer supports were removed for concrete recycling. Electrical supply was removed to three feet below grade in accordance with site configuration control procedures. A map of utility disconnect locations will be maintained and submitted to the AR on project completion. No other utilities serviced the trailer. Environmental Restoration will perform removal of surface pads and walkways (concrete and asphalt). Site restoration will be performed during the final land configuration for Rocky Flats.
<i>(Must include information on environmental releases and conditions of site at turnover to Environmental Restoration)</i>	

<b>Section B. Final Characterization Data</b>	
Reconnaissance Level Characterization Report <i>(concurrence received)</i>	Reconnaissance Level Characterization Report for Buildings 452, S452, T428B, T452A, B, D, E, F and G - Concurrence, Steven H. Gunderson to Joseph A. Legare, dated January 31, 2002, attached.
In-process Characterization	N/A
Pre-Demolition Survey Report <i>(approval received)</i>	N/A
Post-Demolition Survey Report <i>(as necessary)</i>	N/A

<b>Section C. Waste Data <i>(complete categories as appropriate)</i></b>	
<u>Sanitary Disposal</u>	
Disposal Site:	Front Range Landfill, Erie, Colorado
Waste Volume (m <sup>3</sup> ):	160 Cubic yards
Waste Weight (tons):	45 tons
Additional Information:	Above grade building debris
<u>Hazardous Disposal</u>	
Disposal Site:	Kettleman Hills Facility, Kettleman City, CA or Bethlehem Apparatus Co, Hellertown, PA
Waste Volume (m <sup>3</sup> ):	Minor amounts
Additional Information:	Electronic circuit boards, thermostats, exit signs, batteries, fluorescent light bulbs and any other RCRA hazardous components were removed and taken to the RFCA temporary unit for combination with like waste streams for disposal.
<u>TSCA Waste Disposal</u>	
Disposal Site:	Salesco, Phoenix, AZ; Clean Harbors Deer Park, Deer Park, TX; or BFI Tower Rd. Landfill, Commerce City, CO
Waste Volume (m <sup>3</sup> ):	Minor amounts
Additional Information:	PCB ballasts were removed and taken to the RFCA temporary unit for combination with like waste streams for disposal.
<u>Asbestos Waste Disposal</u>	
Disposal Site:	
Waste Volume (m <sup>3</sup> ):	N/A
Additional Information:	
<u>Low-Level Waste Disposal</u>	
Disposal Site:	
Waste Volume (m <sup>3</sup> ):	N/A
Additional Information:	
<u>Low-Level Mixed Waste Disposal</u>	
Disposal Site:	
Waste Volume (m <sup>3</sup> ):	N/A
Additional Information:	

42

### Type 1 Facility Closeout Report

#### Recycled Material

Recycle Facility: RFETS Concrete Recycle 980 Staging pile  
Waste Volume (m<sup>3</sup>): 1 cubic meter  
Additional Information: Concrete supports and tie downs for trailer

#### Property Disposition

Receiver Locations (major items only): N/A  
Volume (m<sup>3</sup>):  
Weight (tons):  
Additional Information:

#### Section D. Approvals

Kaiser-Hill Project Manager S.M. NESTA *S.M. NESTA* 10/17/02  
Name/Signature Date



2/2