CORRES. CONTROL
OUTGOING LTR NO.

91 RF 4275

DIST.	LTR	ENC
BRETZKE, J.C.		
BURLINGAME, A.H.		
COPP, R.D.		
CROUCHER, D.W.		
DAVIS, J.G.		
EVERED, J.E.	X	
FERRERA, D.W.		
FERRIS, L.R.		
FRAIKOR, F.J.		
FRANCIS, G.E.		
GOODWIN, R.		
HEALY, T.J.		
IDEKER, F.H.		
JENS, J. P.		
KEELE, P. B.		
KERSH, J.M.	X	
KIRBY, W.A.		
KIRKEBO, J.A.		
LEE, E.M.		
MAJESTIC, J.R.		
MATHEWS, T.A.		
MEURRENS, B.E.		
MORGAN, R.V.		
NORTH, P.		
PALMER, L.A.		
POTTER, G.L.		
PIZZUTO, V.M.		
RHOADES, J.L.	X	
SAFFELL, B.F.		
SWANSON, E.R.		
WIEBE, J.S.		
WILKINSON, R.B.		
WILLIAMS, R. E.		
WILSON, J. M.		
YOUNG, E.R.		
ZANE, J. O.		
Greenwald, TC	X	
Roberts, JP	X	
Jenison, EA	X	
Mellen, JB	X	
Dustin, DF	X	
Mathews, TA	X	
CORRES CONTROL	x	x
TRAFFIC		

CLASSIFICATION:

UCNI		
UNCLASSIFIED	X	
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER SIGNATURE

7/17/91

DATE

IN REPLY TO LTR NO.

N/A

PC#

LTR APPROVALS:
JPK-
JEG-
JEE-

ORIG & TYPIST INITIALS

MCB/DMF

RF-46469 (Rev. 3/91)

EG&G ROCKY FLATS

000028917

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

July 22, 1991

91-RF-4275

Robert M. Nelson, Jr.
Manager
DOE, RFO

Attn: F. R. Lockhart

IAG DELIVERABLE - BEGIN IM/IRA TESTING FOR OPERABLE UNIT NO. 1 (OU 1) 881 HILLSIDE INTERIM REMEDIAL ACTION (IRA) - JMK-0344-91

The Interagency Agreement (IAG) requires the start of IM/IRA Testing for the OU 1 881 Hillside by August 5, 1991. The testing involves systems operations (SOs) testing of the Phase II-A process treatment units (UV/Peroxide & Ion Exchange). The schedule is outlined below.

- The treatment building (Building 891) sump pump system (pumps, motors, piping) will be installed and cold SO testing will begin by August 5, 1991.
- The UV peroxide unit will be installed in the treatment building (Building 891) i August and limited testing will begin in early September 1991. Full hook-up anc testing of the UV peroxide unit will begin after the one megawatt substation is delivered in October 1991.
- The ion exchange unit is being fabricated now and is scheduled for delivery in mid-October 1991. Installation and full testing of the ion exchange unit is scheduled for completion by December 1991.

Please transmit this information to EPA and CDH.

J. M. Kersh, Associate General Manager
Environmental and Waste Management

MCB:dmf

Orig. and 3 cc - R. M. Nelson, Jr.

cc:
T. T. Olsen - DOE, RFO

ADMIN RECORD

A-OU01-000932