DOE ORDER • 4700.1
24 RF 05280

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

000027804

DIST.	LTR	ENC
MARAL, M.E.		
ERMAN, H.S.		
RANCH, D.B.		
ARNIVAL, G.J.		
OPP, R.D.		
AVIS, J.G.		
ERRERA, D.W.		
ANNI, B.J.		
ARMAN, L.K.		
EALY, T.J.		
EDAHL, T.	X	
ILBIG, J.G.		
UTCHINGS, N.M.	X	
ELL, R.E.		
IRBY, W.A.		
UESTER, A.W.		
AHAFFEY, J.W.		
ANN, H.P.	X	
ARX, G.E.		
DONALD, M.M.	X	
cKENNA, F.G.		
ONTROSE, J.K.		
ORGAN, R.V.	X	
OTTER, G.L.		
ZZUTO, V.M.		
SING, T.L.		
NDLIN, N.B.		
TLOCK, G.H.		
EWART, D.L.		
IGER, S.G.	X	
ILLIVAN, M.T.		
ANSON, E.R.		
ILKINSON, R.B.	X	
ILSON, J.M.	X	
YANT, R.D.		
Allen, J.B.	X	
Boyle, R.W.	X	
Roberts, J.D.	X	
Tou, C.W.	X	
File	X	
ORRES CONTROL	X	X
DMN RECORD/080	X	
AFFIC		
ATS/T130G		

LASSIFICATION:

ICNI		
NCLASSIFIED		
ONFIDENTIAL		
ECRET		

THORIZED CLASSIFIER SIGNATURE

ATE

I REPLY TO RFP/CC NO: N/A

TION ITEM STATUS
PARTIAL/OPEN
☐ CLOSED
R APPROVALS.

RIG & TYPIST INITIALS clh

May 11, 1994 94-RF-05280

F. R. Lockhart
Environmental Restoration Division
DOE, RFO

POND 207 B-SOUTH SLUDGE REMOVAL - SRK-090-94

On May 9, 1994, EG&G completed the basic sludge removal from Solar Evaporation Pond 207 B South. Final rinse down, cleanup, and contaminant survey remain to be completed. In all, about 320,000 gallons of sludge and water have been transferred to 27 tanks on the 750 Pad, the volumetric difference comprising decanted water which has been sent to Building 374.

This achievement is about five weeks sooner than the schedule (with no schedule contingency) submitted to you September 14, 1993. This acceleration occurred despite approximately three weeks unanticipated delays in getting Colorado Department of Health (CDH) change to interim status approval, 30.5 work days lost due to bad weather (wind, rain, snow, cold)4.5 work days lost due to equipment problems, and some impact due to work force restructuring. Since commencement of operations on February 7, 1994, 78 working days were scheduled, of which the above numbers were lost.

This success is attributable to various factors. One major factor was the establishment of an energetic and cohesive team, of which you and your staff were and continue to be key members. We look forward to working with you in duplicating this success on Pond 207 C.

S R Keith

S. R. Keith
Director
Solar Pond Projects

clh

Orig. and 1 cc - F. R. Lockhart

cc:
S Howard - DOE, RFFO
J. M. Roberson - " "
M. N. Silverman - " "
L. W. Smith - " "
M. A. Witherill - " "