CORRES. CONTROL
OUTGOING LTR NO.

DOE ORDER # 4700.1
94_RF05300

DIST.	LTR	ENC
AMARAL, M.E.		
BERMAN, H.S.		
BRANCH, D.B.		
CARNIVAL, G.J.		
COPP, R.D.		
DAVIS, J.G.		
FERRERA, D.W.		
HANNI, B.J.		
HARMAN, L.K.		
HEALY, T.J.		
HEDAHL, T.		
HILBIG, J.G.		
HUTCHINS, N.M.		
KELL, R.E.		
KIRBY, W.A.		
KUESTER, A.W.		
MAHAFFEEY, J.W.		
MANN, H.P.		
MARX, G.E.		
McDONALD, M.M.		
McKENNA, F.G.		
MONTROSE, J.K.		
MORGAN, R.V.		
POTTER, G.L.		
PIZZUTO, V.M.		
RISING, T.L.		
SANDLIN, N.B.		
SETLOCK, G.H.		
STEWART, D.L.		
STIGER, S. G.		
SULLIVAN, M.T.		
SWANSON, E.R.		
WILKINSON, R.B.		
WILSON, J.M.		
WYANT, R.D.		
SCHUBE	X	
PRIMROSE	X	
PATS-T130G		
File (2)	2	2
Lake		
RPM Action Tracking		
Admin Record/080	2	2
Correspondence Control	X	X
CLASSIFICATION:		
UCNI		
UNCLASSIFIED	X	X
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER SIGNATURE
DOCUMENT CLASSIFICATION REVIEW WAIVER PER CLASSIFICATION OFFICE
DATE
IN REPLY TO RFP CC NO:

ACTION ITEM STATUS
☐ OPEN ☐ CLOSED
☐ PARTIAL

LTR APPROVALS:

ORIGINATOR & TYPIST INITIALS
DLS:jlm

RF-46-93 (Rev. 3/94)

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

May 10, 1994

000026698

94-RF-05300

William Fitch
Environmental Restoration Division
DOE/RFFO

OPERABLE UNIT (OU) 15 WORK PACKAGE MILESTONE STATUS – DLS-017-94

The purpose of this letter to provide you with the status of OU 15 work package milestones per your request during our meeting on Tuesday, May 3, 1994. A list detailing the status of OU 15 work package milestones is presented below.

Milestone	Due Date	Actual Date Submitted	Anticipated Date of Submittal
Stage I & II Lab Analysis Report	December 21, 1993	December 20, 1993	N/A
*Draft TM 1 Field Sampling Plan	February 3, 1994	February 21, 1994	N/A
Final TM 1 Field Sampling Plan	April 7, 1994	May 10, 1994	N/A
Draft TM 2 Risk Assessment	March 9, 1994	February 21, 1994	N/A
Final TM 2 Risk Assessment	July 6, 1994	N/A	July 6, 1994
Complete Mid-Year Review	May 20, 1994	N/A	May 17, 1994
**Draft RFI/RI Report for Review	May 27, 1994	N/A	August 1, 1994
***Draft RFI/RI Report	August 1, 1994	N/A	August 1, 1994

* Delayed due to Stage I and II field work delays.

** The milestone due date change to August 1, 1994 was approved by the Department of Energy/Rocky Flats Field Office Environmental Restoration Plant Joint Change Control Board on April 28, 1994, and the Baseline Change Proposal is anticipated to be presented to the Rocky Flats Plant Change Control Board on Friday, May 13, 1994 for final approval.

*** **Interagency Agreement Table 6 Milestone.**

If you have questions regarding this correspondence, please contact me at telephone extension 8709.

Dennis L. Schubbe
Operable Unit 15 Project Manager
Remediation Project Management

DLS:jlm

Orig. and 1 cc – W. Fitch

cc:
W. S. Busby – EG&G Rocky Flats, Inc.
A. L. Primrose – " " "

REVIEWED FOR DOE CLASSIFICATION/UCNI
BY C. L. Gaskin
DATE 4-17-95