ORRES. CONTROL
UTGOING LTR NO

3RF 7938

EG&G ROCKY FLATS

000015522

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

DIST.	LTR	ENC
NEDETTI, R.L	X	
NJAMIN, A		
RMAN, H.S		
ANCH, D.B		
RNIVAL, G.J.		
PE, R.D		
VIS, J.G		
RRERA, D.W.		
NNI, E.J		
RMAN, L.K.		
ALY, T.J.		
DAHL, T		
BIG, J.G.		
RBY, W.A.		
JESTER, A.W.		
E, E.M.		
ANK, H.P.		
ARX, G.E.		
DONALD, M.M.		
KENNA, F.G		
ONTROSE, J.K		
ORGAN, R.V.		
TTER, G.L		
ZUTC, V.M.		
LEY, J.H		
ANDLIN, N.B		
EPLER, R.L		
TEWART, D.L		
ULLIVAN, M.T.		
WANSON, E.R.		
ILKINSON, R.B.		
ILLIAMS, S. (ORC)		
LSON, J. M.		
ANE, J. O.		
[illegible], RW	X	
[illegible]	X	
[illegible], KC	X	
[illegible]	X	
File	X	
ORRES CONTROL	X	X
OMIN RECORD	X	
RAFFIC		

June 28, 1993

93-RF-7938

F. R. Lockhart
Environmental Restoration Division
DOE, RFO

COMPLETION OF JUNE 28, 1993 MILESTONE: CONDUCT TRIAL RUN OF TREATMENT SYSTEM - SRK- 142-93

Ref: J. K. Hartman ltr (00976) to EPA, CDH, January 22, 1993

This is our formal notification to DOE, RFO that the subject milestone, Conduct Trial Run of Treatment System as stated in Attachment I of the referenced letter, or Complete Hot Test with ITS Water, as stated in Attachment 2 of the referenced letter, was achieved on June 24, 1993 - four days ahead of schedule.

This milestone was interpreted to be complete when product water samples from all three evaporators operating on ITS water had been collected and sent to a certified laboratory for analysis. The three units were operated individually for this part of the test since a method of separating the distillate streams does not exist. The units are all being operated concurrently today to allow collection of data on environmental conditions in the building such as temperature and noise level. The required air emission testing will also be conducted today and tomorrow.

The units have operated thus far essentially leak free. Some of the piping joints have shown "weeping" or dampness on the underside, but have not produced any measurable volumes and have, in many cases, been self-healing.

The next milestone in this series is "Complete Building 910 Construction" due to be complete July 7, 1993, which we expect to meet.

If you have any questions regarding the above, please contact Ray Boyle at extension 6926.

S R Keith

S. R. Keith
Acting Program Director
Solar Ponds Remediation Program

RWB:bep

Orig. and 1 cc - F. R. Lockhart

cc:
S. R. Surovchak - DOE, RFO

CLASSIFICATION:

UCNI		
UNCLASSIFIED		
CONFIDENTIAL		
SECRET		

UTHORIZED CLASSIFIER SIGNATURE
[illegible]
DATE 4/1/94

IN REPLY TO RFP CC NO: 390 RF 93

ACTION ITEM STATUS
☐ OPEN ☐ CLOSED
☒ PARTIAL

LTR APPROVALS:

ORIG & TYPIST INITIALS
RWB:bep

DOCUMENT CLASSIFICATION REVIEW WAIVER PER CLASSIFICATION OFFICE

F-46469 (Rev. 3/93)