10380

CORRES. CONTROL
OUTGOING LTR. NO.

89 RF 4074

DIST.	LTR	ENCL
...NCHINI, D.L.	X	
...DER, C.P.		
...FUROT, R.J.		
...INTZ, E.R.		
...OD, R.C.		
...EKER, E.H.		
...ZER, J.E.		
...BY, W.A.		
...NETT, J.F.	X	
...YERS, G.W.		
...ECKER, J.H.		
...ANNON, W.M.		
...ESTON, W.F.		
...ZNIAK, B.C.		
...UNG, E.R.		
...TCHER, D.H.		
...ANIVAL, G.J.		
...RRERA, D.W.	X	
...RMAN, L.K.		
...BERT, J.L.	X	
...EY, J.B.		
...FFMAN, F.B.		
...AMANN, F.L.		
...RIEG, D.M.		
...DUDENBURG, G.E.		
...KINLEY, K.B.	X	
...IMON, S.F.	X	
...EWBY, F.L.		
...RNER, W.L.		
...ASQUEZ, R.N.		
...[illegible]	X	
CORRES. CONTROL	X	X
CONTRACT ADMIN.		
R.V. [illegible]	X	
CLASSIFICATION		
UNCLASSIFIED	X	
CONFIDENTIAL		
SECRET		

AUTH. CLASSIFIER SIG.
[illegible]
11/20/89
DATE

IN REPLY TO LTR. NO.

DATE

APPROVALS

INITIALS TYPIST INITIALS

Rocky Flats Plant
Aerospace Operations
Rockwell International Corporation
P.O. Box 464
Golden, Colorado 80402-0464
(303) 966-7000
Contractor to U.S. Department of Energy

Rockwell International

November 22,1989

89-RF-4074

David P. Simonson
Manager
DOE, RFO

CONSTRUCTION OF PONDCRETE TEMPORARY SHELTERS

Proper installation of the proposed pondcrete shelters requires anchoring the structures to resist design loads. Current plans include coring through the existing 750 and 904 pad asphalt and installing auger type earth anchors. We expect that it will be necessary to remove 8 inch diameter asphalt plugs on 15 foot centers along the perimeter of each shelter. These anchors minimize the displacement of potentially contaminated soils, but since shelter locations lie on Solid Waste Management Units, storage or disposal or waste asphalt requires consideration. We propose to drum this waste and store it on the pads for the duration of the pondcrete reprocessing project. Upon removal of the shelters, as much asphalt as practicable will be backfilled into the holes. Residual asphalt waste will be disposed of as mixed waste.

This action requires your written approval is we are to proceed with this project. In order to avoid impact to the project schedule, we must receive your concurrence on this matter on or before December 4, 1989. If you have any questions, please call.

J. L. Hebert, Manager
Facilities Project Management

Orig. and 1 cc - D. P. Simonson

ADMIN RECORD

Document Classification
Review Waiver per RFP
Classification Office

A-OU10-000148