45037

CORRES. CONTROL
OUTGOING LTR NO.

93RF2219

DIST.	LTR	ENC
BENEDETTI, R.L.		
BENJAMIN, A.		
BERMAN, H.S.		
BRANCH, D.B.		
CARNIVAL, G.J.		
DAVIS, J.G.		
FERRERA, D.W.		
HANNI, B.J.		
HARMAN, L.K.		
HEALY, T.J.		
HEDAHL, T.		
HILBIG, J.G.		
IDEKER, F.H.		
KIRBY, W.A.		
KUESTER, A.W.		
LEE, E.M.		
MANN, H.P.		
MARX, G.E.		
McDONALD, M.M.		
McKENNA, F.G.		
MONTROSE, J.K.		
MORGAN, R.V.		
POTTER, G.L.		
PIZZUTO, V.M.		
RILEY, J.H.		
SANDLIN, N.B.		
SHEPLER, R.L.		
STEWART, D.L.		
ST[illegible]AN, M.T.		
[illegible]ON, E.R.		
WILKINSON, R.B.		
WILLIAMS, S. (ORC)		
WILSON, J. M.		
ZANE, J. O.		
Arndt, MB	✓	
Buddy, MS	✓	
Taylor, KO		
CORRES CONTROL	x	x
TRAFFIC		

CLASSIFICATION:

UCNI		
UNCLASSIFIED		
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER SIGNATURE

DOCUMENT CLASSIFICATION REVIEW WAIVER PER CLASSIFICATION OFFICE

DATE

REPLY TO RFP CC NO:

ACTION ITEM STATUS
☐ OPEN ☐ CLOSED
☐ PARTIAL

LTR APPROVALS:
MSB = MSB

ORIG & TYPIST INITIALS
dql

RF-46469 (Rev. 9/92)

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

February 19, 1993 93-RF-2219

R. J. Schassburger
Acting Director
Environmental Restoration Division
DOE, RFO

MILESTONE COMPLETION FOR THE IA/IRAP WORK PACKAGE - MSB-015-93

This letter is to inform that the January 26, 1993 milestone for the Industrial Area/ Interim Remedial Action Plan (IA/IRAP) work package, (12196) has been met. This milestone required the submittal of the procurement package to EG&G Procurement. The actual submittal of this package occured on February 12, 1993. Slippage of this date was due to the Statement of Work receiving extensive review and requiring extensive revision. I believe that this schedule slippage will be absorbed prior to the contract award by limiting the number of Request for Proposals (RFPs) sent out and thereby shortening the time required for technical evaluation of the proposals. I will keep you apprised of further developments in this project.

If you have any questions or comments, I can be reached at extension 8519.

M. S. Buddy
Acting Director
ERM/Remediation Project Management

dql

Orig. and 1 cc - R. J. Schassburger

ADMIN RECORD