

**1201**

U-003-408.12

**FEASIBILITY STDY (FS) REPORT - OPERABLE  
UNIT 1 AND 2**

**03/07/91**

**DOE-873-91  
DOE-FMPC/USEPA  
2  
LETTER  
OU1**



**Department of Energy**

**FMPC Site Office**  
P.O. Box 398705  
Cincinnati, Ohio 45239-8705  
(513) 738-6319

1201

**MAR 07 1991**  
**DOE-873-91**

Ms. Catherine A. McCord  
Remedial Project Director  
U. S. Environmental Protection Agency  
Region V - 5HR-12  
230 South Dearborn Street  
Chicago, IL 60604

Dear Ms. McCord:

**FEASIBILITY STUDY (FS) REPORT - OPERABLE UNIT 1 AND 2**

- References: 1) Letter, DOE-699-91, J. R. Craig to C. A. McCord and G. E. Mitchell, "Additional Work Under the Consent Agreement - Operable Unit 1," dated February 4, 1991
- 2) Letter, DOE-582-91, J. R. Craig to C. A. McCord and G. E. Mitchell, "Additional Work Under the Consent Agreement - Operable Unit 2," dated February 4, 1991

References 1 and 2 informed U. S. EPA and Ohio EPA of additional work requirements that adversely affected schedules contained in the 1990 CERCLA Consent Agreement. The work identified in the references is necessary for completion of the Remedial Investigation (RI) Site Characterization in Operable Units 1 and 2. This work was identified and approved after signature of the Consent Agreement and was not foreseen during the preparation of the original Operable Unit 1 and 2 RI/FS schedules.


The referenced letters also notified U. S. EPA and Ohio EPA of a delay in the milestone for submittal of the RI Reports for Operable Units 1 and 2, due to the additional work identified.

This letter serves as notification that the additional work adversely affects the schedule for submission of the FS Reports for Operable Units 1 and 2. The reports which are currently required to be submitted on March 25, 1991, will be delayed due to the additional work.

A revised schedule for completion of all RI/FS activities and the submittal of primary RI/FS documents for Operable Units 1 and 2 is in preparation. This schedule will be submitted to U. S. EPA following DOE Headquarters approval.

If you have any questions, please contact me at (513) 738-6159 or FTS 774-6159.

Sincerely,

  
Jack R. Craig  
FMPC Remedial Action  
Project Director

cc:

R. P. Whitfield, EM-40, FORS  
K. A. Hayes, EM-422, GTN  
W. D. Adams, EW-90, ORO  
P. J. Gross, SE-31, ORO  
G. E. Mitchell, OEPA-Dayton  
L. August, GeoTrans  
K. Davidson, OEPA, Columbus  
W. E. Muno, USEPA-V, 5HR-13  
K. J. Pierard, USEPA-V, 5HR-12  
D. A. Ullrich, USEPA-V, 5H-12  
M. Butler, USEPA-V, 5CS-TUB-3  
J. Benetti, USEPA-V, 5AR-26  
E. Schuessler, PRC  
R. L. Glenn, Parsons  
W. H. Britton, WMCO  
S. W. Coyle, WMCO  
S. M. Peterman, WMCO  
J. D. Wood, ASI

CC: ERA File  
AR File