

**R-009-101.12**

**2510**

**SOUTH GROUNDWATER CONTAMINATION  
PLUME REMOVAL ACTION WEEKLY REPORT  
NOVEMBER 15, 1991**

**11/15/91**

**1  
ENCLOSURE**

SOUTH GROUNDWATER CONTAMINATION PLUME REMOVAL ACTION

2510

WEEKLY REPORT

NOVEMBER 15, 1991

South Groundwater Contamination Plume - Part 1 (Alternate Water Supply)

The Certified for Construction (CFC) design package for the entire Alternate Water Supply issued November 1, 1991, is ready for signature pending receipt and approval of the test well report.

On November 14, 1991, Delta Steel informed the Department of Energy (DOE), via the Corps of Engineers (COE), that they will not sign any legal agreements concerning their property. This decision will impact this project. Future course of action to respond to this concern will be reviewed next week.

South Groundwater Contamination Plume - Part 2 (Pump and Discharge)

The project is on hold pending resolution of design parameters. An approach is being planned to break up the project into several construction packages in order to better meet the completion date. This will allow the construction process to begin on the major portion of the pipeline installation which is currently the critical construction path. A decision to proceed with this course of action is expected by early next week.

South Groundwater Contamination Plume - Part 3 (Installation and operation of an Interim Advanced Wastewater Treatment (IAWWT) system to reduce contaminant loading to the Great Miami River to a level less than 1,700 pounds per year)

WEMCO and DOE-FO comments on the Utilities Design package for the IAWWT system were transmitted to Parsons on November 12, 1991. Parsons will formally respond to the comments and submit resolutions to WEMCO during the early part of next week. The target date for CFC design package is November 22, 1991, and issue for bid the second week of December 1991.

General Comments

The South Groundwater Contamination Plume Removal Action EE/CA Addendum was issued to U.S. EPA and Ohio EPA on November 7, 1991. An approval to issue the addendum was requested by November 15, 1991.

The notice of availability (NOA) for the EE/CA Addendum was prepared. A copy will be issued to U.S. EPA and Ohio EPA for their review on November 15, 1991. The NOA will not be issued until concurrence is received from U.S. EPA and Ohio EPA.