

2536

R-009-101.15

**SOUTH GROUNDWATER CONTAMINATION
PLUME REMOVAL ACTION WEEKLY REPORT
DECEMBER 13, 1991**

12/13/91

**1
ENCLOSURE**

000 101 32

SOUTH GROUNDWATER CONTAMINATION PLUME REMOVAL ACTION

2536

WEEKLY REPORT

DECEMBER 13, 1991

Part 1 - Alternate Water Supply

A report was received from ASI/IT on the Part 1 wellfield isotopic uranium and total uranium analyses. Results were within acceptable limits (<2.7 ppb).

Completed preparation of the affidavit in support of access to the Linesch property for sampling and installation of water pipelines. The CERCLA 104 package, which includes the Affidavit, is undergoing Department of Energy-Field Office (DOE-FO) Legal review. The package is expected to be delivered to the Department of Justice (DOJ) before December 24, 1991.

WEMCO lawyers have provided comments on the draft legal agreement prepared for providing an alternate water supply to Delta Steel. A revised draft, which includes their comments, is expected to be delivered to the DOE-FO Legal early next week.

Part 2 - Pump and Discharge

A letter was issued to the U.S. Army Corps of Engineers directing them to proceed with access negotiations and easement acquisitions.

Part 3 - Installation and operation of an Interim Advanced Wastewater Treatment [IAWWT] system to reduce contaminant loading to the Great Miami River to a level less than 1,700 pounds per year

The Trailer portion of the IAWWT design was awarded to Hydro-Pure Systems Company, Inc., of Denville, New Jersey, on December 9, 1991 by RUST Engineering. This portion of the IAWWT design is on schedule to meet the July 30, 1992, operational date.

The Utilities portion of the IAWWT design is scheduled to be issued-for-bid on December 18, 1991, with a scheduled award date of January 20, 1992. The award date is consistent with the current Level IV schedules.

General

Made final changes to "Explanation of Significant Differences to the South Plume Removal Action" document to address U.S. EPA and Ohio EPA comments. The document will be placed in the Administrative Record early next week. The Notice of Availability will also be issued.