

**R-009-207.51**

**3582**

**REMOVAL ACTION #3: SOUTH GROUNDWATER  
CONTAMINATION PLUME , PART 1 -  
ALTERNATE WATER SUPPLY**

**07/08/92**

**USEPA/DOE-FN**

**2**

**LETTER**

**OU5**



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

REGION 5

77 WEST JACKSON BOULEVARD  
CHICAGO, IL 60604-3590

3582

APR  
REPLY TO THE ATTENTION OF:

JUL 08 1992 JUL 13 1992

Mr. Jack R. Craig  
United States Department of Energy  
Fernald Environmental Management Project  
P.O. Box 398705  
Cincinnati, Ohio 45239-8705

Re: Removal Action #3:  
South Groundwater  
Contamination Plume,  
Part 1 - Alternate  
Water Supply

Dear Mr. Craig:

On June 8, 1992, the United States Environmental Protection Agency (U.S. EPA) received the supplemental information for schedule extension provided by the United States Department of Energy (U.S. DOE). In response to this information, U.S. EPA hereby grants an extension of the schedule for Part 1 of the South Groundwater Contamination Plume Removal until December 7, 1992. This extension is contingent upon U.S. DOE's commitment to comply with several conditions.

First, U.S. DOE must complete construction of Part 1 on the CSX property by June 30, 1992, and substantially complete construction of Part 1 south of the "unknown" properties by July 14, 1992. All construction remaining after July 14, 1992, must be accelerated by adding an additional construction crew and working ten hour days, five days a week, as proposed by U.S. DOE. Construction must be completed on or before December 7, 1992.

Second, U.S. DOE must review all condemnation packages within ninety (90) days of issuance by the United States Army Corps of Engineers.

If you have questions regarding this letter, please do not hesitate to contact me at FTS/(312) 886-0992, or Mary Butler at FTS/(312) 353-8514.

Sincerely,



James A. Saric  
Remedial Project Manager

cc: Graham Mitchell, OEPA-SWDO  
Pat Whitfield, U.S. DOE-HDQ  
R.E. Tiller, U.S. DOE-FEMP  
Dennis Carr, WMCO