

4096

**PROPOSED PLAN AND DRAFT RECORD OF
DECISION - OPERABLE UNITS 1 AND 2**

05/08/91

DOE-FN/USEPA

DOE-1276-91

2

LETTER



Department of Energy

Fernald Site Office
P.O. Box 398705
Cincinnati, Ohio 45239-8705
(513) 738-6319

4096

MAY 08 1991
DOE-1276-91

Ms. Catherine A. McCord
Remedial Project Director
U. S. Environmental Protection Agency
Region V - 5HR-12
230 South Dearborn Street
Chicago, IL 60604

Dear Ms. McCord:

PROPOSED PLAN AND DRAFT RECORD OF DECISION - OPERABLE UNITS 1 AND 2

- Reference: 1) Letter, DOE-699-91, J. R. Craig to C. A. McCord, "Additional Work Under the Consent Agreement - Operable Unit 1," dated February 4, 1991
- 2) Letter, DOE-582-91, J. R. Craig to C. A. McCord, "Additional Work Under the Consent Agreement - Operable Unit 2," dated February 4, 1991
- 3) Letter, DOE-873-91, J. R. Craig to C. A. McCord, "Feasibility Study (FS) Report - Operable Units 1 and 2," dated March 7, 1991

The referenced letter advised U. S. EPA that the Remedial Investigation (RI) and Feasibility Study (FS) Reports for Operable Units 1 and 2 would not be submitted on the scheduled dates established in the 1990 Consent Agreement. These milestones were not met due to the requirement to complete the identified additional sampling for these Operable Units prior to the document submissions.

The next two milestones established by the 1990 Consent Agreement for Operable Units 1 and 2 are the Proposed Plan and the Draft Record of Decision. The milestones for submittal of these documents are as follows:

- OU2 Proposed Plan - May 15, 1991
- OU1 Proposed Plan - May 16, 1991
- OU1 Record of Decision - December 18, 1991
- OU2 Record of Decision - December 18, 1991

PUBLIC ENVIRONMENTAL INFORMATION CENTER

% Westinghouse Mat'l. Co. of Ohio
P. O. Box 398704
Cincinnati, Ohio 45239-8704

1


FERNALD'S MAIN PRIORITY IS CLEANUP

Since these documents are contingent upon the acceptance of the RI and FS Reports by U. S. EPA and are contingent upon the completion of the additional work, the submittal of these documents will be delayed. This letter is provided as official notification of this delay and a request for extension consistent with Section XVIII of the 1990 Consent Agreement. The good cause for this extension is the delay in the submittal of the RI and FS documents for Operable Units 1 and 2 due to the additional work as outlined in the referenced letters.

A revised schedule for completion of all RI/FS activities is in preparation. This schedule will be submitted to U. S. EPA following DOE Headquarters approval.

If you have any questions concerning this notification, please contact Oba Vincent at FTS 774-6937.

Sincerely,



Jack R. Craig
Fernald Remedial Action
Project Director

FSD:Vincent

cc:

R. P. Whitfield, EM-40, FORS
J. J. Fiore, EM-42, GTN
K. A. Hayes, EM-422, GTN
G. E. Mitchell, OEPA-Dayton
G. G. Ioannides, OEPA-Columbus
K. Davidson, OEPA-Columbus
L. August, GeoTrans
C. R. Holmes, USEPA-HQ
J. A. Saric, USEPA-V, 5HR-12
W. E. Muno, USEPA-V, 5HR-13
D. A. Ullrich, USEPA-V, 5H-12
M. Butler, USEPA-V, 5CS-TUB-3
J. Benetti, USEPA-V, 5AR-26
E. Schuessler, PRC
R. L. Glenn, Parsons
W. H. Britton, WMCO
S. W. Coyle, WMCO
H. F. Daugherty, WMCO
J. D. Wood, ASI
AR Files