

7762

G-000-711.138

**CONSENT AGREEMENT/FEDERAL FACILITY COMPLIANCE
AGREEMENT/FEDERAL FACILITY AGREEMENT AND REMEDIAL
INVESTIGATION/FEASIBILITY STUDY MONTHLY PROGRESS REPORT
FOR JUNE 1996**

07/17/96

**DOE-1142-96
DOE-FN EPAS
5
REPORT**



Department of Energy

**Ohio Field Office
Fernald Area Office**

P. O. Box 538705
Cincinnati, Ohio 45253-8705
(513) 648-3155



JUL 17 1996
DOE-1142-96

**Mr. James A. Saric, Remedial Project Director
U.S. Environmental Protection Agency
Region V - SRF-5J
77 West Jackson Boulevard
Chicago, Illinois 60604-3590**

**Mr. Tom Schneider, Project Manager
Ohio Environmental Protection Agency
401 East 5th Street
Dayton, Ohio 45402-2911**

Dear Mr. Saric and Mr. Schneider:

**CONSENT AGREEMENT/FEDERAL FACILITY COMPLIANCE AGREEMENT/FEDERAL
FACILITY AGREEMENT AND REMEDIAL INVESTIGATION/FEASIBILITY STUDY MONTHLY
PROGRESS REPORT FOR JUNE 1996**

This letter transmits the enclosed consolidated CA/FFCA and RI/FS Monthly Progress Report which describes the activities accomplished June 1 through June 30, 1996. Also, enclosed are the quarterly diskettes containing Lotus 1-2-3 (Version 2.2) data files of the K-65 hourly data.

If you or your staff have any questions, please contact me at (513) 648-3139.

Sincerely,

**Johnny W. Reising
Fernald Remedial Action
Project Manager**

Enclosures: As Stated

cc w/encs:

R. L. Nace, EM-423/GTN
R. Beaumier, TPSS/DERR, OEPA-Columbus
D. Carr, FERMCO/52-5
T. Hagen, FERMCO/65-2
AR Coordinator, FERMCO/78

cc w/o encs:

G. Jablonowski, USEPA-V, 5HRE-8J
F. Bell, ATSDR
D. S. Ward, GeoTrans
S. McLellan, PRC
J. Harmon, FERMCO/90
C. Little, FERMCO/2
B. Irvine, FERMCO/65-2

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT/FEDERAL FACILITY AGREEMENT FOR
CONTROL AND ABATEMENT OF RADON-222 EMISSIONS**

**MONTHLY REPORT
Period Ending June 30, 1996**

Introduction

The Amended Consent Agreement (CA) which is pursuant to the Comprehensive Environmental Response, Compensation, and Liability Act as amended (CERCLA), Sections 120 and 106(a), the Federal Facility Compliance Agreement (FFCA), and the Federal Facility Agreement for Control and Abatement of Radon-222 Emissions (FFA-CARE) between the U.S. Department of Energy (DOE) and the U.S. Environmental Protection Agency (USEPA) signed September 20, 1991, July 18, 1986, and November 19, 1991, respectively, require that monthly reports be submitted to the USEPA regarding progress made to meet the provisions of those agreements. This report fulfills those requirements by describing actions completed at the Fernald Environmental Management Project (FEMP) during the period June 1 through June 31, 1996. The monthly report has been revised to reflect the proposal presented in the letter, DOE-0395-96, J. Reising to J. A. Saric and T. Schneider, "Phase VII Removal Actions and Reporting Requirements under the FEMP Legal Agreements", dated January 16, 1996 and agreed to by USEPA and OEPA. The monthly report will now be limited to identification of the significant activities completed during the preceding month.

Completion Date	Activity ID	Milestone Title
June 28, 1996	2D215951	On-Site Disposal Facility (OSDF) Title I/II: Submit Pre-Final Design Package to EPA
Narrative: Submitted to USEPA and OEPA on June 28, 1996. The agencies have 60 days to review, comments are due back on August 27, 1996.		
June 28, 1996	2F72393	OSDF: Submit Final Permit Crosswalks to USEPA.
Narrative: Submitted to USEPA and OEPA on June 28, 1996. The agencies have 60 days to review, comments are due back on August 27, 1996.		
June 28, 1996	2F73503	OSDF RA Work Plan: Submit Final RA Work Plan to USEPA
Narrative: Submitted to USEPA and OEPA on June 28, 1996. The agencies have 60 days to review, comments are due back on August 27, 1996.		
June 27, 1996	5BCRW1M005	Submit to USEPA-D Final OU5 Work Plan (CA)
Narrative: The Draft Final Remedial Design Work Plan was submitted to the U.S. and Ohio EPAs on June 27, 1996. This document incorporates revisions considered appropriate in response to the comments received from the agencies via letters dated May 1 and May 23, 1996.		
June 27, 1996		OU3 Record of Decision (ROD)
Narrative: The draft OU3 Record of Decision for Final Remedial Action was transmitted to the USEPA and OEPA for review. Comments are expected back by August 26, 1996.		
June 14, 1996		OU1 Remedial Design Pre-Final Packages I and II
Narrative: An amendment to the OU1 Remedial Design Pre-final Packages I & II was submitted to USEPA. The purpose of the amendment is to present revised design plans for activities that support on-site rail improvements and construction of the OU1 plant facility.		

DISTRIBUTION LIST FOR THE FEDERAL FACILITY AGREEMENT (FFA) IS AS FOLLOWS:

U.S.DOE, Acting Manger
Fernald Field Office
P.O. Box 538705
Cincinnati, Ohio 45253-8705

Deputy Assistant Secretary
Office of Environmental Restoration
U.S. Department of Energy
Washington, D.C. 20545

Director
Waste Management Division
U.S.EPA, Region V (5H-12)
230 South Dearborn Street
Chicago, Illinois 60604

Director
Air and Radiation Division
U.S. EPA, Region V (5AT-26)
230 South Dearborn Street
Chicago, Illinois 60604

Director
Ohio Environmental Protection Agency
1800 Watermark Drive
Columbus, Ohio 43266

Director
Hamilton County Department of Environmental Services
Air Quality Programs
1632 Central Parkway
Cincinnati, Ohio 45120