



Department of Energy
Ohio Field Office
Fernald Environmental Management Project
P. O. Box 538705
Cincinnati, Ohio 45253-8705
(513) 648-3155



5011

SEP 03 2003

Mr. Gene Jablonowski, Remedial Project Manager
United States Environmental Protection Agency
Region V, SR-6J
77 West Jackson Boulevard
Chicago, Illinois 60604-3590

DOE-0501-03

Mr. Tom Schneider, Project Manager
Ohio Environmental Protection Agency
401 East 5th Street
Dayton, Ohio 45402-2911

Dear Mr. Jablonowski and Mr. Schneider:

**REQUEST TRANSFER OF BUILDINGS 20E, 20F, AND STRUCTURE 18J FROM THE
MULTI-COMPLEX IMPLEMENTATION PLAN TO THE MISCELLANEOUS SMALL
STRUCTURES PHASE II PLAN**

Buildings 20E (Well House #1), 20F (Well House #2), and structure 18J (Sludge Mix Tank) are currently included in the Multi-Complex (Plant 2, 3, 8, General Sump, and Liquid Storage) Implementation Plan with a completion date of July 15, 2005. At this time, all of the Multi-Complex buildings/structures except 20E, 20F, and 18J are scheduled for demolition completion by the end of October 2003. Buildings 20E and 20F are not currently scheduled for demolition until early July 2005 due to the planned use of these buildings to supply dust control water for soil excavation activities. Structure 18J is not scheduled for demolition until February 2005 due to the sludge mixing tank being required through the duration of the Waste Pits Remedial Action Project operations.

Therefore, in order to complete the Multi-Complex Project Completion Report in a timely manner (after the completion of the major components associated with Plants 2, 3, General Sump, and Liquid Storage Complexes are demolished), DOE requests that Buildings 20E, 20F, and structure 18J be transferred from the Multi-Complex Implementation Plan to the Miscellaneous Small Structures Phase II Implementation Plan. The existing implementation plan demolition completion date of July 15, 2005 would be maintained for Buildings 20E, 20F, and Structure 18J within the Miscellaneous Small Structures Phase II Implementation Plan. This transfer of buildings and structure would allow 36 of 39 buildings and structures associated with the Multi-Complex Implementation

SEP 03 2003

Mr. Gene Jablonowski
Mr. Tom Schneider

-2-

DOE-0501-03

Plan to be included in a completion report approximately 21 months earlier than if the submittal of the Multi-Complex Project Completion Report was delayed until Buildings 20E, 20F, and structure 18J were demolished and submitted in July 2005.

Upon your agencies' approval of this request, the Multi-Complex Project Completion Report will be submitted within sixty days of completion of field activities in accordance with the completion report requirements of the OU3 Remedial Design/Remedial Action Work Plan.

If there are any questions concerning this request for approval, please contact John Trygier at (513) 648-3154.

Sincerely,



Glenn Griffiths
Acting Director

FCP:Trygier

cc:

R. Greenberg, EM-31/CLOV
J. McCloskey, EM-31/CLOV
M. Boyd, OH/FCP
K. Johnson, OH/FCP
J. Trygier, OH/FCP
J. Saric, USEPA-V, SR-6J
F. Bell, ATSDR
M. Cullerton, Tetra Tech
M. Shupe, HSI GeoTrans
R. Vandegrift, ODH
B. Edmondson, Fluor Fernald, Inc./MS52-0
M. Jewett, Fluor Fernald, Inc./MS52-5
M. Stevens, Fluor Fernald, Inc./MS87
ECDC, Fluor Fernald, Inc./MS52-7
AR Coordinator, Fluor Fernald, Inc./MS78