




KAISER ♦ HILL
COMPANY

MEMORANDUM

Date: September 4, 2002

Minutes are unclassified and
NOT UCNI: 

To: Jan Robbins

From: Pam Arnold

Subject: WEEKLY STATUS MEETING DOE/LRA for September 4, 2002

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

P. Arnold	R. Leitner
J. Almon	M. McGrory
E. Bowdy	S. McNitt
D. Coyne	W. Moe
J. Floerke	D. Onyskiw
F. Gerdeman	K. Trice
H. Gilpin	

In addition to the attached status, the following was discussed:

1. The action item to provide pallet removal IWCP to Onyskiw was completed. Item #1 is still pending.
2. Last week's meeting was vacated due to a lock-down and the inability of either CDPHE or DOE attendance. The status was not updated for this week's meeting (except for PuSPS numbers) due to the holiday and Project closure for 5 days.

ACTION ITEMS FROM THIS MEETING: (to be included in next week's agenda)

- None.

End

371/4 Project
WEEKLY STATUS MEETING DOE/LRA for September 4, 2002



B371-A-000102

Arnold, Pam

From: Green, Ken
Sent: Friday, September 06, 2002 11:20 AM
To: Arnold, Pam
Cc: Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet
Subject: FW: WEEKLY DOP MINUTES - reviewed as unclassified nd NOT UCNI

Pam:

Following review of the documents provided, I agree they are unclassified and not UCNI (U/NU).

Please retain this e-mail as your record of classification/UCNI review for public release, of the files

- Weekly State Status - (9-4-02).doc (60,416 bytes)
- Environmental Matrix.xls (30,720 bytes)
- TRANSMITTAL MINUTES (26,112 bytes)

Thanks,



Ken Green
Worldwide Security Services
X5689

-----Original Message-----

From: Arnold, Pam
Sent: Friday, September 06, 2002 10:59 AM
To: Nesheim, Janet; Green, Ken; Hoffman, Betty
Subject: WEEKLY DOP MINUTES - reviewed as unclassified nd NOT UCNI

Attached is the weekly DOP minutes along with the transmittal memorandum for September 4, 2002. Both documents have been reviewed by Jim Floerke, who has signed on the cover page of the transmittal memorandum, that they are unclassified and not UCNI.

Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

Pam



Weekly State Status -
(9-4-02)...



Environmental
Matrix.xls



TRANSMITTAL
MINUTES.doc

B371 CLOSURE PROJECT
WEEKLY STATUS MEETING [Every Wednesday, 9:30 a.m. B371 Conference Room]
September 4, 2002
AGENDA

7:30 am MONTHLY WALKDOWN

9:30 am INTRODUCTION – Pam Arnold, X6035, (212-4835)

D&D – Jim Floerke, X2850, (212-3292)

- Sets Status
- Tanks
- MAA/PA Closure
- Uncleared Personnel Access to PA
- 15 to 20 D&D Crews

D&D WASTE – Randy Leitner, X3537, (212-2174)

- Gloveboxes to Envirocare
- 3000 legacy drums

CONSTRUCTION / MAINTENANCE – Dan Coyne, X2820 (212-6200)

- B374
- Set 14 Dismantlement
- Set 15 tank Removal
- Set 56 Dismantlement (B374)
- Set 58 Dismantlement (B374)
- Area AQ Demolition (B371)
- Area AM Dismantlement (attic reagent tanks)
- Install TGA Equipment
- Upgrade Bldg. Ventilation
- Room 3701 Security Upgrades

PuSPS – Pam Arnold, X6035, (212-4835)

AUTHORIZATION BASIS/BIO – John Almon, X3217 (212-3426))

ENVIRONMENTAL & ACTION ITEMS– Pam Arnold, X6035, (212-4835)

OUTSTANDING ACTION ITEMS:

- Arnold monitor the date for the Size Reduction Readiness Assessment currently scheduled for September 26.

B371 CLOSURE PROJECT
WEEKLY STATUS MEETING [Every Wednesday, 9:30 a.m. *B371 Conference Room*]
August 28, 2002
AGENDA

9:30 am INTRODUCTION – Pam Arnold, X6035, (212-4835)

D&D – Jim Floerke, X2850, (212-3292)

- Sets Status
- Tanks
- MAA/PA Closure
- Uncleared Personnel Access to PA
- 15 to 20 D&D Crews

D&D WASTE – Randy Leitner, X3537, (212-2174)

- Gloveboxes to Envirocare
- 3000 legacy drums

CONSTRUCTION / MAINTENANCE – Dan Coyne, X2820 (212-6200)

- B374
- Set 14 Dismantlement
- Set 15 tank Removal
- Set 56 Dismantlement (B374)
- Set 58 Dismantlement (B374)
- Area AQ Demolition (B371)
- Area AM Dismantlement (attic reagent tanks)
- Install TGA Equipment
- Upgrade Bldg. Ventilation
- Room 3701 Security Upgrades

PuSPS – Pam Arnold, X6035, (212-4835)

AUTHORIZATION BASIS/BIO – John Almon, X3217 (212-3426))

ENVIRONMENTAL & ACTION ITEMS– Pam Arnold, X6035, (212-4835)

OUTSTANDING ACTION ITEMS:

- Arnold monitor the date for the Size Reduction Readiness Assessment currently scheduled for September 26.

D&D Summary (AAC/AAD)
Week Ending 8/23/02

D&D

Set 3 (1AD103AD00)

- Mechanical stripout package due from P&E August 30.
- Electrical isolation and stripout is complete.

Set 4 (1AD104AD00)

- Mechanical stripout package due from P&E September 19.
- Electrical isolation and stripout is complete.

Set 5 (1AD105AD00)

- Mechanical stripout in process.
- Electrical isolation and stripout is complete.

Set 6 (1AQ31DR02B)

- Scanning of rooms is complete.
- Execution activities moved out to December, 2002.

Set 7 Dismantlement (1AD107BD00)

- Electrical dismantlement (Room 3305) is complete.
- Ancillary equipment mechanical isolation (Room 3305) is 90% complete.
- GB 75 removal is 100% complete.
- GB 37 removal is 100% complete.
- GB 38 - Foamed, preparing for removal.
- GB 36 - Removing internal components and decontaminating glovebox.
- Room 3303 - Electrical strip-out in process, Mechanical package due from P/E August 30.
- Crated gloveboxes will not be dispositioned at this time. Have relocated the boxes to Room 3408.
- Tent has been delivered to the building.

Set 8 Tank Cerium Decon (1AD108DH00)

- Strip-out package pending, based on coupon results. Coupon package ready to work.

Set 9 (CSV) and Set 12 (Glovebox Removal)

- I/O 8 Mods. (1AC109HD00):
 - I/O 8 modification package in process. Fabrication of bag-out port completed. Installation of the bag-out port at the end of the transfer tunnel completed.
 - Performed receipt inspection of 2 Waste Crate Lift Tables with scales. Lift table calibration not successful due to defective load cells. Procurement is addressing the defect with the supplier of the lift tables.
 - Work Package to remove CSV pallets has been developed, reviewed and approved by PRC pending incorporation of comments.

Set 12 Glovebox Deactivation

- Planning GB deactivation as contingent work for the Waste Team.
- Set 12 – Completed clean-out in all gloveboxes except those required for CWTS processing. (1AC112EG00)

Set 14 Dismantlement (1AD114BD00)

- Electrical isolation is 95% complete.
- Draining of waterwalls, port covers and windows is complete.
- Mechanical isolation package is 60% complete.

- GB 12 - internal component removal completed, decon to Envirocare levels completed, final line removal and removal of top section completed. Initiating size reduction of glovebox.
- GB 10 - internal component removal in process (95% complete).
- GB 9 - internal component removal in process (95% complete).
- GB 7 - internal component removal in process (20% complete).
- Alarm deactivation is complete.

Set 25 Dismantlement (1AD125BD00)

- Glovebox deactivation work package complete, contingent work (1AC125EG00)
- Electrical package due from P/E September 6.
- Stripout package due from P/E September 16.

Tanks

- Set 13 - Raschig ring removal of all 12 tanks is complete in Rooms 2307, 2317, and 2319 (1AC113ET00). Cerium decontamination complete in Rooms 2307 and 2317. Room 2319 cerium decon. of tanks will not be pursued due to quantity of solution generated and smaller size of the tanks. (1AD113DH00)
- Set 12 - Electrical isolations complete. Mechanical isolations in process. Raschig ring removal in process in Room 1105 (ring removal complete for Tanks 131A and 229B). (1AC112ET00)

MAA/PA Closure (1AC11PNN20)

- Working with Material Stewardship personnel to re-start planning efforts.

Uncleared Personnel Access to PA

- DOE Security briefed on approach. Working to address DOE Security's concerns.

Establish 15 to 20 D&D crews who will work simultaneously on Sets – in the next 3 months

- Evaluating sequencing options of Sets.
- Aligning crews loads and assignment areas; waste crews working Set clean-out as available.

D&D Waste

Send gloveboxes to Envirocare with all lead remaining

- Glovebox 12 being prepared for foaming - will be sectioned first.
- Glovebox 38 ready to be sectioned for shipment to Envirocare.

Repackage/disposition the remaining 3000 legacy drums

- Starting inventory (May 3, 2002) = 3,163 (revised to include 220 in B374)
- August 27, 2002 inventory = 2,332

<u>Drum Category</u>	<u># 55 Gallon Drums</u>
No glovebox processing	1,092
Drum repack (e.g. c-cell)	248
Glovebox processing	121
Empty	145
Unknown - Standards (Waiting disposition)	55
Unknown - Pallet Project	127
New Generation/New empty	379
Building 371 Total	2,167
Building 374 Total	165
Grand Total	2,332
Legacy Drums shipped	7
New Gen. Drums shipped	14
Material Stewardship containers received to date	35

CONSTRUCTION / MAINTENANCE

B374

- 231 sludge removal - Pumping sludge is ongoing. Set up to pump 32 drums per day. Approximate tank volume is < 3,000 gallons. Pumped 80 drums last week.
- Tank Sludge Removal - Sludge removal shall be undertaken by in house assets using technologies from B771 and possibly centrifuge technology. Final characterization studies are pending.

Set 14 Dismantlement (1AD114BD00)

- Glovebox removed, tank in process.

Set 15 Dismantlement (1AD115BD00)

- Began electrical removal to support tank removal. Building scaffolding for wall removal. Developing lift plans for tanks.

Set 56 Dismantlement (1AD456BD00)

- Mechanical SWP is complete.
- Electrical isolation and strip out has been initiated.
- Doing intrusive walk-down verification.

Set 58 Dismantlement (1AD458BD00)

- Electrical package ready to work. Pending resource availability.
- Strip out package due from P/E August 27.

Area AQ Demolition - B381 and UST (1AD1AQGX20)

- B381
 - Building demolished. Backfill complete.
- UST
 - Demolition commenced August 12. Tank inspection revealed open void with no foam. Environmental developing path forward.

Area AM Dismantlement [Rooms 4101, 4102, 4103 and 4104] (1AD1AMBX00)

- Piping removal 4101. Electrical removal in 4101 and 4103.
- Electrical isolations are complete for all of AM.

Install TGA that measures moisture in PuSPS

- TGA equipment being powered up for SO testing.

Upgrade building ventilation system

- Began Engineering to upgrade building ventilation. A performance ventilation test in the facility is scheduled for early July to determine needed modifications. All in-line supply filters scheduled to be removed when package is approved.

Room 3701 Security Upgrades

- Strategy discussions have been initiated.

PuSPS

There are a total of 1009 good cans that are in final review; this is an increase of 56 cans from two weeks ago. Of those:

- 952 have data packages and are ready to ship; this is an increase of 77 cans from two weeks ago.

Basis for Interim Operations (BIO)

Week Ending 08-30-02

PuSPS

- Install TGA/IR in Room 3701. **Implementation complete.**
 - Page change to process remaining IDCs (pre-treatment) through PuSPS
 - Page change to authorize IDCs for PuSPS after Furnace event. **Submitted to RFFO for Review and Approval 8/23/02**
- Submit Streamlined Page Change to process two cans greater than 50 days (ISRC 8/27/02)

Operations

- 2002.
- Streamlined Page Change for combustible loading (phase 2). **Implement October 14,**
 - Streamlined Page Change to remove requirement for attendant on dock for >200 gram drums.

D&D Support

- JCO for transferring large/long items through airlocks.
- Page Change to allow storage of drums and SWBs in B374.
- Out-of-commission - USQDs for placing dismantlement sets out-of-commission:

Set	Date Completed	Date to DOE	Response Due	Response/ Approval
Pending				
58	8/9/02	8/16/02	8/23/02	DOE Reviewing
25				
6, 16, & 17				
12				
Complete				
21, Ph. II	7/2/02	7/3/02	7/10/02	7/26/02
3, 4, 5	6-4-02	6/10/02	6/17/02	6/14/02
Bldg. 374 Process Steam	5-16-02	5-20-02	5-27-02	5-23-02
24	9-27-01	10-1-01	10-8-01	10-1-01
7	10-24-01	10-30-01	11-6-01	11-6-01
14	11-13-01	11-28-01	12-5-01	12-05-01
13	12-13-01	12-18-01	12-25-01	1-30-02
21, Ph. I	12-11-01	1-15-02	1-22-02	1-29-02
12, Ph. I	1-2-02	1-15-02	1-22-02	1-29-02
15	1-9-02	1-24-02	1-31-02	N/A
15 (USQD Rev 1)	2-19-02	2-26-02	3-05-02	3-19-02
AM, Ph. I	2-27-02	3-11-20	3-18-02	3-18-02
Process Vent, Sets 12/13	3-13-02	4-11-02	5-02-02*	5-01-02
Caustic transfer line	4-01-02	4-15-02	4-30-02*	5-01-02
56	4-3-02	4-15-02	5-2-02	Revision requested
56 (USQD Rev 1)	5-7-02	5-9-02	5-16-02	5-15-02
PWTS	Cancelled			

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3517	3		Tanks: D132A/B/C	MRT	Raschig Rings removed from Tanks D132A/B/C. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3517	3		Tanks: D64, D65		
3517	3		Nitric Acid Recirc pump 31-11, P28A	IE: 0049	
3517	3		Nitric Acid Recirc pump 31-11, P28B	IE: 0050	
3517	3		Nitric Acid Recirc pump 31-11, P29A	IE: 0051	
3517	3		Nitric Acid Recirc pump 31-11, P29B	IE: 0052	
3517	3		Nitric Acid pump 31-15, P63	IE: 054	
3517	3		Pumps P-28A/B, P-29A/B	IE: 0107	
3517	3		Pumps P-33A/B, P-34A/B	IE: 0109	
3571	4		Tanks: D133, D150, D151, D152A/B	MRT	Raschig Rings removed from Tanks D152A and D152B. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3571	4		Ancillary Equipment: Evaporator-reboiler E-55, Evaporator Bottoms Cooler E-56, Condenser E-57, and Nitric Acid Feed Heat Exchanger E-62	MRT	
3571	4		Evaporator Bottoms Pump 31-18 P49A	IE: 0079	
3571	4		Evaporator Bottoms Pump 31-18 P49B	IE: 0080	
3571	4		Pumps 33 A/B, 34A/B	IE: 0109	
3573	5		Tanks: D134A/B/C, D135A/B, D289A/B, D289C.	MRT	
3543	6		Container Storage - Room	90.4	
3545	6		Spent Resin transfer Pump 31-11, P-18	IE: 0067	
3549	6		Tanks: T6A/B/C/D, T-7A/B/C/D, T-9A/B, D-68A/B, D-173A/B,	MRT	
3553	6		Tanks: T-4A/B/C, T-5A/B/C, T-28A/B/C, D-66A/B, D-72A/B,	MRT	
3553	6		Evaporator 31-14, P60A, P-66B	IE: 0068	

ENVIRONMENTAL STATUS

REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3553	6		Evaporator Pump 31-14, P-60B P-66B	IE: 0069	
3559	6		Tanks: D-50A/B, D-51A/B, D-55A/B, D59, D-69A/B/C	MRT	
3559	6		Additives Measuring Tank 31-11, D-63A	IE: 0072	
3559	6		Additives measuring Tank 31-11, D63B	IE: 0073	
3563	6		Tanks: D-49A/B/C/D, D-52A/B	MRT	
3563	6		Additives Measuring Tank 31-11, D-57A	IE: 0075	
3563	6		Additives measuring Tank 31-11, D57B	IE: 0076	
3563	6		Additives measuring Tank 31-11, D57C	IE: 0077	
3563	6		Additives measuring Tank 31-11, D57D	IE: 0078	
3567A	6		Container Storage - Room	90.8	
3303	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7		Container Storage - Room	371.1A	The container storage refers to 3 crated gloveboxes only. The first crated glovebox, X16534, has been removed and temporarily stored in room 3408 awaiting a cargo.
3305	7		Pumps: P171, P172, P173, P174, P175, P176, P177, P178, P179, P180	IE: 0122	
3305	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7		Mixed Residue Piping in room 3305	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
3305	7		Container Storage - Glovebox 37C	90.104	GB37C has been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3315	7		Container Storage - Room	371.1A	
1208	9		Vault Container Storage	371.1C	RCRA Stable 7/9/02
1101	12		Vault Container Storage	371.1C	
1103	12		CWTS: GB 2402, 2403	371.3A	
1103	12		CWTS: Tanks 2401A/B/C/D, 2402A/B, and 2403	371.3A	
1103	12		Container Storage - Room	371.1A	
1105	12		CWTS: GB 401	371.3A	

ENVIRONMENTAL STATUS

REGULATED ITEMS

Location	SET AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
1105	12	Tanks: Utility Scrubbers D131A/B		
1107	12	Tanks: D-44A-1, D-44A-2, D-44A-4, D-44A-5, D-44A-6, D-44B-1, D-44B-2, D-44B-4, D-44B-5, D-44B-6	MRT	
1109	12	Tanks: D-43A-1, D-43A-2, D-43A-3, D-43A-4, D-43A-5, D-43B-1, D-43B-2, D-43B-3, D-43B-4, D-43B-5	MRT	
1111	12	Container Storage - Room	90.14	Not currently in Permit - to be closed
1113	12	Master process control and alarm panel	N/A	
1115	12	CWTS: GB 18, 23, 2404	371.3A	
1115	12	Container Storage - Room	90.19	Not currently in Permit - to be closed
1115	12	Tanks: D-160A/B/D-400A/B/D, D-179	MRT	
1115	12	Pumps P-140, P-141A, P-141B	IE: 0013	
1117	12	Tanks D-2A/B, D-157A/B, D-238A/B, D240A/B, D170, D171	MRT	
1117	12	Wash Liquid Pump 31-17, P-182	IE: 0008	
1117	12	HAS Waste Pump 34-04, P4B, Tank D4B from E9, T10 to 2, D811	IE: 0009	
1117	12	HAS Waste Pump 34-04, P3A, Tank D3A, from E1, E80 to D811	IE: 0010	
1117	12	HAS Waste Pump 34-04, P3B, Tank D3B, from E1, E80 to D811	IE: 0011	
1117	12	HAS Waste Pump 34-04, P4A, Tank D4A, from E9-E10 to D2, D811	IE: 0012	
1117	12	Pumps P-181 and P-182	IE: 0014	
1125	12	Pumps P-5A/B, P-6A/B, P-7A/B, P-15A/B, P-27A/B, P-107A/B, JP-108A/B	IE: 0015	
1127	12	Tanks: D-293A/B	MRT	Need to remove RRs and evaluate for Idle Equipment
2307	13	Pumps P-21A, P-914	IE: 0117	
2317	13	Tank D-292A/B	MRT	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13	Tank D933		Evaluate for Idle Equipment

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
2317	13		Pumps P-85A/B/C; P-27A, B, C	IE: 0119	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13		Tanks D922A/B	None	Evaluating for Idle Equipment and inspection frequency.
2317	13		Tanks D67, D277A/B, D912, D914, D916, D922 A/B		
2325	14		Container Storage - Room	371.1A	
2325	14		GB 7 & 9	53	Old cementation process - RCRA unit
2325	14		Mixed Residue Piping in room 2325	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
2223	15		Tanks D934A/B	MRT	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2223	15		Mixed Residue Piping in room 2223	MRT	
3511	16		Container Storage - Room	90.71	
3521	16		Tank D-70	IE: 0055	Tank not listed in Table 3, DOP Set Descriptions
3523	16		Tanks T-23A/B/C/D	IE: 0104	
	16		Tanks: T-11 A/B/C/D, T-12 A/B/C/D, T13 A/B/C/D		Evaluating for Idle Equipment and inspection frequency.
3801	18		Tanks: D816, D817, D818, D819, D820, D821, D822, D823, D826A/B	374.3	Tank D816 has been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
3805	18		Tanks: D942	374.3	
2804	19		Tanks: D801A/B/C, D802A/B/C, D804A/B/C/D, D811 A/B, D824A/B, D843, D852, D875, D847, D851	374.3	Tank D843 has been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	21		Tank: D826C	374.3	
3809	21		Tanks: D883A/B	374.3	Tanks D883A/B have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3810	21		Tank: D878	374.3	
4802	21		Spray Dryer Baghouse FL803	374.3	
4812	21		Spray Chamber W803	374.3	

ENVIRONMENTAL STATUS

REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3408	24		GB Storage - GB's 72B/C	371.1B	GB's 72B and 72C have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3408	24		Mixed Residue Tank - Ancillary Equipment only	MRT	
3801	56		Tanks: D806, D807A/B, D808, D812, D813, D814, D815, Polishing Filter FL831	374.3	Tanks D806, D807A/B, D808, D813, D814, and D815, have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	56		GB Storage - GB's 107 and 113	374.3	
3810	57		Tank: D827	374.3	
4814	57		Tanks: D830, D832, D834, D876, D879	374.3	Tanks D832, D834, and D876 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
Outside	57		T802, T803, T804, T805	374.3	Tanks T802, T803, T804, and T805 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4805	58		Tanks: D825A/B, D848	374.3	Tanks: 825A/B, D848 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4807	58		Tanks: D844A/B	374.3	Tanks: D844A/B have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3803/4805	58		Sludge Dryer W801, dry Sludge Hopper: H3	374.3	Sludge Dryer and Hopper have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3803/4805	58		FL802A/B, H3, CV813A/B,	374.3	All items have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
	58		GB Treatment: GB's 115A/B, 116A/B, 117A/B, 118A/B	374.3	
3301		AJ	Container Storage - Room	371.1A	RCRA Stable 6/20/02
3315		AJ	GB Storage - GB#32	371.1B	
4101		AM	Tanks: D2860, D206, D208, D211, D212, D213, D214, D216, D217, D251, D841, D837A/B, D383A/B, D849A/B, D839A/B, D840A/B, D850		Evaluating for Idle Equipment and inspection frequency.
4103		AM	Tanks: D200, D241, D242, D243		Evaluating for Idle Equipment and inspection frequency.
4103		AM	Electric Motor/Pump		Evaluating for Idle Equipment and inspection frequency.

ENVIRONMENTAL STATUS

REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
4104		AM	Tank D250	IE: 371-01	Contains approximately 200 gallons of HNO ₃ 7.5 N + 1% H ₂ SO ₄ . Greater than 2% of volume; remaining liquid is RCRA waste.
4104		AM	Tank D254A	IE: 371-02	Contents neutralized and drained
4104		AM	Tank D205	IE: 371-03	Contents neutralized and drained