



KAISER • HILL
COMPANY

MEMORANDUM

Date: October 23, 2002

Minutes are unclassified and
NOT UCNI: *[Handwritten signature]*

To: Jan Robbins

From: Pam Arnold

Subject: WEEKLY STATUS MEETING DOE/LRA for October 23, 2002

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

J. Almon	W. Moe
P. Arnold	D. Onyskiw
J. Hindman	M. Simmons
B. Larsen	S. Thompson
R. Leitner	R. VonFeldt
	D. Ward

Additional items discussed:

1. Next weeks meeting October 30, 2002 is canceled because CDPHE is in training; DOE has requested status update for the week be e-mailed in lieu of a meeting.
2. The monthly walkdown, normally scheduled for the first meeting of the month November 6, has been moved to November 13 at the request of CDPHE.

Action items: None

End



1/14
371/4 Project
WEEKLY STATUS MEETING DOE/LRA for October 23, 2002

RECEIVED
B371-A-000108

Ward, David

From: Hoffman, Betty
Sent: Thursday, October 24, 2002 10:55 AM
To: Ward, David; Nesheim, Janet; Green, Ken
Cc: Arnold, Pam; Pennell, Jeffrey
Subject: RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UNCI

The weekly DOP minutes of October 23, 2002, in two parts, along with the transmittal memorandum and the Weekly Status Meeting Agenda are Unclassified/Not UCNI.

Betty Hoffman

-----Original Message-----

From: **Ward, David**
Sent: Thursday, October 24, 2002 10:49 AM
To: Nesheim, Janet; Green, Ken; Hoffman, Betty
Cc: Arnold, Pam; Pennell, Jeffrey
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UNCI

Attaches is the weekly DOP minutes, in two parts, along with the transmittal memorandum for October 23, 2002. All three documents have been reviewed by Jim Floerke, who has signed on the cover page of the transmittal memorandum, that they are unclassified and NOT UCNI.

Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David

<< File: TRANSMITTAL MINUTES.doc >> << File: Weekly State Status - (10-23-02).doc >> << File: Environmental Matrix.xls >> << File: AGENDA.doc >>

2

B371 CLOSURE PROJECT
WEEKLY STATUS MEETING [Every Wednesday, 9:30 a.m. *B371 Conference Room*]
October 23, 2002
AGENDA

9:30 am INTRODUCTION – Pam Arnold, X6035, (212-4835)

D&D – Jim Floerke, X2850, (212-3292)

- Sets Status
- Tanks
- MAA/PA Closure
- Uncleared Personnel Access to PA

D&D WASTE – Randy Leitner, X3537, (212-2174)

- Gloveboxes to Envirocare
- 3000 legacy drums

CONSTRUCTION / MAINTENANCE – Dan Coyne, X2820 (212-6200)

- B374
- Set 5 Dismantlement
- Set 21 Dismantlement
- Set 56 Dismantlement (B374)
- Area AQ Demolition (B371)
- Area AM Dismantlement (attic reagent tanks)
- Install TGA Equipment
- Upgrade Bldg. Ventilation
- Room 3701 Security Upgrades
- Room 3602 Parts Crushing
- B371/4 Demolition Contract
- B371 Characterization Paint Samples
- B371 Under-slab Characterization

PuSPS – Pam Arnold, X6035, (212-4835)

AUTHORIZATION BASIS/BIO – John Almon, X3217 (212-3426))

ENVIRONMENTAL & ACTION ITEMS– Pam Arnold, X6035, (212-4835)

OUTSTANDING ACTION ITEMS:

- Arnold monitor the date for the Size Reduction Readiness Assessment currently scheduled for October 21.

3

D&D Summary (AAC/AAD)
Week Ending 10/23/02

D&D

Set 3 (1AD103BD00)

- Mechanical stripout in process (fill-in work).
- Electrical isolation and stripout is complete.

Set 4 (1AD104BD00)

- Mechanical stripout package due from P/E November 13.
- Electrical isolation and stripout is complete.

Set 5 (1AD105BD00)

- Mechanical stripout in process.
- Electrical isolation and stripout is complete.

Set 6 (1AQ31DR02B)

- Scanning of rooms is complete.
- Engineering and Planning activities in process.

Set 7 Dismantlement (1AD107BD00)

- Electrical dismantlement (Room 3305) is complete.
- Ancillary equipment mechanical isolation (Room 3305) is 90% complete.
- GB 37, 38, and 75 removal is 100% complete.
- GB 36 Removal in process (meets Envirocare criteria).
- Room 3303 - Electrical strip-out is in process, mechanical package due from P/E October 23 (at ISR).
- Crated gloveboxes will not be dispositioned at this time. Have relocated the boxes to Room 3408.
- Tent has been delivered to the building.

Set 8 Tank Cerium Decon (1AD108DH00)

- Strip-out package pending, based on coupon results.
- Coupon removal activities on hold.

Set 9 (CSV) and Set 12 (Glovebox Removal)

- Work package planning and engineering under way to support disposal of 1,147 container pallets.
- Preparing for rad characterization entries into repair bay.

Set 12 Glovebox Deactivation

- Dismantlement engineering/planning pending resource assignment. (1AD112AD00)

Set 13 Dismantlement (1AD113BD00)

- Dismantlement planning and engineering activities in process.

Set 14 Dismantlement (1AD114BD00)

- Electrical isolation is 95% complete.
- Draining of waterwalls, port covers and windows is complete.
- Mechanical isolation package is 75% complete.
- GB 9 - Removal is 100% complete. Foaming completed.
- GB 12 - Removal is 100% complete. Foaming completed.
- GB 10 - Internal component removal in process (95% complete).
- GB 7 - Internal component removal in process (95% complete). Preparing for removal.
- GB 13 - Internal component removal in process (90% complete).

Set 23 Dismantlement (1AD123BD00)

- Dismantlement engineering/planning pending resource assignment.

Set 25 Dismantlement (1AD125BD00)

- Electrical stripout complete.
- Mechanical stripout in process.

Set 58 Dismantlement (1AD458BD00)

- Electrical isolation and stripout in process.
- Mechanical isolation and stripout package at final signatures (Operations review).
- GB 118/120 stripout due from P/E November 18.

Tanks

- Set 12 - Raschig ring removal in process. Completed for Room 1105 (Tanks 131A, 229A, and 229B). Removing rings in Room 1115; Completed tanks 400A, 400B, 400C, and 160B. (1AC112ET00)
- Set 10 - Ring Removal package due from P/E October 30.

MAA/PA Closure (1AC11PNN20)

- Working with Material Stewardship on next revision to plan.

Uncleared Personnel Access to PA

- A revised plan, which is intended to address DOE Management concerns, is currently being developed. Evaluating alternative approaches and compensatory measures with security representatives.

D&D Waste

Send gloveboxes to Envirocare with all lead remaining

- Glovebox 12 foaming is complete.
- Glovebox 38 is loaded into cargo containers, three of which are being blocked and braced for shipment to Envirocare.
- Glovebox 9 has been foamed and will be loaded into cargo containers this week.
- Glovebox 36 is being sectioned in preparation for foaming.

Repackage/disposition the remaining 3000 legacy drums

- Starting inventory (May 3, 2002) = 3,163 (revised to include 220 in B374)
- October 22, 2002 inventory = 2,027

<u>Drum Category</u>	<u># 55 Gallon Drums</u>
No glovebox processing	803
Drum repack (e.g. c-cell)	255
Glovebox processing	87
Empty	135
Unknown - Standards (Waiting disposition)	55
Unknown - Disposition	8
New Generation/New empty	537
Building 371 Total	1,880
Building 374 Total	147
Grand Total	2,027

Net Drum Loss for Week 28

Material Stewardship containers received to date 38

CONSTRUCTION / MAINTENANCE

B374

- 231 sludge removal - Approving package for 231A sludge removal. Valve vault modifications and B371 modifications are underway to support pumping to 231B.
- Tank Sludge Removal - Sludge removal shall be undertaken by in house assets using technologies from B771 and possibly centrifuge technology. Final characterization studies are pending.

Set 5 Dismantlement [Tank Removal] (1AD105BD00)

- Developing lift plans to remove 8 tanks. Building scaffolding to assess lift points.

Set 21 Dismantlement (1AD421BD00)

- Electrical isolation and stripout in process.
- Mechanical isolation and stripout package being approved.
- Remove plenum filter heat detectors package in review.

Set 56 Dismantlement (1AD456BD00)

- Mechanical stripout package is ready to work.
- Electrical strip out in process (95% complete).
- Performing air-gapping of electrical and removing electrical.

Area AQ Demolition - B381 and UST (1AD1AQGX20)

- UST
 - Ready to foam fill tanks, weather and resources permitting.

Area AM Dismantlement [Rooms 4101, 4102, 4103 and 4104] (1AD1AMBX00)

- Piping removal 4101. Removing mezzanine to remove top half of 10 tanks. Electrical removal in 4101 and 4103.

Install TGA that measures moisture in PuSPS

- Leak testing glovebox.

Upgrade building ventilation system

- Removal of in-line supply filters started. Contamination issues suspended work. Package to split ventilation systems is approved and is awaiting resources.

Room 3701 Security Upgrades

- Package for duress buttons being worked.

Room 3602 Parts Crushing

- 4 out of 5 overheat storage trays operational. Remaining overheat detectors being fabricated.
- OTC press installed and functional.
- Modifying existing shear to guillotine shear.
- Fabricating 12 heat sinks. Presently have enough heat sinks to commence operations.
- Tested parts press satisfactorily.
- Fabricated and installed 2 shrouds for shear and press.
- Readiness will be announced immanently.

B371/374 Demolition Contract

- Internal KH reviews in process. Expect to transmit the package to DOE in December 2002.

B371 Characterization Paint Samples

- Work to start October 23. Total of 390 samples to be taken.

B371 Underslab Characterization

- Commencing development of work package. Awaiting input from RISS environmental.

PuSPS

There are a total of 1077 good cans that are in final review; this is an increase of 21 cans from last week. Of those:

- 1017 have data packages and are ready to ship; this is an increase of 23 cans from last week.
- There are 1076 POC's to be sent to WIPP; waiting on ROD to be signed.

Campaign II Start-Up (<80% material @ approximately 400 batches)

- Preparation for pre-batching/pre-treatment (room 3602) in process
- TGAIR system is in dry run, training, and procedure verification.
- Authorization documentation for TGAIR being finalized

Sizing of Composites (analyzing the optional method of processing)

- Decision not to put 15 Pu/tantalum parts in 3013 cans. Still need decision on how to process.

Basis for Interim Operations (BIO)

Week Ending 10-25-02

PuSPS

- Install TGA/IR in Room 3701. **Implementation in progress.**
- Page change to process remaining IDC's (pre-treatment) through PuSPS. **DOE approved 10/11/02. Implementation in progress.**
- Streamline Page change to Clarify AC controls for PuSPS Feed. **With DOE for Review 10/22/02.**

Operations

- Streamlined Page Change for combustible loading (phase 2). **Scheduled for implementation 10/28/02.**
- Pretreatment of PuSPS oxide feed Plan of Action. **Approved at JET 10/15/02**
- Part Sizing Readiness Assessment. **Scheduled to start 10/28/02.**
- Pretreatment of PuSPS oxide feed Readiness Assessment. **Scheduled to start week of 11/4/02.**

D&D Support

- JCO for transferring large/long items through airlocks **(On Hold)**
- Page Change to allow storage of drums and SWB's in B374 **(In draft)**

DBIO Development And Implementation.

- Submitted to DOE, RFFO for Review and Approval 7/1/02. RFFO review complete 10/18/02. Cross table the week of 10/28/02

Out-of-commission – USQD's for placing dismantlement sets out-of-commission:

Set	Date Completed	Date to DOE	Response Due	Response/ Approval
Pending				
6 & 16				
17				
12 Ph. 2				
Complete				
58	8/9/02	8/16/02	8/23/02	9/12/02
25	9/9/02	9/10/02	9/17/02	9/20/02
21, Ph. II	7/2/02	7/3/02	7/10/02	7/26/02
3, 4, 5	6-4-02	6/10/02	6/17/02	6/14/02
Bldg. 374 Process Steam	5-16-02	5-20-02	5-27-02	5-23-02
24	9-27-01	10-1-01	10-8-01	10-1-01
7	10-24-01	10-30-01	11-6-01	11-6-01
14	11-13-01	11-28-01	12-5-01	12-05-01
13	12-13-01	12-18-01	12-25-01	1-30-02
21, Ph. I	12-11-01	1-15-02	1-22-02	1-29-02
12, Ph. 1	1-2-02	1-15-02	1-22-02	1-29-02
15	1-9-02	1-24-02	1-31-02	N/A
15 (USQD Rev 1)	2-19-02	2-26-02	3-05-02	3-19-02
AM, Ph. 1	2-27-02	3-11-20	3-18-02	3-18-02
Process Vent, Sets 12/13	3-13-02	4-11-02	5-02-02*	5-01-02
Caustic transfer line	4-01-02	4-15-02	4-30-02*	5-01-02
56	4-3-02	4-15-02	5-2-02	Revision requested
56 (USQD Rev 1)	5-7-02	5-9-02	5-16-02	5-15-02
PWTS	Cancelled			

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3517	3		Tanks: D132A/B/C	MRT	Raschig Rings removed from Tanks D132A/B/C. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3517	3		Tanks: D64, D65		
3517	3		Nitric Acid Recirc pump 31-11, P28A	IE: 0049	
3517	3		Nitric Acid Recirc pump 31-11, P28B	IE: 0050	
3517	3		Nitric Acid Recirc pump 31-11, P29A	IE: 0051	
3517	3		Nitric Acid Recirc pump 31-11, P29B	IE: 0052	
3517	3		Nitric Acid pump 31-15, P63	IE: 054	
3517	3		Pumps P-28A/B, P-29A/B	IE: 0107	
3517	3		Pumps P-33A/B, P-34A/B	IE: 0109	
3571	4		Tanks: D133, D150, D151, D152A/B	MRT	Raschig Rings removed from Tanks D152A and D152B. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3571	4		Ancillary Equipment: Evaporator-reboiler E-55, Evaporator Bottoms Cooler E-56, Condenser E-57, and Nitric Acid Feed Heat Exchanger E-62	MRT	
3571	4		Evaporator Bottoms Pump 31-18 P49A	IE: 0079	
3571	4		Evaporator Bottoms Pump 31-18 P49B	IE: 0080	
3571	4		Pumps 33 A/B, 34A/B	IE: 0109	
3573	5		Tanks: D134A/B/C, D135A/B, D289A/B, D289C.	MRT	
3543	6		Container Storage - Room	90.4	
3545	6		Spent Resin transfer Pump 31-11, P-18	IE: 0067	
3549	6		Tanks: T6A/B/C/D, T-7A/B/C/D, T-9A/B, D-68A/B, D-173A/B,	MRT	
3553	6		Tanks: T-4A/B/C, T-5A/B/C, T-28A/B/C, D-66A/B, D-72A/B,	MRT	
3553	6		Evaporator 31-14, P60A, P-66B	IE: 0068	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3553	6		Evaporator Pump 31-14, P-60B, P-66B	IE: 0069	
3559	6		Tanks: D-50A/B, D-51A/B, D-55A/B, D59, D-69A/B/C	MRT	
3559	6		Additives Measuring Tank 31-11, D-63A	IE: 0072	
3559	6		Additives measuring Tank 31-11, D63B	IE: 0073	
3563	6		Tanks: D-49A/B/C/D, D-52A/B	MRT	
3563	6		Additives Measuring Tank 31-11, D-57A	IE: 0075	
3563	6		Additives measuring Tank 31-11, D57B	IE: 0076	
3563	6		Additives measuring Tank 31-11, D57C	IE: 0077	
3563	6		Additives measuring Tank 31-11, D57D	IE: 0078	
3567A	6		Container Storage - Room	90.8	
3303	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7		Container Storage - Room	371.1A	The container storage refers to 3 crated gloveboxes only. All 3 gloveboxes have been uncrated, characterized, and wrapped for storage. They are temporarily stored in room 3408 until a size reduction/decontamination tent is constructed. The gloveboxes will either be further decontaminated to meet SCO or the lead will be removed for disposal.
3305	7		Pumps: P171, P172, P173, P174, P175, P176, P177, P178, P179, P180	IE: 0122	All pumps have been removed and wasted as RCRA non-hazardous.
3305	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7		Mixed Residue Piping in room 3305	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
3305	7		Container Storage - Glovebox 37C	90.104	GB37C has been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3315	7		Container Storage - Room	371.1A	
1208	9		Vault Container Storage	371.1C	RCRA Stable 7/9/02
1101	12		Vault Container Storage	371.1C	
1103	12		CWTS: GB 2402, 2403	371.3A	

10

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
1103	12		CWTS: Tanks 2401A/B/C/D, 2402A/B, and 2403	371.3A	
1103	12		Container Storage - Room	371.1A	
1105	12		CWTS: GB 401	371.3A	
1105	12		Tanks: Utility Scrubbers D131A/B		
1107	12		Tanks: D-44A-1, D-44A-2, D-44A-4, D-44A-5, D-44A-6, D-44B-1, D-44B-2, D-44B-4, D-44B-5, D-44B-6	MRT	
1109	12		Tanks: D-43A-1, D-43A-2, D-43A-3, D-43A-4, D-43A-5, D-43B-1, D-43B-2, D-43B-3, D-43B-4, D-43B-5	MRT	
1111	12		Container Storage - Room	90.14	Not currently in Permit - to be closed
1113	12		Master process control and alarm panel	N/A	
1115	12		CWTS: GB 18, 23, 2404	371.3A	
1115	12		Container Storage - Room	90.19	Not currently in Permit - to be closed
1115	12		Tanks: D-160A/B/D-400A/B/D, D-179	MRT	Raschig Rings removed from tank 400C
1115	12		Pumps P-140, P-141A, P-141B	IE: 0013	
1117	12		Tanks D-2A/B, D-157A/B, D-238A/B, D240A/B, D170, D171	MRT	
1117	12		Wash Liquid Pump 31-17, P-182	IE: 0008	
1117	12		HAS Waste Pump 34-04, P4B, Tank D4B from E9, T10 to 2, D811	IE: 0009	
1117	12		HAS Waste Pump 34-04, P3A, Tank D3A, from E1, E80 to D811	IE: 0010	
1117	12		HAS Waste Pump 34-04, P3B, Tank D3B, from E1, E80 to D811	IE: 0011	
1117	12		HAS Waste Pump 34-04, P4A, Tank D4A, from E9-E10 to D2, D811	IE: 0012	
1117	12		Pumps P-181 and P-182	IE: 0014	
1125	12		Pumps P-5A/B, P-6A/B, P-7A/B, P-15A/B, P-27A/B, P-107A/B, JP-108A/B	IE: 0015	
1127	12		Tanks: D-293A/B	MRT	Need to remove RRs and evaluate for Idle Equipment
2307	13		Pumps P-21A, P-914	IE: 0117	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
2317	13		Tank D-292A/B	MRT	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13		Tank D933		Evaluate for Idle Equipment
2317	13		Pumps P-85A/B/C; P-27A, B, C	IE: 0119	
2317	13		Tanks D922A/B	None	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13		Tanks D67, D277A/B, D912, D914, D916, D922 A/B		Evaluating for Idle Equipment and inspection frequency.
2325	14		Container Storage - Room	371.1A	
2325	14		GB 7 & 9	53	Old cementation process - RCRA unit
2325	14		Mixed Residue Piping in room 2325	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
2223	15		Tanks D934A/B	MRT	Tanks were removed and closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
2223	15		Mixed Residue Piping in room 2223	MRT	
3511	16		Container Storage - Room	90.71	
3521	16		Tank D-70	IE: 0055	Tank not listed in Table 3, DOP Set Descriptions
3523	16		Tanks T-23A/B/C/D	IE: 0104	
	16		Tanks: T-11 A/B/C/D, T-12 A/B/C/D, T13 A/B/C/D		Evaluating for Idle Equipment and inspection frequency.
3801	18		Tanks: D816, D817, D818, D819, D820, D821, D822, D823, D826A/B	374.3	Tank D816 has been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
3805	18		Tanks: D942	374.3	
2804	19		Tanks: D801A/B/C, D802A/B/C, D804A/B/C/D, D811 A/B, D824A/B, D843, D852, D875, D847, D851	374.3	Tank D843 has been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	21		Tank: D826C	374.3	
3809	21		Tanks: D883A/B	374.3	Tanks D883A/B have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3810	21		Tank: D878	374.3	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
4802	21		Spray Dryer Baghouse FL803	374.3	
4812	21		Spray Chamber W803	374.3	
3408	24		GB Storage - GB's 72B/C	371.1B	GB's 72B and 72C have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3408	24		Mixed Residue Tank - Ancillary Equipment only	MRT	
3412	25		Container Storage - racks only	371.1A	RCRA Stable 9/25/02
3412	25		GB Storage - GB's 47, 48A/B/C, 50A/B, 51A/B/C/E	371.1B	RCRA Stable 9/25/02
3801	56		Tanks: D806, D807A/B, D808, D812, D813, D814, D815, Polishing Filter FL831	374.3	Tanks D806, D807A/B, D808, D813, D814, and D815, have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	56		GB Storage - GB's 107 and 113	374.3	
3810	57		Tank:D827	374.3	
4814	57		Tanks: D830, D832, D834, D876, D879	374.3	Tanks D832, D834, and D876 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
Outside	57		T802, T803, T804, T805	374.3	Tanks T802, T803, T804, and T805 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4805	58		Tanks: D825A/B, D848	374.3	Tanks: 825A/B, D848 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4807	58		Tanks: D844A/B	374.3	Tanks: D844A/B have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3803/4805	58		Sludge Dryer W801, dry Sludge Hopper: H3, FL802A/B, H3, CV813A/B	374.3	Sludge Dryer, Hopper, FL802A/B, H3, CV813A/B have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3301		AJ	Container Storage - Room	371.1A	
3315		AJ	GB Storage - GB#32	371.1B	RCRA Stable 6/20/02
4101		AM	Tanks: D2860, D206, D208, D211, D212, D213, D214, D216, D217, D251, D841, D837A/B, D383A/B, D849A/B, D839A/B, D840A/B, D850		Evaluating for Idle Equipment and inspection frequency.
4103		AM	Tanks: D200, D241, D242, D243		Evaluating for Idle Equipment and inspection frequency.
4103		AM	Electric Motor/Pump		Evaluating for Idle Equipment and inspection frequency.

ENVIRONMENTAL STATUS

REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
4104		AM	Tank D250	IE: 371-01	Contains approximately 200 gallons of HNO ₃ 7.5 N + 1% H ₂ SO ₄ . Greater than 2% of volume; remaining liquid is RCRA waste.
4104		AM	Tank D254A	IE: 371-02	Contents neutralized and drained
4104		AM	Tank D205	IE: 371-03	Contents neutralized and drained

10/23/02