



KAISER ♦ HILL
COMPANY

MEMORANDUM

Date: January 15, 2003

Minutes are unclassified and
NOT UCNI: *[Signature]*
1-17-03

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for January 15, 2003

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

P. Bakke	W. Moe
D. Coyne	D. Onyskiw
D. Delvecchio	D. Rack
J. Floerke	M. Simmons
F. Gerdeman	J. Thompson
R. Leitner	K. Trice
	R. Vonfeldt

Additional items discussed:

1. K. Trice discussed the impact of budget issues on the project. The project will cut back to 50 hour-weeks for awhile and additional scrutiny of purchases against current requirements. This will slow the progress in several areas.
2. PuSPS numbers as of 1/14/03:

Good cans:	1304
Approved data packages:	1212
Pretreatment batches complete:	13
Feed cans remaining:	1400
3. Other Nuclear Operations as of 1/14/03:

9975 containers packaged:	1023
Low level oxide cans generated:	74
Components size reduced:	22
4. The Environmental Matrix was not discussed at the meeting but it has been update to show removal of tanks under AREA AM: Tanks D2860, D206, D211, D212, D213, D214, D217, D251, D837A/B, D838 A/B, D839 A/B, D840 A/B and D850 from room 4101; and tanks D200, D241, D242, and D243 from room 4103.

Action items:

From 11/27/02.

The State requested a copy of the current T231A tank sludge removal process procedure and a copy of the rewritten procedure. – D. Coyne

STATUS: Procedure just now completed. Will supply to D. Onyskiw.

New 12/4/02

Both the State and DOE requested copies of the "underslab characterization" work package when complete –D. Coyne

STATUS (Waiting for RISS comments) Dan Coyne

End

371/4 Project

WEEKLY STATUS MEETING DOE/LRA for January 15, 2003

ADMIN RECORD

B371-A-000117

Y/13

↑
JAN 2003
RECEIVED
RECORDS CENTER

Ward, David

From: Green, Ken
Sent: Monday, January 20, 2003 8:09 AM
To: Ward, David
Cc: Pennell, Jeffrey; Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet
Subject: FW: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

David:

Following review of the submitted documents, I agree they are all unclassified and not UCNI (U/NU).

Please retain this e-mail as your record of review for public release of the files:

- TRANSMITTAL MINUTES (2).doc (27,136 bytes)
- Weekly State Status - (01-15-03).doc (63,488 bytes)
- Environmental Matrix.xls (21,504 bytes)

Thanks,

Ken Green
Worldwide Security Services
X5689



-----Original Message-----

From: Ward, David
Sent: Friday, January 17, 2003 2:52 PM
To: Hoffman, Betty; Green, Ken; Nesheim, Janet
Cc: Pennell, Jeffrey
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for January 15, 2003 . All three documents have been reviewed by Jim Floerke, who has signed on the cover page of the transmittal memorandum, that they are unclassified and NOT UCNI.

Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

Thanks
David, x5938



TRANSMITTAL
MINUTES (2).doc



Weekly State Status -
(01-15-0...



Environmental
Matrix.xls

**D&D Summary (AAC/AAD)
Week Ending 01/10/03**

D&D

Set 3 (1AD103BD00)

- Mechanical stripout for tank removal complete. 2 of 5 tanks removed.
- Electrical isolation and stripout is complete.

Set 4 (1AD104BD00)

- Mechanical stripout in process. Attic isolations completed.
- Electrical isolation and stripout is complete.

Set 5 (1AD105BD00)

- Set complete.

Set 6 (1AQ31DR02B)

- Scanning of tanks in rooms is complete.
- Engineering and Planning activities in process. (Initiate D&D in Room 3563)
 - Glovebox internal component removal in process.
 - D&D package for Room 3563 in final signature.
- Electrical isolation and stripout package in process.

Set 8 Tank Cerium Decon (1AD108DH00)

- Strip-out package pending, based on coupon results.
- Coupon removal activities on hold.

Set 9 (CSV)

- Work package planning and engineering under way to support disposal of 1,147 container pallets.
- Preparations under way to support Radiological and Beryllium Decon effort.
- Completed video of floor beneath racks and 37 of 138 pallets verified empty in support of vault deactivation.

Set 12 Dismantlement (1AD112BD00)

- Dismantlement engineering/planning initiated.

Set 13 Dismantlement (1AD113BD00)

- Electrical isolation and stripout in process.
- Dismantlement planning and engineering activities in process.
 - Room 2307 D&D in process.

Set 14 Dismantlement (1AD114BD00)

- Electrical isolation is 95% complete.
- Mechanical isolation package is 80% complete.
- Equipment removal from Room 2339 continues.
- GB 7, 9, 12, and 13 - Removal is 100% complete.
- GB 10 - Final decontamination in process.
- GB 8 - Next box to be worked.

Set 16 Dismantlement (1AD116BD00)

- Electrical isolation and stripout package due from P/E January 21.
- Mechanical isolation and stripout package due from P/E February 3.

Set 56 Dismantlement (1AD456BD00)

- Mechanical stripout package is ready to work pending resource assignment.
- Electrical strip out is complete.

Set 58 Dismantlement (1AD458BD00)

- Electrical isolation and stripout in process.
- Mechanical isolation and stripout package ready to work pending resource assignment.
- GB 118/120 stripout package at P/E.

Tanks

- Set 12 - Raschig ring removal in process. (1AC112ET00)
 - Completed for Room 1105 (Tanks 131A, 229A, and 229B) and Room 1115 (Tanks 400A, 400B, 400C, 160A, and 160B).
 - Room 1117: Removing rings from Tank 157A. Rings removed from Tanks 2B and 157B.
 - SCO surveys completed on Tanks T30, T31, T10, 238A/B, and 240A/B. All meet SCO.
- Set 10 - Ring Removal package ready to work. (1AC110ET00)
- Set 6 - Ring Removal for Room 3563 ready to work. (1AC106ET00)

D&D Waste**Repackage/disposition the remaining 3000 legacy drums**

- Starting inventory (May 3, 2002) = 3,163 (revised to include 220 in B374)
- January 13, 2003 inventory = 1,747

<u>Drum Category</u>	<u># 55 Gallon Drums</u>
No glovebox processing	440
Box & Go	129
Drum repack (e.g. c-cell)	253
Glovebox processing	49
Empty	148
Unknown - Standards (Waiting disposition)	50
Unknown - Disposition	8
New Generation/New empty	532
Building 371 Total	1,609
Building 374 Total	138
Grand Total	1,747
 Net Drum Loss for Week	 25
 Material Stewardship containers received to date	 54

CONSTRUCTION / MAINTENANCE

B374

- 231 Sludge Removal - Clean up of area complete. Awaiting parts to re-start. Expect parts late the week of January 13 for installation.
- Tank Sludge Removal - Sludge removal strategy being developed to package sludge in DOT containers and consider off-site treatment. Standard Work Package is approved.

Set 3 Dismantlement [Tank Removal] (1AD103BD00)

- Removed 2 of 5 tanks.

Set 21 Dismantlement (1AD421BD00)

- Electrical airgapping in progress. Mobilizing to perform mechanical stripout.

Area AM Dismantlement [Rooms 4101, 4102, 4103 and 4104] (1AD1AMBX00)

- Setting up for potassium tank removal. Continuing with mechanical removal. Electrical removal in 4101 and 4102.

Upgrade Building Ventilation System

- Removal of in-line supplies filters suspended pending package change. Approximately 190 of 210 filters removed in attic.

Room 3701 Security Upgrades

- Complete. Awaiting procedure approval.

Room 3602 Parts Crushing

- 23 parts crushed and packaged.

B371/374 Demolition Contract

- Contract going out for bid January 26.

B371 Underslab Characterization

- Commencing development of work package. Awaiting input from RISS environmental.

B371 West Wall Removal

- Mobilizing for asbestos removal. Completing packages for walls, electrical, and sprinkler relocation. Removing inner office walls.

B371 Asbestos Removal

- Setting up contract to remove asbestos tile from the west end of B371. Contract bids have been received. Evaluating for award.

PuSPS

There are a total of **1281** good cans that are in final review; this is an increase of 29 cans from the week ending 12/13/02. Of those:

- **1198** have data packages and are ready to ship; this is an increase of 9 cans from last week.
- There are 1076 POC's to be sent to WIPP.

Campaign II Start-Up (<80% material @ approximately 400 batches)

- Preparation for pre-batching/pre-treatment (room 3602) is complete.
- The Readiness Assessment for pre-batching has been completed. The 7 pre-start findings are closed.
- TGAIR system is in dry run, training, and procedure verification and is expected to be completed by 12/6.
- Authorization documentation for TGAIR was completed
- Operating procedure changes to support processing is complete.
-

Sizing of Composites (analyzing the optional method of processing)

- Decision not to put 15 Pu/tantalum parts in 3013 cans. Still need decision on packaging method (from RFFO and Savannah River).

Basis for Interim Operations (BIO)

Week Ending 1-17-03

PuSPS

- Page Change to streamline PuSPS container controls (**With RFFO for approval.**
Approval expected midweek and implementation expected by COB 1/17/03)

Operations

- Revised JCO to allow Permacon and Sprinkler Deficiency (Set 6 OOC) (**DOE, RFFO Reviewing**)
- Streamline JCO to support open Hatch in Room 1214 to support CSV pallet Removal. (**Drafted – On Hold for Operations issues**)

D&D Support

- JCO for transferring large/long items through airlocks (**On Hold**)
- Page Change to allow storage of drums and SWB's in B374 (**In draft**)

DBIO Development And Implementation.

- Submitted to DOE, RFFO for Review and Approval 7/1/02. RFFO review complete 10/18/02. **Initial Cross-Table complete. Final comments expected 1/16/03, DOE, RFFO Approval expected 2/15/03**

Out-of-commission – USQDs for placing dismantlement sets out-of-commission:

Set	Date Completed	Date to DOE	Response Due	Response/ Approval
Pending				
6	12/17/02	12/19/02	12/27/02	Comments resolved. Approval Expected midweek
16	Drafted			
17				
12 Ph. 2	Drafted			
Complete				
58	8/9/02	8/16/02	8/23/02	9/12/02
25	9/9/02	9/10/02	9/17/02	9/20/02
21, Ph. II	7/2/02	7/3/02	7/10/02	7/26/02
3, 4, 5	6-4-02	6/10/02	6/17/02	6/14/02
Bldg. 374 Process Steam	5-16-02	5-20-02	5-27-02	5-23-02
24	9-27-01	10-1-01	10-8-01	10-1-01
7	10-24-01	10-30-01	11-6-01	11-6-01
14	11-13-01	11-28-01	12-5-01	12-05-01
13	12-13-01	12-18-01	12-25-01	1-30-02
21, Ph. I	12-11-01	1-15-02	1-22-02	1-29-02
12, Ph. I	1-2-02	1-15-02	1-22-02	1-29-02
15	1-9-02	1-24-02	1-31-02	N/A
15 (USQD Rev 1)	2-19-02	2-26-02	3-05-02	3-19-02
AM, Ph. I	2-27-02	3-11-20	3-18-02	3-18-02
Process Vent, Sets 12/13	3-13-02	4-11-02	5-02-02*	5-01-02
Caustic transfer line	4-01-02	4-15-02	4-30-02*	5-01-02
56	4-3-02	4-15-02	5-2-02	Revision requested
56 (USQD Rev 1)	5-7-02	5-9-02	5-16-02	5-15-02
PWTS	Cancelled			

ENVIRONMENTAL STATUS

REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3517	3		Tanks: D132A/B/C	MRT	Raschig Rings removed from Tanks D132A/B/C. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3517	3		Tanks: D64, D65		Tank 64 was removed on 1/14/03; Tank 65 was removed on 1/13/03 (both were idle equipment)
3517	3		Nitric Acid Recirc pump 31-11, P28A	IE: 0049	
3517	3		Nitric Acid Recirc pump 31-11, P28B	IE: 0050	
3517	3		Nitric Acid Recirc pump 31-11, P29A	IE: 0051	
3517	3		Nitric Acid Recirc pump 31-11, P29B	IE: 0052	
3517	3		Nitric Acid pump 31-15, P63	IE: 054	
3517	3		Pumps P-28A/B, P-29A/B	IE: 0107	
3517	3		Pumps P-33A/B, P-34A/B	IE: 0109	
3571	4		Tanks: D133, D150, D151, D152A/B	MRT	Raschig Rings removed from Tanks D152A and D152B. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3571	4		Ancillary Equipment: Evaporator-reboiler E-55, Evaporator Bottoms Cooler E-56, Condenser E-57, and Nitric Acid Feed Heat Exchanger E-62	MRT	
3571	4		Evaporator Bottoms Pump 31-18 P49A	IE: 0079	
3571	4		Evaporator Bottoms Pump 31-18 P49B	IE: 0080	
3571	4		Pumps 33 A/B, 34A/B	IE: 0109	
3573	5		Tanks: D134A/B/C, D135A/B, D289A/B, D289C.	MRT	Tanks 289A,B,C, 134A,B,C and 135A, B has been removed. Room is empty of tanks
3543	6		Container Storage - Room	90.4	
3545	6		Spent Resin transfer Pump 31-11, P-18	IE: 0067	
3549	6		Tanks: T6A/B/C/D, T-7A/B/C/D, T-9A/B, D-68A/B, D-173A/B,	MRT	
3553	6		Tanks: T-4A/B/C, T-5A/B/C, T-28A/B/C, D-66A/B, D-72A/B,	MRT	

ENVIRONMENTAL STATUS

REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3553	6		Evaporator 31-14, P60A, P-66B	IE: 0068	
3553	6		Evaporator Pump 31-14, P-60B P-66B	IE: 0069	
3559	6		Tanks: D-50A/B, D-51A/B, D-55A/B, D59, D-69A/B/C	MRT	
3559	6		Additives Measuring Tank 31-11, D-63A	IE: 0072	
3559	6		Additives measuring Tank 31-11, D63B	IE: 0073	
3563	6		Tanks: D-49A/B/C/D, D-52A/B	MRT	
3563	6		Additives Measuring Tank 31-11, D-57A	IE: 0075	
3563	6		Additives measuring Tank 31-11, D57B	IE: 0076	
3563	6		Additives measuring Tank 31-11, D57C	IE: 0077	
3563	6		Additives measuring Tank 31-11, D57D	IE: 0078	
3567A	6		Container Storage - Room	90.8	
3303	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7		Container Storage - Room	371.1A	The container storage refers to 3 crated gloveboxes only. All 3 gloveboxes have been uncrated, characterized, and wrapped for storage. They are temporarily stored in room 3408 until a size reduction/decontamination tent is constructed. The gloveboxes will either be further decontaminated to meet SCO or the lead will be removed for disposal.
3305	7		Pumps: P171, P172, P173, P174, P175, P176, P177, P178, P179, P180	IE: 0122	All pumps have been removed and wasted as RCRA non-hazardous.
3305	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7		Mixed Residue Piping in room 3305	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
3305	7		Container Storage - Glovebox 37C	90.104	GB37C has been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment"
3315	7		Container Storage - Room	371.1A	
1208	9		Vault Container Storage	371.1C	RCRA Stable 7/9/02
1101	12		Vault Container Storage	371.1C	
1103	12		CWTS: GB 2402, 2403	371.3A	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
1103	12		CWTS: Tanks 2401A/B/C/D, 2402A/B, and 2403	371.3A	
1103	12		Container Storage - Room	371.1A	
1105	12		CWTS: GB 401	371.3A	
1105	12		Tanks: Utility Scrubbers D131A/B		
1107	12		Tanks: D-44A-1, D-44A-2, D-44A-4, D-44A-5, D-44A-6, D-44B-1, D-44B-2, D-44B-4, D-44B-5, D-44B-6	MRT	
1109	12		Tanks: D-43A-1, D-43A-2, D-43A-3, D-43A-4, D-43A-5, D-43B-1, D-43B-2, D-43B-3, D-43B-4, D-43B-5	MRT	
1111	12		Container Storage - Room	90.14	Not currently in Permit - to be closed
1113	12		Master process control and alarm panel	N/A	
1115	12		CWTS: GB 18, 23, 2404	371.3A	
1115	12		Container Storage - Room	90.19	Not currently in Permit - to be closed
1115	12		Tanks: D-160A/B/D-400A/B/D, D-179	MRT	Raschig Rings removed from tank 400C
1115	12		Pumps P-140, P-141A, P-141B	IE: 0013	
1117	12		Tanks D-2A/B, D-157A/B, D-238A/B, D240A/B, D170, D171	MRT	
1117	12		Wash Liquid Pump 31-17, P-182	IE: 0008	
1117	12		HAS Waste Pump 34-04, P4B, Tank D4B from E9, T10 to 2, D811	IE: 0009	
1117	12		HAS Waste Pump 34-04, P3A, Tank D3A, from E1, E80 to D811	IE: 0010	
1117	12		HAS Waste Pump 34-04, P3B, Tank D3B, from E1, E80 to D811	IE: 0011	
1117	12		HAS Waste Pump 34-04, P4A, Tank D4A, from E9-E10 to D2, D811	IE: 0012	
1117	12		Pumps P-181 and P-182	IE: 0014	
1125	12		Pumps P-5A/B, P-6A/B, P-7A/B, P-15A/B, P-27A/B, P-107A/B, JP-108A/B	IE: 0015	
1127	12		Tanks: D-293A/B	MRT	Need to remove RRs and evaluate for Idle Equipment
2307	13		Pumps P-21A, P-914	IE: 0117	

**ENVIRONMENTAL STATUS
REGULATED ITEMS**

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
2317	13			MRT	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13		Tank D-292A/B		
2317	13		Tank D933		Evaluate for Idle Equipment
2317	13		Pumps P-85A/B/C; P-27A, B, C	IE: 0119	
2317	13			None	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13		Tanks D922A/B		
2317	13		Tanks D67, D277A/B, D912, D914, D916, D922 A/B		Evaluating for Idle Equipment and inspection frequency.
2325	14		Container Storage - Room	371.1A	
2325	14		GB 7 & 9	53	Old cementation process - RCRA unit. GB 7 and GB 9 has been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
2325	14		Mixed Residue Piping in room 2325	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
2223	15		Tanks D934A/B	MRT	Tanks were removed and closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
2223	15		Mixed Residue Piping in room 2223	MRT	
3511	16		Container Storage - Room	90.71	
3521	16		Tank D-70	IE: 0055	Tank not listed in Table 3, DOP Set Descriptions
3523	16		Tanks T-23A/B/C/D	IE: 0104	
16			Tanks: T-11 A/B/C/D, T-12 A/B/C/D, T13 A/B/C/D		Evaluating for Idle Equipment and inspection frequency.
3801	18		Tanks: D816, D817, D818, D819, D820, D821, D822, D823, D826A/B	374.3	Tank D816 has been declared RCRA Stable and transferred to D&D. Approved for quarterly inspections
3805	18		Tanks: D942	374.3	
2804	19		Tanks: D801A/B/C, D802A/B/C, D804A/B/C/D, D811 A/B, D824A/B, D843, D852, D875, D847, D851	374.3	Tank D843 has been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	21		Tank: D826C	374.3	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3809	21		Tanks: D883A/B	374.3	Tanks D883A/B have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3810	21		Tank: D878	374.3	D878 has been declared RCRA stable and transferred to D&D. Approved for quarterly inspections.
4802	21		Spray Dryer Baghouse FL803	374.3	FL803 has been declared RCRA stable and transferred to D&D. Approved for quarterly inspections.
4812	21		Spray Chamber W803	374.3	W803 has been declared RCRA stable and transferred to D&D. Approved for quarterly inspections.
3408	24		GB Storage - GB's 72B/C	371.1B	GB's 72B and 72C have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3408	24		Mixed Residue Tank - Ancillary Equipment only	MRT	
3412	25		Container Storage - racks only	371.1A	RCRA Stable 9/25/02
3412	25		GB Storage - GB's 47, 48A/B/C, 50A/B, 51A/B/C/E	371.1B	RCRA Stable 9/25/02; GB 48 A,B&C have been closed by "Unit Removal in Conjunction with 'Debris Rule Treatment'" 11/11/02.
3801	56		Tanks: D806, D807A/B, D808, D812, D813, D814, D815, Polishing Filter FL831	374.3	Tanks D806, D807A/B, D808, D813, D814, and D815, have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	56		GB Storage - GB's 107 and 113	374.3	
3810	57		Tank: D827	374.3	Tanks D827 has been declared RCRA Stable and transferred to D&D. Approved for quarterly inspections.
4814	57		Tanks: D830, D832, D834, D876, D879	374.3	Tanks D832, D834, and D876 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
Outside	57		T802, T803, T804, T805	374.3	Tanks T802, T803, T804, and T805 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4805	58		Tanks: D825A/B, D848	374.3	Tanks: 825A/B, D848 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4807	58		Tanks: D844A/B	374.3	Tanks: D844A/B have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3803/4805	58		Sludge Dryer W801, dry Sludge Hopper: H3, FL802A/B, H3, CV813A/B	374.3	Sludge Dryer, Hopper, FL802A/B, H3, CV813A/B have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3301		AJ	Container Storage - Room	371.1A	RCRA Stable 6/20/02

ENVIRONMENTAL STATUS

REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3315		AJ	GB Storage - GB#32	371.1B	
4101		AM	Tanks: D2860, D206, D208, D211, D212, D213, D214, D216, D217, D251, D841, D837A/B, D383A/B, D849A/B, D839A/B, D840A/B, D850		Tanks D2860, D206, D211, D212, D213, D214, D217, D251, D827A/B, D838A/B, D839A/B, D840A/B, and D850 have all been removed (1/17/03)
4103		AM	Tanks: D200, D241, D242, D243		Tanks D200, D241, D242, and D243 have all been removed (1/17/03).
4103		AM	Electric Motor/Pump		Evaluating for Idle Equipment and inspection frequency.
4104		AM	Tank D250	IE: 371-01	Contains approximately 200 gallons of HNO ₃ 7.5 N + 1% H ₂ SO ₄ . Greater than 2% of volume; remaining liquid is RCRA waste.
4104		AM	Tank D254A	IE: 371-02	Contents neutralized and drained
4104		AM	Tank D205	IE: 371-03	Contents neutralized and drained