



KAISER • HILL
COMPANY

MEMORANDUM

Date: February 19, 2003

Minutes are unclassified and
NOT UCNI: *[Signature]*

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for February 19, 2003

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

D. Coyne	W. Moe
D. Delvecchio	M. Simmons
J. Floerke	S. Thompson
F. Gerdeman	K. Trice
H. Giplin	R. Vonfeldt
B. Larson	D. Ward
R. Leitner	J. Zaret
S. McNitt	

Additional items discussed: None

Action items: None

End



371/4 Project
WEEKLY STATUS MEETING DOE/LRA for February 19, 2003

ADMIN RECORD
B371-A-000120

X12

Ward, David

From: Green, Ken
Sent: Wednesday, February 19, 2003 1:40 PM
To: Ward, David
Cc: Pennell, Jeffrey; Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet
Subject: FW: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

David:

Following review, I agree that the documents are unclassified and not UCNI (U/NU), and may be publicly released.

Please retain this e-mail as your record of classification and UCNI review for public release, of the files:

- TRANSMITTAL MINUTES (2).doc (26,112 bytes)
- AGENDA.doc (19,456 bytes)
- Weekly State Status - (02-19-03).doc (71,168 bytes)
- Environmental Matrix.xls (32,256 bytes)

Thanks,

Ken Green
Worldwide Security Services
X5689



-----Original Message-----

From: Ward, David
Sent: Wednesday, February 19, 2003 12:30 PM
To: Hoffman, Betty; Nesheim, Janet; Green, Ken
Cc: Pennell, Jeffrey
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for February 12, 2003. All three documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they are unclassified and NOT UCNI.

Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward
X5938



TRANSMITTAL
MINUTES (2).doc



AGENDA.doc



Weekly State Status -
(02-19-03).doc



Environmental
Matrix.xls

B371 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

February 19, 2003

INTRODUCTION – David Ward, X5938 (212-2578)

D&D – Jim Floerke, X2850 (212-3292)

D&D WASTE – Randy Leitner, X3537 (212-2174)

CONSTRUCTION / MAINTENANCE – Dan Coyne, X2820 (212-6200)

PuSPS / BUILDING OPERATIONS – Kelly Trice, X6383, (212-5657)

AUTHORIZATION BASIS / BIO – Howard Giplin, X3701 (212-3603)

ENVIRONMENTAL & ACTION ITEMS – David Ward

OUTSTANDING ACTION ITEMS

None

D&D Summary (AAC/AAD)
Week Ending 02/14/03

D&D

Set 3 (1AD103BD00)

- 5 of 5 tanks removed. Glovebox removal in process. 2 of 3 removed.
- Electrical isolation and stripout is complete.

Set 4 (1AD104BD00)

- Mechanical stripout in process.
- Electrical isolation and stripout is complete.

Set 6 (1AQ31DR02B)

- Scanning of tanks in rooms is complete.
- Engineering and Planning activities in process.
 - Glovebox internal component removal in process (as available).
 - D&D package and Raschig Ring removal package for Room 3563 ready to work.
 - Permacon package ready to work. Material due end of February.
 - D&D package for Room 3553 at ISRC.
- Electrical isolation and stripout package in process.

Set 8 Tank Cerium Decon (1AD108DH00)

- Strip-out package pending, based on coupon results.
- Coupon removal activities on hold.

Set 9 (CSV)

- Entries for decon and pallet removal in repair bay complete.
- Package for relocation of BMS switch at final signatures.
- Initiated pallet removal through I/O 8.

Set 10 (Utility Scrubber) Dismantlement (1AD110BD00)

- Vault nearly empty. Scans to follow.
- Vault closure documentation in process.

Set 11 (Storage Vault) Dismantlement (1AD111BD00)

- Vault empty. Scans to begin 2/20/03.
- Vault closure documentation in process.

Set 12 Dismantlement (1AD112BD00)

- Dismantlement engineering/planning initiated.

Set 13 Dismantlement (1AD113BD00)

- Electrical isolation and stripout in process.
- Dismantlement planning and engineering activities in process.
 - Room 2307 D&D in process.
 - Room 2317 D&D in final signatures.

Set 14 Dismantlement (1AD114BD00)

- Electrical isolation is 100% complete.
- Mechanical isolation package is 80% complete.
- Equipment removal complete from Room 2339. Final encapsulation of contamination in process.
- GB 7, 9, 10, 12, and 13 - Removal is 100% complete.
- GB 8 - Next box to be worked.

Set 16 Dismantlement (1AD116BD00)

- Electrical isolation and stripout package in process.
- Mechanical isolation and stripout package at final signatures.

Set 56 Dismantlement (1AD456BD00)

- Mechanical stripout package is ready to work pending resource assignment.
- Electrical strip out is complete.

Set 58 Dismantlement (1AD458BD00)

- Electrical isolation and stripout complete.
- Mechanical isolation and stripout package ready to work pending resource assignment.
- GB 118/120 stripout package at P/E.

Tanks

- Set 12 - Raschig ring removal in process. (1AC112ET00)
 - Completed for Room 1105 (Tanks 131A, 229A, and 229B) and Room 1115 (Tanks 400A, 400B, 400C, 160A, and 160B).
 - Room 1117: Rings removal complete. Rings removed from Tanks 2A, 2B, 157A, and 157B. SCO surveys completed on Tanks T30, T31, T10, 238A/B, and 240A/B. All meet SCO.
 - Room 1127: Initiated ring removal in Tank 293B. Tank 293A complete.
- Set 10 - Ring Removal package ready to work. (1AC110ET00)
- Set 6 - Ring Removal for Room 3563 ready to work. (1AC106ET00)

Packages Ready to Work Pending Resources

- Set 6 Glovebox internal component stripout.
- Set 6 Mechanical stripout (3563).
- Set 6 Permacon install and door removal.
- Set 56 Mechanical stripout.
- Set 58 Mechanical stripout.
- Sludge Removal from tanks (B374).

D&D Waste**Repackage/disposition the remaining 3000 legacy drums**

- Starting inventory (May 3, 2002) = 3,163 (revised to include 220 in B374)
- February 17, 2003 inventory = 1,612

Drum Category**# 55 Gallon Drums**

No glovebox processing	322
Box & Go	128
Drum repack (e.g. c-cell)	269
Glovebox processing	52
Empty	150
Unknown - Standards (Waiting disposition)	50
Unknown - Disposition	8
New Generation/New empty	502
Building 371 Total	1,481
Building 374 Total	131
Grand Total	1,612

Net Drum Loss for Week	-26
------------------------	-----

Material Stewardship containers received to date	62
--	----

Room 3305 Repack/Size Reduction Tent Status

- Construction ~ 70% complete (last section of tent to arrive 2-19-03)
- Expect to complete construction and begin testing ventilation system next week

CONSTRUCTION / MAINTENANCE

Area AM Dismantlement [Rooms 4101, 4102, 4103 and 4104] (1AD1AMBX00)

- On hold due to west walls consuming all resources.

Upgrade Building Ventilation System

- Removal of in-line supplies filters suspended pending package change. Approximately 190 of 210 filters removed in attic.

B371/374 Demolition Contract

- Contract went out for bid January 27.

B371 Underslab Characterization

- Mapping out sampling points. Procuring equipment. Expect to begin February 20.

B371 West Wall Removal

- Removing drywall walls. Setting up for ceiling tile removal.
- Electrical 25% complete.

Set 56 Sludge Removal

- Building tank port covers.
- Fabricating crate adapter.
- Expect to start March 10.

Packages Ready to Work Pending Resources

- Set 21 Dismantlement (1AD421BD00)
- Set 57 Electrical Removal (1AD457BD00)
- B371 Asbestos Removal

PuSPS/BUILDING OPERATIONS

PuSPS

- Good cans in final review : 1393 increase of 32 cans from 2/11/03
- Data packages approved : 1306 increase of 13 cans from 2/11/03
- Feed cans remaining: 1263
- Pretreatment batches completed: 36
- Pursuing shipping 30 Pu/tantalum parts along with other classified material to Savannah River.

Building Operations

- 9975 containers packaged: 1245
- DT22s packed 192
- Composites size reduced: 82 of 133
- LL oxide cans generated: 253 of 1400 est.
- Remaining Cats and Dogs
 - Stand alone items: 21
 - Items in 55 gallon drums: 43
 - Items in 10 gallon drums: 69
 - Total Items 133

Basis for Interim Operations (BIO)

Week Ending 2-21-03

PuSPS

- USQ to approve increase in Pre-treatment throughput (**With RFFO for approval**)

Operations

- Streamline JCO to support open Hatch in Room 1214 to support CSV pallet Removal. (**Drafted – ready for submittal**)
- Streamline Page Change to Revise SR 4.7.2 for Interlock Testing (**Submitted to RFFO for review and approval**)

D&D Support

- JCO for transferring large/long items through airlocks (**On Hold**)
- Page Change to allow storage of drums and SWB's in B374 (**In draft**)

DBIO Development/Implementation.

- Resolving DOE Comments on the Document/TSR

Out-of-commission – USQDs for placing dismantlement sets out-of-commission:

Set	Date Completed	Date to DOE	Response Due	Response/ Approval
Pending				
12 Ph. 2				
17				
Complete				
16	1/13/03	1/13/03	1/20/03	2/5/03
57	1/27/03	1/27/03	2/3/03	2/5/03
6	12/17/02	12/19/02	12/27/02	1/13/03
58	8/9/02	8/16/02	8/23/02	9/12/02
25	9/9/02	9/10/02	9/17/02	9/20/02
21, Ph. II	7/2/02	7/3/02	7/10/02	7/26/02
3, 4, 5	6-4-02	6/10/02	6/17/02	6/14/02
Bldg. 374 Process Steam	5-16-02	5-20-02	5-27-02	5-23-02
24	9-27-01	10-1-01	10-8-01	10-1-01
7	10-24-01	10-30-01	11-6-01	11-6-01
14	11-13-01	11-28-01	12-5-01	12-05-01
13	12-13-01	12-18-01	12-25-01	1-30-02
21, Ph. I	12-11-01	1-15-02	1-22-02	1-29-02
12, Ph. 1	1-2-02	1-15-02	1-22-02	1-29-02
15	1-9-02	1-24-02	1-31-02	N/A
15 (USQD Rev 1)	2-19-02	2-26-02	3-05-02	3-19-02
AM, Ph. 1	2-27-02	3-11-20	3-18-02	3-18-02
Process Vent, Sets 12/13	3-13-02	4-11-02	5-02-02*	5-01-02
Caustic transfer line	4-01-02	4-15-02	4-30-02*	5-01-02
56	4-3-02	4-15-02	5-2-02	Revision requested
56 (USQD Rev 1)	5-7-02	5-9-02	5-16-02	5-15-02
PWTS	Cancelled			

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
1101	12	Vault Container Storage	371.1C	
1103	12	CWTS: GB 2402, 2403	371.3A	
1103	12	CWTS: Tanks 2401A/B/C/D, 2402A/B, and 2403	371.3A	
1103	12	Container Storage - Room	371.1A	
1105	12	CWTS: GB 401	371.3A	
1105	12	Tanks: Utility Scrubbers D131A/B		
1107	12	Tanks: D-44A-1, D-44A-2, D-44A-4, D-44A-5, D-44A-6, D-44B-1, D-44B-2, D-44B-4, D-44B-5, D-44B-6	MRT	
1109	12	Tanks: D-43A-1, D-43A-2, D-43A-3, D-43A-4, D-43A-5, D-43B-1, D-43B-2, D-43B-3, D-43B-4, D-43B-5	MRT	
1111	12	Container Storage - Room	90.14	Not currently in Permit - to be closed
1113	12	Master process control and alarm panel	N/A	
1115	12	CWTS: GB 18, 23, 2404	371.3A	
1115	12	Container Storage - Room	90.19	Not currently in Permit - to be closed
1115	12	Tanks: D-160A/B/D-400A/B/D, D-179	MRT	Raschig Rings removed from tank 400C
1115	12	Pumps P-140, P-141A, P-141B	IE: 0013	
1117	12	Tanks D-2A/B, D-157A/B, D-238A/B, D240A/B, D170, D171	MRT	
1117	12	Wash Liquid Pump 31-17, P-182	IE: 0008	
1117	12	HAS Waste Pump 34-04, P4B, Tank D4B from E9, T10 to 2, D811	IE: 0009	
1117	12	HAS Waste Pump 34-04, P3A, Tank D3A, from E1, E80 to D811	IE: 0010	
1117	12	HAS Waste Pump 34-04, P3B, Tank D3B, from E1, E80 to D811	IE: 0011	
1117	12	HAS Waste Pump 34-04, P4A, Tank D4A, from E9-E10 to D2, D811	IE: 0012	
1117	12	Pumps P-181 and P-182	IE: 0014	
1125	12	Pumps P-5A/B, P-6A/B, P-7A/B, P-15A/B, P-27A/B, P-107A/B, JP-108A/B	IE: 0015	
1127	12	Tanks: D-293A/B	MRT	Need to remove RRs and evaluate for Idle Equipment

**ENVIRONMENTAL STATUS
REGULATED ITEMS**

Location	SET AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
2307	13	Pumps P-21A, P-914	IE: 0117	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13	Tank D-292A/B	MRT	Evaluate for Idle Equipment
2317	13	Tank D933		
2317	13	Pumps P-85A/B/C; P-27A, B, C	IE: 0119	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13	Tanks D922A/B	None	Evaluating for Idle Equipment and inspection frequency.
2317	13	Tanks D67, D277A/B, D912, D914, D916, D922 A/B		
2325	14	Container Storage - Room	371.1A	
2325	14	GB 7 & 9	53	Old cementation process - RCRA unit. GB 7 and GB 9 has been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
2325	14	Mixed Residue Piping in room 2325	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
2223	15	Tanks D934A/B	MRT	Tanks were removed and closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
2223	15	Mixed Residue Piping in room 2223	MRT	
3511	16	Container Storage - Room	90.71	
3521	16	Tank D-70	IE: 0055	Tank not listed in Table 3, DOP Set Descriptions
3523	16	Tanks T-23A/B/C/D	IE: 0104	
16	16	Tanks: T-11 A/B/C/D, T-12 A/B/C/D, T13 A/B/C/D		Evaluating for Idle Equipment and inspection frequency.
3801	18	Tanks: D816, D817, D818, D819, D820, D821, D822, D823, D826A/B	374.3	Tank D816 has been declared RCRA Stable and transferred to D&D. Approved for quarterly inspections
3805	18	Tanks: D942	374.3	
2804	19	Tanks: D801A/B/C, D802A/B/C, D804A/B/C/D, D811 A/B, D824A/B, D843, D852, D875, D847, D851	374.3	Tank D843 has been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	21	Tank: D826C	374.3	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3809	21	Tanks: D883A/B	374.3	Tanks D883A/B have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment"
3810	21	Tank: D878	374.3	D878 has been declared RCRA stable and transferred to D&D. Approved for quarterly inspections.
4802	21	Spray Dryer Baghouse FL803	374.3	FL803 has been declared RCRA stable and transferred to D&D. Approved for quarterly inspections
4812	21	Spray Chamber W803	374.3	W803 has been declared RCRA stable and transferred to D&D. Approved for quarterly inspections
3408	24	GB Storage - GB's 72B/C	371.1B	GB's 72B and 72C have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment"
3408	24	Mixed Residue Tank - Ancillary Equipment only	MRT	
3412	25	Container Storage - racks only	371.1A	RCRA Stable 9/25/02
3412	25	GB Storage - GB's 47, 48A/B/C, 50A/B, 51A/B/C/E	371.1B	RCRA Stable 9/25/02; GB 48 A,B&C have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment" 11/11/02.
3801	56	Tanks: D806, D807A/B, D808, D812, D813, D814, D815, Polishing Filter FL831	374.3	Tanks D806, D807A/B, D808, D813, D814, and D815, have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	56	GB Storage - GB's 107 and 113	374.3	
3810	57	Tank: D827	374.3	Tanks D827 has been declared RCRA Stable and transferred to D&D. Approved for quarterly inspections
4814	57	Tanks: D830, D832, D834, D876, D879	374.3	Tanks D832, D834, and D876 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
Outside	57	T802, T803, T804, T805	374.3	Tanks T802, T803, T804, and T805 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4805	58	Tanks: D825A/B, D848	374.3	Tanks: 825A/B, D848 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4807	58	Tanks: D844A/B	374.3	Tanks: D844A/B have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3803/4805	58	Sludge Dryer W801, dry Sludge Hopper: H3, FL802A/B, H3, CV813A/B	374.3	Sludge Dryer, Hopper, FL802A/B, H3, CV813A/B have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3301	AJ	Container Storage - Room	371.1A	RCRA Stable 6/20/02

189

ENVIRONMENTAL STATUS

REGULATED ITEMS

Location	SET AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3315	AJ	GB Storage - GB#32	371.1B	
4101	AM	Tanks: D2860, D206, D208 , D211, D212, D213, D214, D216, D217, D251, D841 , D837A/B, D838A/B, D849A/B, D839A/B, D840A/B, D850 (Bolded tanks remain)		Tanks D211, D212, D214, D216, D217, D838B, D839A/B, D840A/B, and D850 have all been removed (11/25/03). Tanks D206, D213, D251, D838A, D837A/B, D849A/B and D2860 have all been removed (1/20/03).
4103	AM	Tanks: D200, D241, D242, D243		Tanks D200, D241, D242, and D243 have all been removed (1/17/03).
4103	AM	Electric Motor/Pump		Evaluating for Idle Equipment and inspection frequency.
4104	AM	Tank D250	IE: 371-01	Contains approximately 200 gallons of HNO ₃ 7.5 N + 1% H ₂ SO ₄ . Greater than 2% of volume; remaining liquid is RCRA waste.
4104	AM	Tank D254A	IE: 371-02	Contents neutralized and drained
4104	AM	Tank D205	IE: 371-03	Contents neutralized and drained

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3517	3	Tanks: D132A/B/C	MRT	Raschig Rings removed from Tanks D132A/B/C. No visible sludge or rings remaining. Tank D132C was removed on 1/16/03 and dispositioned as non-hazardous waste. Tank D132A was removed on 1/16/03 and dispositioned as non-hazardous waste. Tank D132B was removed on 1/20/03 and dispositioned as non-hazardous waste. Tank 64 was removed on 1/14/03; Tank 65 was removed on 1/13/03 (both were idle equipment)
3517	3	Tanks: D64, D65		
3517	3	Nitric Acid Recirc pump 31-11, P28A	IE: 0049	
3517	3	Nitric Acid Recirc pump 31-11, P28B	IE: 0050	
3517	3	Nitric Acid Recirc pump 31-11, P29A	IE: 0051	
3517	3	Nitric Acid Recirc pump 31-11, P29B	IE: 0052	
3517	3	Nitric Acid pump 31-15, P63	IE: 0054	
3517	3	Pumps P-28A/B, P-29A/B	IE: 0107	
3517	3	Pumps P-33A/B, P-34A/B	IE: 0109	
3571	4	Tanks: D133, D150, D151, D152A/B	MRT	Raschig Rings removed from Tanks D152A and D152B. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3571	4	Ancillary Equipment: Evaporator-reboiler E-55, Evaporator Bottoms Cooler E-56, Condenser E-57, and Nitric Acid Feed Heat Exchanger E-62	MRT	
3571	4	Evaporator Bottoms Pump 31-18 P49A	IE: 0079	
3571	4	Evaporator Bottoms Pump 31-18 P49B	IE: 0080	
3571	4	Pumps 33 A/B, 34A/B	IE: 0109	
3573	5	Tanks: D134A/B/C, D135A/B, D289A/B, D289C	MRT	Tanks 289A,B,C, 134A,B,C and 135A, B has been removed. Room is empty of tanks
3543	6	Container Storage - Room	90.4	
3545	6	Spent Resin transfer Pump 31-11, P-18	IE: 0067	
3549	6	Tanks: T6A/B/C/D, T-7A/B/C/D, T-9A/B, D-68A/B, D-173A/B,	MRT	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3553	6	Tanks: T-4A/B/C, T-5A/B/C, T-28A/B/C, D-66A/B, D-72A/B,	MRT	
3553	6	Evaporator 31-14, P60A, P-66B	IE: 0068	
3553	6	Evaporator Pump 31-14, P-60B P-66B	IE: 0069	
3559	6	Tanks: D-50A/B, D-51A/B, D-55A/B, D59, D-69A/B/C	MRT	
3559	6	Additives Measuring Tank 31-11, D-63A	IE: 0072	
3559	6	Additives measuring Tank 31-11, D63B	IE: 0073	
3563	6	Tanks: D-49A/B/C/D, D-52A/B	MRT	
3563	6	Additives Measuring Tank 31-11, D-57A	IE: 0075	
3563	6	Additives measuring Tank 31-11, D57B	IE: 0076	
3563	6	Additives measuring Tank 31-11, D57C	IE: 0077	
3563	6	Additives measuring Tank 31-11, D57D	IE: 0078	
3567A	6	Container Storage - Room	90.8	
3303	7	Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7	Container Storage - Room	371.1A	The container storage refers to 3 crated gloveboxes only. All 3 gloveboxes have been uncrated, characterized, and wrapped for storage. They are temporarily stored in room 3408 until a size reduction/decontamination tent is constructed. The gloveboxes will either be further decontaminated to meet SCO or the lead will be removed for disposal.
3305	7	Pumps: P171, P172, P173, P174, P175, P176, P177, P178, P179, P180	IE: 0122	All pumps have been removed and wasted as RCRA non-hazardous.
3305	7	Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7	Mixed Residue Piping in room 3305	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
3305	7	Container Storage - Glovebox 37C	90.104	GB37C has been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3315	7	Container Storage - Room	371.1A	
1208	9	Vault Container Storage	371.1C	RCRA Stable 7/9/02