



Department of Energy

ROCKY FLATS FIELD OFFICE  
P O BOX 928  
GOLDEN COLORADO 80402-0928

Set #38

JUN 07 2000

00-DOE-02515

Mr Steve Gunderson  
Rocky Flats Cleanup Agreement Project Coordinator  
Colorado Department of Public Health and Environment  
4300 Cherry Creek Drive South  
Denver, CO 80246-1530

Reference Letter, Legare to Gunderson and Rehder, 00-DOE-01216, dtd 1/18/00, subject Rocky Flats Cleanup Agreement Milestone List

Dear Mr Gunderson

A number of discussions have been held recently between Colorado Department of Public Health and Environment (CDPHE) and Department of Energy (DOE) staff members regarding the Fiscal Year 2000 Rocky Flats Cleanup Agreement (RFCA) Milestone "Complete 18 Decontamination and Decommissioning (D&D) worksets between October 1, 1999, and September 30, 2000" (Reference 1) The purpose of this letter is to document an agreement reached with Mr. Chris Gilbreath and request your formal support regarding the effect of this agreement on the D&D workset RFCA Milestone The agreement reached is that Building 771 Set 38 can be divided into four D&D sets since it is very large and can logically be divided into four sets Field Modification Number 1 to the Building 771/774 Decommissioning Operations Plan (DOP) is enclosed describing this change

Per the DOP for Building 771/774 Closure Project, the project has been divided into 82 sets Currently Set 38, Room 182, is described in the DOP as one individual set This set includes 21 contaminated and uncontaminated gloveboxes and an overhead conveyor system Given the size and complexity of this large set, the Rocky Flats Environmental Technology Site (Site) is proposing to divide this set into four individual sets - Set 38A, 38B, 38C and 38D


The following is a status of Fiscal Year (FY) 2000 D&D work completed in Building 771/774 and Building 776/777 through April 30, 2000 Building 771/774 plans to complete 10 to 14 Sets in this FY, to date seven Sets (25, 35, 39, 41, 42, 46 and 50) have been completed Building 771/774 plans to work Sets 7, 12, 27, 38A, 38B, 38C and 38D Building 776/777 plans to complete three to nine Sets in this FY, to date two Sets (17 and 62) have been completed Building 776/777 currently plans to work Sets 7, 26, 38, 42, 43, 47 and 49

With the CDPHE agreement to separate Building 771 Set 38 into four individual Sets, the DOE believes that completion of the RFCA FY 2000 milestone of 18 D&D Sets by September 30, 2000, may be achievable We will continue to keep you apprised of the status of D&D Set activities

If you have any questions regarding this activity, please call me at 303-966-5918

Sincerely,

Joseph A Legare  
Assistant Manager  
for Environment and Infrastructure



Enclosure

1/6

B771-A-000112

Mr Steve Gunderson  
00-DOE-02515

2

JUN 07 2000

cc w/Enclosure  
P Golan, OOM, RFFO  
H Dalton, AMFD, RFFO  
M McCormick, FCG, RFFO  
R DiSalvo, OCC, RFFO  
J Springer, FCG, RFFO  
K Trice, K-H  
R Leitner, K-H  
D Kruchek, CDPHE  
T Rehder, EPA  
Administrative Record

May 9, 2000

FIELD MODIFICATION NO 1 – Building 771/774 Closure Project Decommissioning Operations Plan, Revision 0, December 7, 1998

This Field Modification to the Building 771/774 Decommissioning Operations Plan (DOP) is being transmitted to document the understanding that was reached between DOE/RFFO and CDPHE regarding the division of Set 38 into four discrete sets - 38A, 38B, 38C, and 38D. Set 38 was divided into four individual sets due to its large size.

The following is the revised Set Number and Set Description to Appendix 9, Set Description, End points and Hazards Matrix. The Major Endpoints, Additional Characterization Needed, Unique Hazard Analysis, Hazard Control and Waste Stream data provided for Set 38 applies to 38A, 38B, 38C, and 38D.

Set Number	Set Description
38A	This set includes parts of Room 182 - Gloveboxes 202, 203, 204, 229 and overhead chain conveyor
38B	This set includes parts of Room 182 - Gloveboxes 201, 205, 206, 207, 208, 209, 223, 224, 225, & 227
38C	This set includes parts of Room 182 - Gloveboxes 213, 214, 215 & 228
38D	This set includes parts of Room 182 - Gloveboxes 221, 241 & 242



## Department of Energy

ROCKY FLATS FIELD OFFICE  
P O BOX 928  
GOLDEN, COLORADO 80402-0928

00-DOE-02515

JUN 07 2000

Mr Tim Rehder, Rocky Flats Program Manager  
U S Environmental Protection Agency, Region VIII  
999 18<sup>th</sup> Street, Suite 500  
Denver, CO 80202-2466

Reference Letter, Legare to Gunderson and Rehder, 00-DOE-01216, dtd 1/18/00, subject Rocky Flats Cleanup Agreement Milestone List

Dear Mr Rehder

A number of discussions have been held recently between Colorado Department of Public Health and Environment (CDPHE) and Department of Energy (DOE) staff members regarding the Fiscal Year 2000 Rocky Flats Cleanup Agreement (RFCA) Milestone "Complete 18 Decontamination and Decommissioning (D&D) worksets between October 1, 1999, and September 30, 2000" (Reference 1) The purpose of this letter is to document an agreement reached with Mr Chris Gilbreath and request your formal support regarding the effect of this agreement on the D&D workset RFCA Milestone The agreement reached is that Building 771 Set 38 can be divided into four D&D sets since it is very large and can logically be divided into four sets Field Modification Number 1 to the Building 771/774 Decommissioning Operations Plan (DOP) is enclosed describing this change

Per the DOP for Building 771/774 Closure Project, the project has been divided into 82 sets Currently Set 38, Room 182, is described in the DOP as one individual set This set includes 21 contaminated and uncontaminated gloveboxes and an overhead conveyor system. Given the size and complexity of this large set, the Rocky Flats Environmental Technology Site (Site) is proposing to divide this set into four individual sets - Set 38A, 38B, 38C and 38D

The following is a status of Fiscal Year (FY) 2000 D&D work completed in Building 771/774 and Building 776/777 through April 30, 2000 Building 771/774 plans to complete 10 to 14 Sets in this FY, to date seven Sets (25, 35, 39, 41, 42, 46 and 50) have been completed. Building 771/774 plans to work Sets 7, 12, 27, 38A, 38B, 38C and 38D Building 776/777 plans to complete three to nine Sets in this FY, to date two Sets (17 and 62) have been completed Building 776/777 currently plans to work Sets 7, 26, 38, 42, 43, 47 and 49

With the CDPHE agreement to separate Building 771 Set 38 into four individual Sets, the DOE believes that completion of the RFCA FY 2000 milestone of 18 D&D Sets by September 30, 2000, may be achievable We will continue to keep you apprised of the status of D&D Set activities

If you have any questions regarding this activity, please call me at 303-966-5918

Sincerely,

Joseph A Legare  
Assistant Manager  
for Environment and Infrastructure

Enclosure

Mr Tim Rehder  
00-DOE-02515

2

JUN 07 2003

cc w/Enclosure  
P Golan, OOM, RFFO  
H Dalton, AMFD, RFFO  
M McCormick, FCG, RFFO  
R DiSalvo, OCC, RFFO  
J Springer, FCG, RFFO  
K Trice, K-H  
R Leitner, K-H  
D Kruchek, CDPHE  
S Gunderson, CDPHE  
Administrative Record

May 9, 2000

FIELD MODIFICATION NO 1 – Building 771/774 Closure Project Decommissioning Operations Plan,  
Revision 0, December 7, 1998

This Field Modification to the Building 771/774 Decommissioning Operations Plan (DOP) is being transmitted to document the understanding that was reached between DOE/RFFO and CDPHE regarding the division of Set 38 into four discrete sets - 38A, 38B, 38C, and 38D. Set 38 was divided into four individual sets due to its large size.

The following is the revised Set Number and Set Description to Appendix 9, Set Description, End points and Hazards Matrix. The Major Endpoints, Additional Characterization Needed, Unique Hazard Analysis, Hazard Control and Waste Stream data provided for Set 38 applies to 38A, 38B, 38C, and 38D.

Set Number	Set Description
38A	This set includes parts of Room 182 - Gloveboxes 202, 203, 204, 229 and overhead chain conveyor
38B	This set includes parts of Room 182 - Gloveboxes 201, 205, 206, 207, 208, 209, 223, 224, 225, & 227
38C	This set includes parts of Room 182 - Gloveboxes 213, 214, 215 & 228
38D	This set includes parts of Room 182 - Gloveboxes 221, 241 & 242