

CORRES. CONTROL
INCOMING LTR NO.

00852 RRF 94

States Government

030794-2

Department of Energy

Rocky Flats Office

DUE DATE = 3-14-94
DATE RECD = 4-7-94

Memorandum

MAR 7 11 55 AM '94

ACTION *Stiger*
DIST. *jm*

MAR 03 1994



5229
MY FAX



ER:PS:02378

000022485

Inclusion of Building 788 Actions Within the OU-4 ADS

H. P. Mann, General Manager
EG&G Rocky Flats, Inc.

On December 2, 1993, DOE directed EG&G to revise solar ponds work packages and develop new work packages to support the removal of Building 788 by September 30, 1994. Since the OU-4 Dispute Resolution schedule would not support the removal of the building by this accelerated date, DOE recognized that the building removal would have to be extracted from the OU-4 Closure process. It was also recognized then that this approach was partially dependent upon regulatory support, which seemed likely at the time. The anticipated support has since evaporated, and, given the alternatives, DOE has elected to redirect EG&G to include the Building 788 removal actions within the OU-4 Closure process. The requirement that Building 788 removal occur prior to September 30, 1994 is additionally rescinded.

As part of this direction, the following actions should be undertaken:

- 1) Take immediate action to include Building 788 removal in the OU-4 Decision Document. Identify impacts on any OU-4 regulatory milestones.
- 2) Incorporate Building 788 scope into ADS 1258. This will require a Baseline Change Proposal removing scope and budget from ADS 1032 and adding it to ADS 1258. The OU-4 WBS will need to be modified to ensure that all of the scope for the Building 788 action should be segregated within one or more independent work packages. This segregation will allow costs to be properly allocated between Building 788 and other solar pond work. The Building 788 work package(s) will be managed separately at the RFO level.
- 3) There will be some redefinition required of the Building 788 removal project based on this direction. While areas of redundancies should be examined, every effort should be made to incorporate the work that has been accomplished to date under the Building 788 removal work packages. In particular, the approach to closing RCRA Unit 21 and Unit 48 needs to be presented and the precedence that this closure may have on other RFP RCRA closures needs to be considered. Revised technical scope, cost, and schedules are required based on the incorporation this activity on the combined scope of the OU-4/Building 788 effort.

BERMAN, H.B.	
CARNIVAL, G.J.	
COPP, B.D.	
CORDOVA, B.C.	
DAVIS, J.G.	
FERRERA, D.W.	
FRANZ, W.A.	
HANNI, B.J.	
HEALY, T.J.	
HEDAH, T.G.	X
HILBIG, J.B.	
HUTCHINS, N.M.	
KELL, R.E.	
KIRBY, W.A.	
KUESTER, A.W.	
MAHAFFEY, J.W.	
MANN, H.P.	X
MARX, G.E.	
MCKENNA, F.G.	X
MORGAN, R.V.	
PIZZUTO, V.M.	
POTTER, G.L.	
SANDLIN, N.B.	
SATTERWHITE, D.G.	
SCHUBERT, A.L.	
SETLOCK, G.H.	
STIGER, S.G.	X
SULLIVAN, M.T.	
SWANSON, E.R.	
WILKINSON, R.B.	X
WILSON, J.M.	X

Stewart DX

Keith SX

CORRES CONTROL
ADMN RECORD
PATS/T130G

Reviewed for Addressee
Corres. Control RFP

3-7-94
DATE BY *Keith*

Ref Ltr. #

DOE ORDER # *5400.1*

ADMIN RECORD

Hollawell

112

H. P. Mann
ER:PS:02378

2

- 4) Describe the organizational structure that you intend to use to support this effort.

Within one week from receipt of this memorandum please provide a briefing to RFO which describes the approach to furnish the information requested above. Particular emphasis should be given to the Building 788 Baseline (scope, cost, schedule), the organization, and the interaction between the Building 788 and other OU-4 activities. Questions on this topic should be directed to Vern Witherill of my staff.



Mark N. Silverman
Manager

cc:

D. Brockman, AMESH, RFO
J. Hartman, AMSS, RFO
M. Karol, AMPME, RFO
D. Lindsay, OCC, RFO
D. Ruscitto, AMOW, RFO