



INTEROFFICE CORRESPONDENCE

DATE: September 6, 1994

TO: G. I. Greene, Procurement, Bldg. 080, X8786

FROM: R. T. Ogg, Solar Pond Projects, Bldg. 080, X8608 *R.T. Ogg*

SUBJECT: MODIFICATIONS TO SUBCONTRACT 343780GG3 FOR ENGINEERING-SCIENCE, INC. IN SUPPORT OF OPERABLE UNIT 4 PHASE II RFI/RI PROGRAM - RTO-060-94

DOE Order: 4700.1

Action: Modification of Subcontract

In accordance with EG&G Rocky Flats, Inc. "Environmental Restoration 2000" initiative (ER 2000), the Solar Pond Projects (SPP) is restructuring the Interagency Agreement (IAG) requirements for Operable Unit 4 (OU 4) to reflect a streamlined remediation strategy. Consequently, this initiative requires that the OU 4 Phase II IAG process be modified. In general, this modification will create new logic structuring with respect to IAG activities, including the Phase II RFI/RI program. Therefore, the subcontract with Engineering-Science, Inc. (ES) (Subcontract #343780GG3) for the OU 4 Phase II RCRA (Resource Conservation and Recovery Act) Facility Investigation/Remedial Investigation (RFI/RI) program will require a modification to reflect the EG&G ER 2000 initiative. The following is a summary of the Statement of Work (SOW) and/or ES proposal tasks which shall be modified or deleted.

- SOW Task: 4.2.1.2.2
Delete: Field Implementation Plan
- SOW Task: 4.2.1.2.6
Delete: Health and Safety Plan
- SOW Task: 4.2.1.3
Delete: Data Base Management
- SOW Task: 4.2.1.3
Delete: Data Evaluation/Report Preparation
- SOW Task: 4.2.1.2.5
Modify: Field Quality Assurance/Quality Control
This task shall extend through the end of April 1995. All hours subsequent to April 1995 shall be deleted to zero.
- SOW Task: 4.2.1.2
Delete: Core Logging
- SOW Task: 4.2.1.3
Delete: Baseline Risk Assessment

DOCUMENT CLASSIFICATION
REVIEW WAIVER PER
CLASSIFICATION OFFICE

ADMIN RECORD

1/2

- SOW Task: 4.2.1.2
Modify: Site Management
This task shall extend through March 1995. All hours subsequent to March 1995 shall be deleted to zero.
- SOW Task: Not specified; refer to ES proposal
Modify: Direct Project Support
This task shall extend through May 1995. All hours subsequent to May 1995 shall be deleted to zero.
- SOW Task: 4.2.1.1
Modify: OU 4 Phase II RFI/RI Work Plan preparation
This task shall require ES to revise the final work plan based on regulatory agency comments. Therefore, one additional iteration of the work plan shall be required.

Attached is a revised Statement of Work reflecting the referenced modifications and an independent cost estimate for the added scope of work. If you have any questions or concerns regarding this subcontract modification, please contact me at your convenience.

pjm

cc:

S. M. Paris

K. L. Ruger

(ERM Records (2)

File