

93 RF 4372

EG&G ROCKY FLATS

EG&G ROCKY FLATS INC.
ROCKY FLATS PLANT P O BOX 464 GOLDEN COLORADO 80402-0464 (303) 966-7000

April 7 1993

93 RF 4372

DIST		
BENEDETTI RL		
BENJAMIN A		
BERMAN HS		
BRANCH DB		
CARNIVAL GJ		
DAVIS JG		
FARRERA DV		
HANNI BJ		
HARMAN LK		
HEALY TJ		
HEDAHL T		
HILBIG JG		
IDEKER FH		
KIRBY WA		
KJESTER AW		
LEE EM		
MANN HP	✓	
MARX GE		
MCDONALD MM		
McKENNA FG		
MONTROSE JK		
MORGAN RV		
POTTER GL		
PIZZUTO VM		
RILEY JH		
SANDLIN NB		
SHEPHER RJ		
STEWART DL		
SULLIVAN MT		
SWANSON B		
WILKINSON RB	✓	
WILLIAMS S (ORC)		
WILSON JM		
ZAN J O		
Busby, W	X	
Lake, D.	X	
Himmelse, A	✓	
Dille, E.	✓	
Fuller, P		
Taylor, K	X X	
CORRES CONTROL TRAFFIC		

R J Schassburger
Acting Director
Environmental Restoration Division
DOE, RFO

Attn S Grace

CURRENT IMPACTS ON OPERABLE UNIT (OU) 2 SCHEDULE WSB-228 93

Recent negotiations with the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH) (the Agencies) for OU 1 have impacted the proposed schedule for OU 2. While these schedule increases are difficult to quantify they are significant enough to be of concern. In particular the determination of how Contaminants of Concern (COCs) will be calculated for OU 1 is impacting the determination of COCs for OU 2.

Preliminary groundwater COCs had been determined for organics and presented to the Agencies. Work was progressing towards determining metals and radionuclide COCs. The OU 1 negotiations made it necessary to recalculate how these would be determined and will result in a delay in producing the groundwater COCs of up to four weeks. This delay may also impact the Human Health Risk Assessment (HHRA) and the Ecological Evaluation. However these delays have yet to be determined.

Additional problems with OU 2 include a major delay in receiving comments on the Exposure Scenario Technical Memorandum (TM) (TM 6) and the Modeling TM (TM 7). Comments for both TMs were due back on February 12. TM 7 comments were received on March 25 1993 and TM 6 comments were received April 1 1993. The delay in receiving comments has caused a delay in addressing the comments. The delay has impacted work on the Exposure Scenario which also impacts work for the HHRA. Work proceeded for the modeling part of the HHRA at the risk of needing to redo certain parts due to comments. These comments are currently being analyzed for impact on the program.

CLASSIFICATION

UCNI		
UNCLASSIFIED	X	X
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER SIGNATURE

DOCUMENT CLASSIFICATION

REVIEW WAIVER PER

CLASSIFICATION OFFICE

IN REPLY TO RFP CC NO

N/A

ACTION ITEM STATUS

OPEN CLOSED

PARTIAL

LTR APPROVALS

WSB = *WDB*

ORIG & TYPIST INITIALS

ALP dgl

R-46489 (Rev 9/92)

ADMIN RECORD

A-OU01-000498

U WU

REVIEWED FOR CLASSIFICATION/UCNI
BY <u>G. T Ostdiek</u> <i>Δ 93</i>
DATE <u>4-12-93</u>

R J Schassburger
April 7 1993
93 RF 4372
Page 2

While these delays are difficult to quantify they will impact the schedule for the Draft Phase II Resource Conservation and Recovery Act (RCRA) facility investigation/remedial investigation (RFI/RI) Report which was scheduled to be delivered to the Agencies on December 16 1993 The Department of Energy (DOE) will be informed as additional information on the schedule impacts becomes available Please contact A L Primrose at extension 8618 if you would like additional information



W S Busby
Acting Director
ERM/Remediation Project Management
EG&G Rocky Flats Inc

ALP:dqi

Orig and 1 cc R J Schassburger