CORRES CONTROL
OUTGOING LTR NO

1- 1-2779

-DIST RENIAMIN A BERMAN, H.S BANCH DE ARNIVAL GJ OP , RD DAVIS J G RRERA DW ANNI B.J ARMAN, L. H HEALY TJ ILBIG. J.G. DEKER E.H FRSH JM KIRBY, WA KUESTER A.W. FT. EM MANN HP MARX GE ACCONALD, M M ACK NNA G 4CNTPO JORGAN RV OTTER GL ZZUTO V M ANDLIN, N.B TWART DI ULLIVAN M WANSON VILKINSON A.B ILSON J. M. ANE JO Rec

RM Track &

NCLASS FIED | CNFID NTIAL |

J'HORIZED CLASSIFIER
SIGNATURE
CUMENT CLASSIFICATIO
VIEW WAIVER PER
SASETICATION OFFICE

Y REPLY TO REP CC NO

ION ITEM STATUS

J CPE IJ CLOSED

J ARTAL

PROVALS

1.5-7

G TYPIS INITIALS

AD J ART

LEGEG ROCKY FLATS

EG&G ROCKY FLATS INC ROCKY FLATS PLANT PO BOX 464 GOLDEN COLORADO 80402-0464 (303) 966 7000

March 8 1993



Attn S R Grace

CROSSWALK BETWEEN OU 2 ALLUVIAL WORK PLAN ACTIVITIES AND ACTUAL FIELD ACTIVITIES PERFORMED MBA 021 93

The following Work Plan crosswalk for Operable Unit (OU) 2 is a result of the February 8 1993 meeting held with the management of the Department of Energy/Rocky Flats Office (DOE/RFO) EG&G Rocky Flats Inc (EG&G) the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH) regarding the Phase III RCRA Facilities Investigation/Remedial Investigation (RFI/RI) Report for OU 1 Due to site inaccessibility geologic conditions encountered while drilling and decisions made in the field the actual work performed during the Phase II Alluvial field program for OU 2 deviated from the work outlined in the approved Work Plan

Attachment 1 summarizes the work planned versus the actual work performed. This summary of the OU 2 field work is presented in the same quantitative manner that the OU 1 Work Plan deviations were presented by EPA and CDH to DOE/RFO and EG&G on February 8 1993. Rationale for the deviations is provided in Attachment 2.

EG&G recommends scheduling a meeting with the regulatory agencies to discuss the crosswalk deviations and the rationale for those deviations. Any areas of concern that EPA and CDH have that cannot be resolved with existing field data might be addressed during the Bedrock field program the Feasibility Study (FS) or a Phase III RFI/RI

If you have any concerns regarding this matter please contact A L. Primrose of my staff at extension 8618

M B Arndt

Director

Remediation Project Management

EAD dmf

Ong and 1 cc R J Schassburger

Attachments As Stated (2)

ADMIN RECORD

REVIEWED FOR CLASSIFICATION/UCNI

By Bea Dural Unu

Solve 93

A-01101-000618