

000006208

EG&G ROCKY FLATS

EG&G ROCKY FLATS INC
ROCKY FLATS PLANT P O BOX 464 GOLDEN COLORADO 80402 0464 (303) 966 7000

02 RF 10836

September 18 1992

92 RF 10836

DIS	
MIN A	
NHS	
NCH DE	
RNIVA GJ	
OPP RD	
DIS JG	
RR RA DW	
OODWN P	
H NNI B	
RMAN LK	
W A Y TJ	
W IC G	
W KER FH	
KIRBY WA	
KU STER AW	
KRIFG D	
EM	X
MAI STIC JR	
ARY G	
M DONALD MM	
MORGAN RV	
PO R CL	
PIZZUTO VM	
S NDLIN NB	
W B D	
SULLIVAN MT	
SWANSON ER	
ATMAN KC	
WIBE JC	
WILKINSON RB	
WILSON JM	
NE O	

Terry A Vaeth
Manager
DOE, RFO

Attn S R Grace

RECOMMENDED REVISION TO INTERAGENCY AGREEMENT (IAG) MILESTONE SCHEDULE FOR OPERABLE UNIT NO 1 (OU 1) EML 0616 92

This letter recommends a revised schedule for completion of the Operable Unit No 1 (OU 1) 881 Hillside Interagency milestones through the corrective action decision/record of decision (CAD/ROD) Attached is a table identifying both the IAG milestone (from Table 6 in the IAG) as well as our recommended revised milestones Also included is a Gantt type chart illustrating the schedule extension impact This revision is necessary to accommodate the workload cascade impact of the 90 day draft RFI/RI report schedule extension and attendant review and revision cycles

If you have any questions regarding this letter please contact D M Smith of the Remediation Programs Division at extension 8636

M. B. Lee
E M Lee Associate General Manager
Environmental Restoration Management

DMS dmf

Orig and 1 cc T A Vaeth

Attachments
As Stated

c
R Lockhart DOE RFO

neddy, CE
 nson, FA X
 nston, IDIA
 Smith DMX
 Anderson GMX
 Busby WSX
 Admin Rec X
 W M Truck X
 CORR S CON RO

CLASSIFICATION	
UN	
UNCLASSIFIED	
CONTINENTAL	
SECRET	

AUTHORIZED CLASSIFIER
SIGNATURE
Not applicable
per classification
on office
exemption

INFORMATIONAL

INFORMATION STATUS
 ON [] OFF []
 PARTIAL []
 APPROVALS
 WSB WSZ
 OPIC & TYPIS INITIALS
 DMS/dmf

ADMIN RECORD

REVIEWED FOR CLASSIFICATION/UCNI
 BY G T Ostdiek 619
 DATE 8 18 92

A-7001-001001

10f1

OU1 881 Hillside

Proposed Revised Schedule for IAG

RFI/RI, CMS/FS, PP, and CAD/ROD

Milestones

Milestone Document	IAG Milestone Date (Table 6)	Proposed Revised Date
Final RFI/RI	1/4/92	4/4/93
Draft CMS/FS	3/31/93	6/29/93
Final CMS/FS	9/27/93	12/23/93*
Draft Proposed Plan (PP)	9/27/93	12/23/93*
Final Proposed Plan (PP)	1/4/94	4/4/94
Responsiveness Summary	5/6/94	8/4/94
Final Responsiveness Summary	8/3/94	11/1/94
Draft CAD/ROD	8/3/94	11/1/94
Final CAD/ROD	11/1/94	1/30/95

* Date reflects an actual 87 day (versus 90) revision owing to the holiday season

2013

