

CORRESPONDENCE CONTROL
INCOMING LTR NO

04039 RF 94

DUE
DATE

ACTION

DIST	TR	MC
BURLINGAME, A H		
BUSBY, W S		
CARNIVAL, G J		
CORDOVA, R C		
DAVIS, J G		
FERRERA, D W		
FRAY, R E		
GEIS, J A		
GLOVER, W S		
GOLAN, P M		
HANNI, B J		
HEALY, T J		
HEDAHL, T G		
HILBIG, J G		
HUTCHINS, N M		
JACKSON, D T		
KELL, R E		
KUESTER, A W		
MARX, G E		
MCDONALD, M M		
McKENNA, F G		
MORGAN, R V		
PIZZUTO, V M		
POTTER, G L		
SANDLIN, N.B.		
SATTERWHITE, D.G		
SCHUBERT, A.L		
SCHWARTZ, J.K		
SETLOCK, G.H.		
STIGER, S.G.	X	
TOBIN, P.M		
VOORHEIS, G.M.		
WILSON, J.M.		
Brooks, L	X	
Primrose, A.	X	
Hawk, R E.	X	
Hollowell, L.	X	

CORRESPONDENCE CONTROL	X	X
ADMIN RECORD/080		
PATS/T130G		

Reviewed for Addressee
Corres Control RFP

10-27-94 JAB
DATE BY

R I Lt #

DOE ORDER # 5400 1

ADMIN RECORD

000042048

Department of Energy

ROCKY FLATS FIELD OFFICE
PO BOX 928
GOLDEN COLORADO 80402-0928

OCT 24 1994

94-DOE 10699



Mr Robert Duprey
Director Hazardous Waste
U S Environmental Protection Agency Region VIII
999 18th Street, Suite 500 8WM-C
Denver Colorado 80202 2405

Ms Joan Sowinski
Program Manager for Hazardous Waste
Colorado Department of Public Health and Environment
4300 Cherry Creek Drive South
Denver Colorado 80222 1530

Dear Mr Duprey & Ms Sowinski

Formal comments were received from the Environmental Protection Agency (EPA) on October 7 1994 for the Draft Corrective Measures Study/Feasibility Study (CMS/FS) report for Operable Unit No 1 (OU 1) the 881 Hillside No Colorado Department of Public Health and Environment (CDPHE) comments have been received to date

The EPA comments raise a major issue which must be resolved prior to finalization of the CMS/FS report, that the comments on the Draft CMS/FS cannot be resolved until we receive approval on the revised Final RCRA Facility Investigation/ Remedial Investigation Report (RFI/RI) Additionally CDPHE transmitted comments on the revised Final RFI/RI Report on September 7 1994 and we have received verbal indications that EPA intends to submit comments

The purpose of this letter is to request a Stop Work for the CMS/FS and downstream milestones for OU 1 as per Part 24 Paragraph 162 of the Interagency Agreement (IAG) until the issue of approval of the revised RFI/RI Report is fully resolved We are requesting that the work stoppage be retroactive back to September 7 1994 the date of the CDPHE comments on the revised Final RFI/RI Report

This issue is programmatic to the Rocky Flats effort and directly affects the remedy selection process Work cannot be initiated to finalize the OU 1 CMS/FS until this issue is resolved. In addition the issue of inclusion of State ground water standards as Applicable or Relevant and Appropriate Requirements (ARARs) is still pending The Department of Energy (DOE) has committed to delivering a draft copy list of potential federal and state ARARs to the agencies the first week of November

R Duprey & J Schieffelin
94-DOE 10699

2

OCT 24 1994

Based on Part 24 Paragraph 163 work will be stopped for five business days pending concurrence by the Dispute Resolution Committee members If you have any questions please contact me at 966-4538

Sincerely


Jessie Roberson
Assistant Manager for
Environmental Restoration

cc
C Gesalman EM-453 HQ
S Grace ER, RFFO
T Reeves SAIC
M Hestmark, EPA
J Schiefflein CDPHE
L Brooks EG&G
S Stiger EG&G
A Primrose EG&G
Z Houk, EG&G