ORRES. CONTROL JTGOING LTR NO.

## **EG&G** ROCKY FLATS

ORDER # 4700	).1	
5RF00239 '		
un ceaz	,	
	1	_
ST	Itr	BVC
AAL, M.E.		_
INGAME, A.H.		<del></del> -
3Y. W.S.	-	
ICH, D.B.		-
VIVAL, G.J.	├─	<del></del>
S, J.G		<del></del>
TERA, D.W.		
, R.E.	<u> </u>	<del></del>
, 13-6		
, J.A. /ER, W.S.	Ь—	<u> </u>
/EH, W.S.		<u> </u>
AN, P.M.		<u></u>
VI, B.J. VAN, L.K.		L
MAN, L.K.		
.Y, T.J.		
.Y, T.J. \\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\		
G, J.G.	_	
CHINS, N. M.	_	<del></del>
SON, D.T.		_
, R.E.	<del></del>	<del></del>
STER, A.W.	_	
X, G.E.		
DNALD, M.M.	<u> </u>	
JNALU, M.M.		L
ENNA, F.G.		
TROSE, J.K. GAN, R.V.		
GAN, R.V.		
ER, G.L. ITO, G.L.		
ITO, G.L.		
IG, T.L.		
DLIN. N.B.	_	_
VARTZ, J.K.	_	
VARTZ, J.K. OCK, G.H.	-	<del></del>
VART, D.L.	-	_
ER, S.G.		<del></del>
N, P.M.	$\sim$	—
RHEIS, G.M.		
ON, J.M.		
		<u></u>
ose, A. L.	<u>  X  </u>	1
per Mr.	$\mathbf{z}_{-}$	<b>X</b>
	_	
	-	_
	$\vdash$	_
	-	
	Ь—	<u> </u>
	<b> </b>	<u> </u>
	Щ.	
RES CONTROL	X	X

EG&G ROCKY FLATS, INC. ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

January 9, 1995

95-RF-00238

Jessie M. Roberson Assistant Manager for **Environmental Restoration Division** DOE/RFFO

ATTN: Scott R. Grace

ANTICIPATED DELIVERY DATE OF THE FINAL CORRECTIVE MEASURE STUDY/FEASIBILITY STUDY (CMS/FS) FOR OPERABLE UNIT (OU) 1 (00092) - SGS-012-95

Action: Schedule extension request.

The current revised Interagency Agreement (IAG) milestone for the delivery of the Final CMS/FS for OU 1 is January 23, 1995. That date is the result of the recent schedule extension granted in a letter from the Colorado Department of Public Health & Environment (CDPHE) to the Department of Energy/Rocky Flats Field Office (DOE/RFFO) dated December 16, 1995. Although work is continuing on the resolution of comments received from the Environmental Protection Agency and CDPHE, it is anticipated that these efforts will not be completed until February 23, 1995. That estimate is based on the assumption that issues such as the establishment of Applicable or Relevant and Appropriate Requirements, point of compliance, and discussion of the preferred alternative have been resolved.

Accordingly, it is suggested that an additional schedule extension letter be prepared to request an additional month extension in the delivery date for the Final CMS/FS. This letter must be delivered by January 9, 1995 in order to allow for a response from CDPHE within the 14 day period as specified by paragraph 224 of the IAG.

If you have any questions, please call Mike Rupert of my staff at extension 6956.

S. G. Stiger, Director

**Environmental Restoration Program Division** 

MCR:tir

Orig. and 1 cc - J. M. Roberson

CUMENT CLASSIFICATION REVIEW WAIVER PER LASSIFICATION OFFICE

HORIZED CLASSIFIER

**SIGNATURE** 

'EPLY TO RFP CC NO:

(IN RECORD/080 X )

FFIC S/T130G SSIFICATION:

LASSIFIED **IFIDENTIAL** 

**CTION ITEM STATUS** 

LOSED OPEN

PARTIAL APPROVALS:

**G & TYPIST INITIALS** 

6469 (Rev. 07/94)

Attachments:

As Stated

DOE/RFFO

S. R. Grace DOE/RFFO M. N. Silverman