

93 RF-0883

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.

ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

January 26, 1993

93-RF-0883

Robert M. Nelson, Jr.
Manager
DOE, RFO

Attn: R. J. Schassburger

MILESTONE EXTENSION REQUEST AND RESCHEDULING OF OU 2 RFI/RI REPORT, BEDROCK PROGRAM, CMS/FS AND CAD/ROD - RLB-037-93

EG&G Rocky Flats, Inc. (EG&G) recommends that the Department of Energy/Rocky Flats Office (DOE/RFO) formally request an extension of the existing milestone date for the Draft Phase II RFI/RI Report for Operable Unit (OU) No. 2 from the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH). Due to an 8-month delay in starting field activities, a short fall in Fiscal Year 1992 funding which postponed the implementation of the Bedrock field program and laboratory turnaround times exceeding 180 days, the Interagency Agreement (IAG) milestone date will not be met. The Draft Phase II RFI/RI Report milestone date should be extended from March 12, 1993 to October 25, 1993.

The EG&G projected schedule for the Corrective Action Decision/Record of Decision (CAD/ROD), using current conditions, does not meet EPA's and CDH's request for no further impact to the CAD/ROD.

EG&G proposes to use a subcontractor for the execution of this work, and recommends the following be prepared:

- EG&G develop and implement a Statement of Work (SOW) to subcontract to one of the Master Task System (MTS) subcontractor's covering activities for the Remedial Investigation, Feasibility Study and Remedial Action Plan through the CAD/ROD.
- EG&G will request the subcontractor to provide a schedule and cost plan to accomplish the activities within the current CAD/ROD schedule and within what we identify as budget restraints based on the Five Year Plan (FYP).
- EG&G and an independent reviewer will review the subcontractor submitted schedule and cost for reality. From this review, EG&G will present a recommended schedule to DOE/RFO which we believe should be the revised milestone dates presented to EPA /and CDH and the basis and assumptions for the dates.

DIST.	LTR	ENC
BENJAMIN, A.		
BERMAN, H.S.		
BRANCH, D.B.		
CARNIVAL, G.J.		
COPP, R.D.		
DAVIS, J.G.		
FERRERA, D.W.		
HANNI, B.J.		
HARMAN, L.K.		
HEALY, T.J.		
HILBIG, J.G.		
DEKER, E.H.		
KERSH, J.M.		
KIRBY, W.A.		
QUESTER, A.W.		
LEE, E.M.		
MANN, H.P.		
MARX, G.E.		
McDONALD, M.M.		
McKENNA, E.G.		
MCNTROSE, J.K.		
MORGAN, R.V.		
MOTTER, G.L.		
MIZUTO, V.M.		
MILEY, J.H.		
ANDLIN, N.B.		
HEPLER, R.L.		
TEWART, D.L.		
ULLIVAN, M.T.		
WANSON, F.B.		
WILKINSON, R.B.		
WILSON, J.M.		
WANE, J.O.		
WANDERER, R.L.		
WILSON, T.A.		
WILSON, E.A.		
WILSON, M.S.		
WILSON, M.B.		

COPIES CONTROL x x
min. Rec. X
M Track'g X

CLASSIFICATION:

UNCLASSIFIED	
CONFIDENTIAL	
SECRET	

THORIZED CLASSIFIER
SIGNATURE
DOCUMENT CLASSIFICATION
VIEW WAIVER PER
CLASSIFICATION OFFICE

REPLY TO RFP CC NO:

CTION ITEM STATUS

OPEN ☐ CLOSED

☐ PARTIAL

APPROVALS

B: M.B.

IG & TYPIST INITIALS

EAD/dmt

5459 (Rev 3/92)

ADMIN RECORD


REVIEWED FOR CLASSIFICATION/UCNI	
BY	G. T. Ostdiek
DATE	3-31-93

Robert M. Nelson, Jr.
January 26, 1993
93-RF-0883
Page 2

EG&G will provide the SOW planning guidance relevant to document review and approvals, work phasing per the IAG, interfacing with EG&G, DOE, EPA and CDH cost and schedule status and analytical laboratory and validation turnaround times. With regard to the latter assumption, the subcontractor will be asked to identify, if possible, a more expeditious approach.

By using the experience of one of our MTS subcontractors and our independent review of their proposed cost and schedule plan, we should be able to provide EPA and CDH with a higher level of confidence for any IAG extension request if required.

Please contact M. S. Buddy at extension 8519 or E. A. Dillé at extension 8684, both of Remediation Project Management, with any questions regarding this issue.



R. L. Benedetti
Associate General Manager
Environmental Restoration Management
EG&G Rocky Flats, Inc.

EAD:dmf

Orig. and 1 cc - R. M. Nelson, Jr.

cc:
S. R. Grace - DOE, RFO