



Department of Energy

ROCKY FLATS FIELD OFFICE
P.O. BOX 928
GOLDEN, COLORADO 80402-0928

APR 14 1995

95-DOE-08295

Mr. Martin Hestmark
U. S. Environmental Protection Agency, Region VIII
ATTN: Rocky Flats Project Manager, 8HWM-RI
999 18th Street, Suite 500, 8WM-C
Denver, Colorado 80202-2405

Mr. Joe Schieffelin
Hazardous Waste Facilities Unit Leader
Colorado Department of Health
4300 Cherry Creek Drive South
Denver, Colorado 80222-1530

Gentlemen:

As per Part 42, Extensions, of the Interagency Agreement (IAG), we are requesting a schedule extension for Operable Unit 2 (903 Pad, Mound, and East Trenches; OU2). We are requesting to extend the milestones after the Corrective Action Decision/Record of Decision (CAD/ROD) which we have yet to request any extensions. The length of the OU2 requested extension is consistent with past extensions for the milestones through the CAD/ROD. As per Paragraph 222(D) the "good cause" for the extension is a delay caused by the grant of an extension in regard to earlier milestones.


We are requesting the following milestones and proposed schedules be approved:

<u>Milestone</u>	<u>Current IAG Schedule</u>	<u>Proposed Schedule</u>
Corrective/Remedial Design Workplan	June 15, 1995	March 3, 1998
Draft Title II Design	February 15, 1996	November 3, 1998
Final Title II Design	June 14, 1996	March 3, 1999
Begin Corrective/Remedial Action Construction	January 20, 1997	October 11, 1999
Complete Corrective/Remedial Action Construction	July 20, 1998	April 27, 2001
Submit Performance Assessment Report	October 15, 1998	October 26, 2001

APR 14 1995

If you have any questions, please contact Scott Grace at 966-7199.

Sincerely,

A handwritten signature in cursive script, reading "Steven W. Staten".

Steven W. Staten
IAG Project Coordinator
Environmental Restoration

cc:

H. Belencan, EM-452, HQ
J. Ahlquist, EM-452, HQ
C. Gesleman, EM-453, HQ
S. Grace, ER, RFFO
A. Primrose, EG&G
P. Laurin, EG&G
E. Dille, SAIC
Administrative Record