

CORRES CONTROL
OUTGOING LTR NO

DOE ORDER # 4700.1

94 RF 05925

EG&G ROCKY FLATS

EG&G ROCKY FLATS INC

ROCKY FLATS PLANT P O BOX 464 GOLDEN COLORADO 80402-0464 (303) 966 7000

May 25 1994

94 RF 05925

Jessie M Roberson
Acting Assistant Manager for
Environmental Restoration
DOE/RFFO

SCHEDULE TIES BETWEEN THE FEASIBILITY STUDY (FS) AND THE REMEDIAL INVESTIGATION (RI) REPORTS - SGS 328 94

During the meeting on May 10 1994 between EG&G Rocky Flats Inc (EG&G) the Department of Energy/Rocky Flats Field Office (DOE/RFFO) the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH) to discuss schedule impacts of the Stop Work Order an action was taken to resolve the logic ties between the RCRA [Resource Conservation and Recovery Act] Facility Investigation (RFI)/RI Reports and the Corrective Measures Study (CMS)/FS reports

RFI/RI to CMS/FS Logic Tie

The CMS/FS tasks are divided into Phase 1 activities which can be conducted somewhat independently of the RFI/RI Report and Phase 2 activities The RFI/RI Report and Phase 2 activities depend entirely on the resolution of issues in the RFI/RI investigation and resolution of Phase 1 issues The Phase 1 activities include identification of alternatives and preliminary remediation goals (PRGs) The Phase 2 activities involve calculation of volumes and detailed analysis of the alternatives

EG&G recommends that the start of Phase 2 work for the CMS/FS be tied to a comment resolution meeting held with the regulatory agencies at the end of the review period for the draft RFI/RI Reports At the meeting if it is determined that the following issues are resolved the Phase 2 CMS/FS work will proceed

Contaminants of Concern (COCs) are resolved

Risk levels are determined

Source areas and boundaries are defined

All CMS/FS Phase 1 issues are resolved including Applicable or Relevant and Appropriate Requirements and PRGs

No data gaps are identified requiring an additional RFI/RI investigation

If these issues are not resolved by the comment resolution meeting CMS/FS Phase 2 work cannot proceed This minimizes the risk of redoing the detailed analysis of alternatives and volume estimates if changes are made to the COCs or source areas

DIST	TR	ENC
AMARAL, M E		
BERMAN, H S		
BRANCH, D B		
CARNIVAL, G J		
COPP, R D		
DAVIS, J G		
FERRERA, D W		
HANNI, B J		
HARMAN, L K		
HEALY, T J		
HEDAH, T		
HILBIG, J G		
HUTCHINS, N M		
KILL, R E		
KIRBY, W A		
KUESTER, A W		
MAHAFFEEY, J W		
MANN, H P	X	
MARX, G E		
MCDONALD, M M		
McKENNA, F G		
MONROSE, J K		
MORGAN, R V		
POTTER, G L		
PIZZUO, V M		
RISING, T L		
SANDLIN, N B		
SETLOCK, G H		
STEWART, D L		
STIGER, S G	X	
SULLIVAN, M T		
SWANSON, E R		
WILKINSON, R B	X	
WILSON, J M		
WYANT, R D		
BLISSY	X	
LAURIN	X	
PRIMROSE	X	
SCHUBBE	X	
HOPKINS	X	
MAST	X	
VOLK	X	
HOLK	X	
BLUDY	X	
HOLSTEEN	X	
TS/T 30G		
(2)	2	2
MAA T ck g		
min Record/080	2	2
Correspondence Con rol	X	X
CLASSIFICATION		
CLASSIFIED	X	X
ONFIDANTIAL		
CRFT		

AUTHORIZED CLASSIFIER
SIGNATURE

DATE EN AS ON EW
T E CLAS IC

E
RPLY TO RFP CC NO

CTION TEM STATUS
☐ OFF ☐ CLOS
☐ IA

R APPROVALS
ALP WSB
MINATO & TYPIST INITIALS
ALP jlm

-6469 3)

DOCUMENT CLASSIFICATION
REVIEW WAIVER PER
CLASSIFICATION OFFICE

ADMIN RECORD

Jessie M Roberson
May 25 1994
94 RF 05925
Page 2

This recommendation is different than what is currently in the schedules for Operable Units 2 3 5 and 6 The current schedule ties submittal of the Final RFI/RI Report to the start of the Phase 2 CMS/FS tasks in order to avoid the risk of redoing the Phase 2 work The new EG&G recommendation manages the risk of redoing Phase 2 work and results in approximately four months of schedule savings

CMS/FS to Proposed Plan Logic Tie

The CMS/FS activities are tied to the Proposed Plan in a similar fashion as above A comment resolution meeting will be held 21 days after the draft CMS/FS report is submitted to CDH and EPA for review If signed agreement is reached on the key CMS/FS issues and no changes in direction are identified work will proceed on the draft Proposed Plan beginning at the end of the review period This will enable submittal of the draft Proposed Plan approximately two weeks after approval of the Final CMS/FS report and will reduce the current OU 1 schedule by about 30 days

EG&G is prepared to support this recommendation to the regulatory agencies in detail If further information is needed please contact John Hopkins at extension 8636 Dennis Schubbe at extension 8709 or Annette Primrose at extension 8618



S G Stiger
Associate General Manager
Environmental Restoration Management
EG&G Rocky Flats Inc

ALP jlm

Orig and 1 cc - J M Roberson

cc

E A Dillé	-	Aguirre Engineering
M Guillaume	-	
T L Reeves	-	
F R Lockhart	-	DOE/RFFO
R H Birk	-	
S R Grace	-	
M H McBride	-	
J L Pepe	-	
R J Schassburger	-	
M N Silverman	-	
L W Smith	-	