CCRRES CONTROL INCOMING LTR NO

01294BF 24

DATE

ACTION		
DIST.	LTR	ENG
REBMAN HS		_

_ACTION				
DIST.		LT	R	E
BERMAN, H S		Г	1	Γ
CARNIVAL GJ		Г	٦	Г
COPP, R D			٦	
CORDOVA, R.C.				
DAVIS J G				
FERRERA, D W				
FRANZ W A				
HANNI, B J	_	_	_	_
HEALY, TJ	4		1	_
HEDAHL T G	1		1	_
HILBIG J G	4		1	_
HUTCHINS N M	4		1	_
KELL RE	1	_	1	_
KIRBY WA	1		1	_
MAHAFFEY JW	1		1	_
MANN HP	4		t	_
MARX G E	4	_	Ļ	_
MCKENNA F G	+	_	ł	_
MORGAN R V	╀	_	Ļ	_
PIZZUTO V M	ł		╀	_
POTTER G L	ŀ	_	╀	_
SANDLIN N.B.	┝	_	H	_
SATTERWHITE DG	H	_	۲	-
SCHUBERT AT	H	_	۲	-
SETLOCK GH	۲		H	-
STIGER S G	k	X	7	7
SULLIVAN MT	۲	-	۲	٠.
SWANSON ER	r	_	۲	
WILKINSON R B	Г		٦	_
NILSON J M	Г		_	
				-
		_ :	_	

Bushy	4	
		Γ
		ŀ

ORRES CONTROL X ATS/T130G

Reviewed for Addressee Corres Control RFP

Ref Ltr #

OE ORDER # 5400./



## Department of Energy

ROCKY FLATS OFFICE P O BOX 928 GOLDEN COLORADO 80402 0928

MAR 3 0 1994

94-DOE-03605

Mr Martin Hestmark U S Environmental Protection Agency, Region VIII ATTN Rocky Flats Project Manager, 8HWM-RI 999 18th Street, Suite 500, 8WM-C Denver, Colorado 80202-2405

Mr Gary Baughman Hazardous Waste Facilities Unit Leader Colorado Department of Health 4300 Cherry Creek Drive South Denver, Colorado 80222-1530

ADMIN RECORD

## Gentlemen

Our March 28, 1994, letter (94-DOE-02478) agreeing to the proposed method for data aggregation indicated that this letter would follow The March 22, 1994 Environmental Protection Agency letter requested submittal of revised Operable Unit schedules (showing impacts from the work stoppage and the implementation of the data aggregation methodology), no later than three weeks from receipt of the letter (March 24, 1994)

Because of the magnitude of the time of the work stoppage, approximately seven and a half months, we are requesting additional time for resubmittal of the revised schedules We must access (1) the day-for-day slip of the schedule directly associated with the work stoppage, as well as (2) additional time to perform the "additional work or modifications to work," as per Part 32 of the Interagency Agreement There is also the possibility that milestone adjustments in support of accelerated approaches could make impact on selected operable units less than day-for-day slip

We are requesting approval to submit our proposal for the revised schedules for the affected Operable Units by May 9, 1994, rather than April 14, 1994

If you have any questions, please contact me at 966-4538

Sincerely,

Acting Assistant Manager for

Environmental Restoration

DOCUMENT CLASSIFICATION REVIEW WAIVER PER

W. WILEYS

CC
A Rampertaap, EM-453
F Lockhart, ER, RFO
H Rose, ER, RFO
S Grace, ER, RFO
S Stiger, EG&G
W Busby, EG&G