

3378 RF 93

AUG - 4 1993

DUE DATE 8-16-93

United States Government

Department of Energy

Memorandum

ACTION Benedetti

DIST.	LTR	ENC
BENEDETTI, R.L.	<input checked="" type="checkbox"/>	
BENJAMIN, A.		
BERMAN, H.S.		
BARNIVAL, G.J.		
COPP, R.D.		
CORDOVA, R.C.		
DAVIS, J.G.		
FERRERA, D.W.		
FRANZ, W.A.		
HANNI, B.J.		
HEALY, T.J.		
HEDDAHL, T.G.		
HILBIG, J.G.		
KIRBY, W.A.		
KESTER, A.W.		
MAHON, H.P.		
MAHON, G.E.		
McKENNA, F.G.		
MORGAN, R.V.		
NUZZO, V.M.		
OTTER, G.L.		
RILEY, J.H.		
SANDLIN, N.B.		
SATTERWHITE, D.G.		
SCHUBERT, A.L.		
SETLOCK, G.H.		
SULLIVAN, M.T.		
SWANSON, E.R.		
WILKINSON, R.B.		
WILSON, J.M.		

AUG 02 1993

EG&G
ROCKY FLATS PLANT
CORRESPONDENCE CONTROL

ERD:RJS:08702

Initiation of D&D Planning for Building 788

Ned Hutchins, Acting Associate General Manager
Environmental Restoration Management
EG&G Rocky Flats, Inc.

The planned acceleration of the OU-4 closure activities for the Solar Ponds requires that Decontamination and Decommissioning (D&D) planning for Building 788 begin immediately. This building is surrounded by the OU-4 Individual Hazardous Substance Sites, and under current thinking (not yet supported by formal decision documentation) will be demolished prior to final closure. Preliminary OU-4 closure schedules indicate that certain outside equipment will have to be removed starting in August 1994, and the building removed by September 1995. While these dates will probably change, it is clear that the removal of Building 788 may be a critical path item for closing the solar ponds. Therefore, immediate action is required to fund, support, and organize the planning process; identify potential OU-4 schedule impacts; and begin writing project documents required by the Environmental Restoration Project.

In response to this memo please perform the following actions:

- 1) Evaluate the options for funding Building 788 D&D planning efforts in the remainder of FY 93;
- 2) Recommend an option for funding FY 94 Building 788 D&D activities. It is recognized that the scope and budget uncertainties are high, and that it will be difficult to quantify these options;
- 3) Identify what near-term actions need to occur to support this effort between now and September 30, 1993;
- 4) Provide a high-level schedule showing major activities and points of interface between the building and equipment D&D and the OU-4 schedule;
- 5) Identify the roles and responsibilities of EG&G groups required to support this effort;

Please provide the results of these actions in a briefing to this office by August 16, 1993.

Hutchins
Admin Rec

CORRES CONTROL	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
FATS/T130G	<input checked="" type="checkbox"/>	

Reviewed for Addressee
Corres. Control RFP

8-3-93
DATE BY


Rel Ltr. #
DOE ORDER #

AUG 0 2 1993

N. Hutchins
ERD:RJS:08702

2

Additionally, since this project will be managed under the ER/MSA Project, a meeting should occur between our staffs at the earliest convenience to support the definition, development, and approval of the necessary project documents. If you have any questions on this topic, please call me or Thomas Bearden of KMI Services at extension 2863.


James K. Hartman
Assistant Manager for Transition
and Environmental Restoration