

CORRES. CONTROL
INCOMING LTR NO.

01188 RF 94

DUE
DATE



Department of Energy



000023448

ROCKY FLATS OFFICE
P.O. BOX 928
GOLDEN, COLORADO 80402-0928

MAR 25 10 30 AM '94

94-DOE-03186

MAR 23 1994

REC'D
COMPTON

ACTION	LTR	ENC
DIST.		
BERMAN, H.S.		
CARNIVAL, G.J.		
COPP, R.D.		
CORDOVA, R.C.		
DAVIS, J.G.		
FERRERA, D.W.		
FRANZ, W.A.		
HANN, B.J.		
HEALY, T.J.		
HEDAHL, T.G.		
HILBIG, J.G.		
HUTCHINS, N.M.		
KELL, R.E.		
KIRBY, W.A.		
KUESTER, A.W.		
MAHAFFEY, J.W.		
MANN, H.P.		
MARX, G.E.		
McKENNA, F.G.		
MORGAN, R.V.		
PIZZUTO, V.M.		
POTTER, G.L.		
SANDLIN, N.B.		
SATTERWHITE, D.G.		
SCHUBERT, A.L.		
SETLOCK, G.H.		
STIGER, S.G.	X	X
SULLIVAN, M.T.		
SWANSON, E.R.		
WILKINSON, R.B.		
WILSON, J.M.		
Keith	X	X
Ledford	X	X

Mr. Gary Baughman
Hazardous Waste Facilities Unit Leader
Colorado Department of Health
4300 Cherry Creek Drive South
Denver, Colorado 80222-1530

Dear Mr. Baughman:

This letter formally provides a request for an extension to the April 14, 1994 Interagency Agreement milestone on OU-4. This milestone is associated with the submittal of the draft OU-4 Interim Measure/Interim Remedial Action Environmental Assessment Decision Document (DD). The request for extension was necessitated as a result of the determination by the Colorado Department of Health (CDH), Environmental Protection Agency (EPA), and the Department of Energy (DOE) that the scheduled duration for this activity was overly aggressive and does not support the desire for all participants to conduct a thorough review of the subject matter. Additionally, several subsequent milestones are impacted by the extension to the April 14, 1994 date. The enclosure lists all of the OU-4 milestones impacted by the extension request.

It has been acknowledged by all of the groups participating in the DD review, including the representative from the CDH, that this schedule extension is both necessary and advantageous for both the regulatory agencies and for DOE. Therefore, DOE requests a 43 calendar day extension to the April 14, 1994 milestone. Acceptance of this request will establish a new milestone for the submittal of the Draft Phase I DD on May 27, 1994.

It should be noted that there is a potential for another schedule impact resulting from the request from EPA/CDH to investigate the leachability due to exposure to groundwater of the subsurface soils and the pond liner material. The impacts of this request are being evaluated at this time and it is anticipated that this information will become available prior to May 27, 1994. The CDH and EPA will be kept informed as information becomes available.

If there are any questions, please do not hesitate to contact me at 966-4888 or Frazer Lockhart at 966-7846.

Sincerely,

Jessie Roberson
Acting Assistant Manager for
Environmental Restoration

CORRES CONTROL	x	x
ADMN RECORD/080	X	2
PATS/T130G		

Reviewed for Addressee
Corres. Control RFP

3-25-94 Ci
DATE BY

Enclosure

Ref Ltr. #

DOE ORDER # 5400.1

MAR 23 1994

G. Baughman
94-DOE-03186

2

cc w/Enclosure:
M. Silverman, OOM, RFO
L. Smith, OOM, RFO
F. Lockhart, ER, RFO
S. Surovchak, ER, RFO
P. Witherill, ER, RFO
S. Keith, EG&G
A. Ledford, EG&G

MAR 23 1994

IAG MILESTONES AFFECTED BY 43 DAY SCHEDULE EXTENSION

	CURRENT	PROPOSED
Draft Proposed Phase I DD	4/14/94	5/27/94
Proposed Phase I DD	6/24/94	8/06/94
IM/IRA Responsiveness Summary	11/1/94	12/14/94
Final Phase I DD and Responsiveness Summary	1/13/95	2/25/95
Draft Phase II RFI/RI Work Plan	4/22/94	6/04/94
Final Phase II RFI/RI Work Plan	9/19/94	11/01/94

Potentially Affected Milestones:

Final IM/IRA Title II Design	2/10/95
Construction Start	9/27/95