

CORRESPONDENCE CONTROL
INCOMING LTR NO

24564 RF94

DUE DATE

ACTION



Department of Energy

47842

ROCKY FLATS FIELD OFFICE
PO BOX 928
GOLDEN COLORADO 80402 0928

DEC 19 1 39 PM '94

DEC 15 1994

EG&G
ROCKY FLATS PLANT
CORRESPONDENCE CONTROL

94 DOE 12635

DIST	TR	ENC
BURLINGAME, A H		
BUSBY, W S		
CARNIVAL, G J		
CORDOVA, R C		
DAVIS, J G		
FENN, T M		
FERRERA, D W		
FRAY, R E		
FULTON, D L		
GEIS, J A		
GLOVER, W S		
GOLAN, P M		
HANNI, B J		
HEALY, T J		
HEDAHL, T G		
HILBIG, J G		
HOLLOWELL, L J	X	
HUTCHINS, N M		
JACKSON, D T		
KELL, R E		
KUESTER, A W		
KUHX, G E		
McCART, D		
McDONALD, M.M.		
McGOVERN, L J		
McKENNA, F.G.		
AUKERT, J.G.		
IZZUTO, V.M.		
OTTER, G.L.		
ATTERWHITE, D.G.		
CHRADER, D.C.		
CHUBERT, A.L.		
CHWARTZ, J.K.		
ETLOCK, G.H.		
TIGER, S.G.	X	
GOORHEIS, G.M.		
MAST, E	X	
RICHER, C	X	
HOLSTERN, N	X	

Mr Martin Hestmark
U S Environmental Protection Agency Region VIII
ATTN Rocky Flats Project Manager 8HWM RI
999 18th Street Suite 500 8WM C
Denver Colorado 80202 2405

Mr Joe Schieffelin Unit Leader
Hazardous Waste Facilities
Colorado Department of Public Health and the Environment
4300 Cherry Creek Drive South
Denver Colorado 80222 1530

Gentlemen

On Monday November 21 1994 the Department of Energy (DOE) presented a request to the Environmental Protection Agency (EPA) and the Colorado Department of Public Health and Environment (CDPHE) to decouple the Ecological Risk Assessment (ERA) section from the operable unit (OU) No 5 and 6 draft RCRA Facility Investigation/Remedial Investigation (RFI/RI) reports At that meeting all parties agreed that rather than decoupling the ERA the DOE would pursue a milestone extension request so that the ERA could be included in the OU 5 and 6 RFI/RI reports

This request to extend OU 5 and 6 RFI/RI schedules stems from the new scope required to adopt a watershed approach to generating ERAs Review of the ERA portion of the OU 1 RFI/RI Report revealed that the present scope of the OU based ERAs would not be acceptable to EPA and CDPHE for subsequent ERAs To this end the DOE in concert with EPA and CDPHE created an ERA methodology based on a watershed approach as described in current ERA practice and EPA guidance These watershed ERAs will be commonly rooted in three site wide technical memoranda (TM) which describe the ERA approach These TMs include the ERA conceptual model assessment endpoints and ecological contaminants of concern Approximately three months must be added to the OU 5 and 6 RFI/RI schedules to accommodate completion of these TMs The new scope described by moving from the OU specific ERAs to the new site wide TMs and attendant watershed ERAs is the primary justification for the OU 5 and 6 RFI/RI date extensions requested below

CORRESPONDENCE CONTROL [X] [X]

Reviewed for Addressee
Corres Control RFP
12 19 94 RDA
DATE BY

The OU 5 and 6 schedules have been revised since the November 21 1994 meeting The resulting Draft RFI/RI Report delivery dates are extended three months The proposed extension for Final RFI/RI reports is two months

Two factors necessitate request for extension beyond the six weeks discussed in the November 21 meeting First six weeks are necessary for incorporation of the ERA into

RFLI #
DOE ORDER # 54001

ADMIN RECORD

DEC 15 1994

the baseline risk assessment and the Draft RFI/RI Report. Second three weeks are added by appropriating 20 days for EPA and CDPHE review of each site wide ERA TM

The proposed Interagency Agreement Table VI milestone dates are

OU 5	Draft RFI/RI Report	November 1 1995
	Final RFI/RI Report	April 2 1996
OU 6	Draft RFI/RI Report	October 2 1995
	Final RFI/RI Report	February 21 1996

The following table provides approximate external deliverable dates for ERA site wide TMs and OU specific ERA TMs This information is provided to give EPA and CDPHE an opportunity to anticipate and plan for reviews

Draft Site Wide ERA Assessment Endpoint TM	January 16 1995
Draft Site Wide Conceptual Model TM	January 6 1995
Draft Site Wide Ecological COC Screen Method	January 16 1995
OU 5 Draft Problem Formulation TM	April 12 1995
OU 6 Draft Problem Formulation TM	March 13 1995

Several meetings will be convened with the EPA and CDPHE at regular intervals to review status and gain EPA and CDPHE input on the TMs

If you have any questions or concerns please call Kurt Muenchow at 966 2184

Sincerely


Steven W Slaten
IAG Project Coordinator
Environmental Restoration

cc
B Lavelle EPA
B Frazer EPA
B Miller EPA
C Spreng CDPHE
H Ainscough CDPHE
J Love CDPHE
F Lockhart ER RFFO
K Muenchow ER RFFO
S Stuger EG&G
E Mast EG&G
C Bicher EG&G
N Holsteen EG&G