

MAY 18 1990

# STATE OF COLORADO

## COLORADO DEPARTMENT OF HEALTH

4210 East 11th Avenue  
Denver Colorado 80220 3716  
Phone (303) 320-8333

Telefax  
(303) 322 9076 (Main Building /Denver)  
(303) 320-1529 (Platte Canyon Place/Denver)  
(303) 248 7198 (Grand Junction Regional Office)



Roy Romer  
Governor

Thomas M. Vernon M.D.  
Executive Director

May 10, 1990

Mr Robert N Nelson  
Manager  
Rocky Flats Office  
US Department of Energy  
P O Box 928  
Golden, CO 80402-0928

Mr Philip Warner  
Manager  
EG&G - Rocky Flats

RE Extension of OU3 RFI/RI Workplan Submittal Dates

Dear Mr Nelson and Mr Warner

The Colorado Department of Health, Hazardous Materials and Waste Management Division ("the Division") agrees to extend submittal dates for certain OU 3 RFI/RI workplans to June 8, 1990. This extension was requested in your May 4, 1990 letter. The revised submittal dates are shown below.

| <u>Closure Unit</u>          | <u>Previous Submittal Date</u> | <u>Revised Submittal Date</u> |
|------------------------------|--------------------------------|-------------------------------|
| Solar Evaporation Ponds      | 5/10/90                        | 6/08/90                       |
| Original Process Waste Lines | 5/10/90                        | 6/08/90                       |
| West Spray Field             | 5/10/90                        | 6/08/90                       |
| Present Landfill             | 5/21/90                        | 6/08/90                       |
| Other Outside Closures       | 7/19/90                        | 7/19/90 (no change)           |

The purpose of this extension is to allow DOE and EG&G to focus efforts on finalization of the IAG, since many of the same staff members are involved in workplan development and IAG negotiations. A 10 working-day extension was previously agreed to by the Division to ensure document quality control. The Division acknowledges that reprioritization of sites based on public comment, and development of revised milestone schedules, is a major effort.

D005980

ADMIN RECORD

A-DU07-000065

Mr Robert Nelson  
Mr Philip Warner  
Rocky Flats Office  
Page Two

It was agreed in a May 4, 1990 conference call between CDH (David Waltz), EPA (Martin Hestmark), and DOE (Margaret Wilson) to identify those activities which require the participation of key IAG negotiators. These activities can then be targeted for individual milestone schedule extensions where necessary to allow the Parties to concentrate resources on IAG finalization. All other activities, including site wide plans and the OU 10 Historical Information and Preliminary Health Risk Assessment Report, must proceed as scheduled in the draft IAG, until revised schedules are agreed upon by the Parties.

The State of Colorado remains committed to timely finalization of the IAG in a manner which ensures its quality, addresses public concerns, and results in technically viable schedules.

If you have any concerns regarding this matter, please contact David Waltz at (303) 331-4819.

Sincerely,



Gary W Baughman, Unit Leader  
Hazardous Waste Facilities  
Hazardous Materials and  
Waste Management Division

cc Joan Sowinski, HMWMD  
Dan Miller, AGO  
John Haggard, RFP  
Martin Hestmark, EPA  
Rich Schaussburger, DOE-RFP  
Tom Greengard, EG&G  
Bob Quinn, DOE  
John Sands, DOE

GWB.DW/mm  
5786K45/46

0005981